


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		1218		Date - site bills Register		06/06/2022	
Company Name:		MPL		Site:		MFP	
Name of Contractor		B. Bassapa					
Nature of work		Painting work					
Work done		From Date		25/05/2022		To Date	
						05/06/2022	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Basement - 2 second						
2.	coat painting work						
3.	for BCI - blocks.						
4.	slab	24,211.00	1.75	sq	42,369.00		
5.	columns	9,400.00	1.75	sq	16,450.00		
6.	beams.	12,443.00	1.75	sq	21,775.00		
7.					80,594.00		
8.	Add 18% GST				14,507.00		
9.							
10.							
11.	Total:				95,101.51/-		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 6/6/2022		Date:			Date:		
Sign: 		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET

Company Name:		MPL	Prepared by:	R. Ashok				
Project:		May Flower Platinum						
Work Description:		Basement-2 Second Coat Painting work.						
Contractor Name:		B. Bassappa						
Date:		06.06.2022						
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Grand Total	
1		Slab	24,211.00	Sft	1.75	42,369.25		
2		Column's	9,400.00	Sft	1.75	16,450.00		
3		Beams	12,443.00	Sft	1.75	21,775.25		
Total							80,594.50	
					GST 18%		14,507.01	
					Total Amount		95,101.51	
Amount in words :-		Ninety Five Thousand One Hundred and One Rupees Only						

Basement sheet

Company Name:		MPL	Prepared by:		R. Ashok							
Project:		May Flower Platinum										
Work Description:		Basement-2 Second Coat Painting work.										
Contractor Name:		B. Bassapa										
Date:		06.06.2022										
S.No	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Total Head			
B & C blocks column's -1												
Columns												
1	Bgrid 22	C1 12"X24"	6.00	1.00	9.00	1.0	54.00	Sft				
	Bgrid 23	C5 12"X33"	7.50	1.00	9.00	1.0	67.50	Sft				
	Bgrid 24	C4 12"X30"	7.00	1.00	9.00	1.0	63.00	Sft				
	Bgrid 25	C1 12"X15"	6.00	1.00	9.00	1.0	54.00	Sft				
	Bgrid 26	C1 12"X24"	6.00	1.00	9.00	1.0	54.00	Sft				
	Bgrid 27	C2 12"X24"	6.00	1.00	9.00	1.0	54.00	Sft				
	Bgrid 28	C1 12"X24"	6.00	1.00	9.00	1.0	54.00	Sft				
	Cgrid 22	C3 12"X27"	6.50	1.00	9.00	1.0	58.50	Sft				
	Cgrid 23	C8 15"X36"	8.50	1.00	9.00	1.0	76.50	Sft				
	Cgrid 24,25,26	C4 12"X30"	7.00	1.00	9.00	3.0	189.00	Sft				
	Cgrid 27	C3 12"X27"	6.50	1.00	9.00	1.0	58.50	Sft				
	Cgrid 28	C1 12"X24"	6.00	1.00	9.00	1.0	54.00	Sft				
	Dgrid 22	C2 12"X24"	6.00	1.00	9.00	1.0	54.00	Sft				
	Dgrid 23	C7 15"X30"	7.50	1.00	9.00	1.0	67.50	Sft				
	Dgrid 24	C6 12X"36"	8.00	1.00	9.00	1.0	72.00	Sft				
	Egrid 25	C1 12"X24"	6.00	1.00	9.00	2.0	108.00	Sft				
	Egrid 26	C3 12"X27"	6.50	1.00	9.00	1.0	58.50	Sft				
	Egrid 26	C3 12"X27"	6.50	1.00	9.00	1.0	58.50	Sft				
	Egrid 26	C8 15"X36"	8.50	1.00	9.00	1.0	76.50	Sft				
	Egrid 28	C1 12"X24"	6.00	1.00	9.00	1.0	54.00	Sft				
	Egrid 28	C3 12"X27"	6.50	1.00	9.00	1.0	58.50	Sft				
	Egrid 28	C3 12"X27"	6.50	1.00	9.00	1.0	58.50	Sft				
	Egrid 21	C1 12"X24"	6.00	1.00	9.00	1.0	54.00	Sft				
	Egrid 22	C5 12"X33"	7.50	1.00	9.00	1.0	67.50	Sft				
	Egrid 25	C2 12"X24"	6.00	1.00	9.00	1.0	54.00	Sft				
	Egrid 26,27	C1 12"X24"	6.00	1.00	9.00	2.0	108.00	Sft				
	Egrid 28	C2 12"X24"	6.00	1.00	9.00	1.0	54.00	Sft				
	Ggrid 15,16	C1 12"X24"	6.00	1.00	9.00	2.0	108.00	Sft				

		C5 12"X33"	7.50	1.00	9.00	1.0	67.50	Sft
Kgrid 19		C3 12"X27"	6.50	1.00	9.00	1.0	58.50	Sft
Kgrid 20		C4 12"X30"	7.00	1.00	9.00	1.0	63.00	Sft
Kgrid 21		C5 12"X33"	7.50	1.00	9.00	1.0	67.50	Sft
Kgrid 22		C2 12"X24"	6.00	1.00	9.00	1.0	54.00	Sft
Kgrid 23		C5 12"X33"	7.50	1.00	9.00	1.0	67.50	Sft
Kgrid 23'		C2 12"X24"	6.00	1.00	9.00	1.0	54.00	Sft
Kgrid 24		C2 12"X24"	6.00	1.00	9.00	1.0	54.00	Sft
Kgrid 25		C2 12"X24"	6.00	1.00	9.00	1.0	54.00	Sft
Lgrid 26		C8 15"X36"	8.50	1.00	9.00	2.0	153.00	Sft
Lgrid 15,16		C4 12"X30"	7.00	1.00	9.00	1.0	63.00	Sft
		C1 12"X24"	6.00	1.00	9.00	1.0	54.00	Sft
		C3 12"X27"	6.50	1.00	9.00	1.0	58.50	Sft
Lgrid 18		C7 15"X30"	7.50	1.00	9.00	1.0	67.50	Sft
Lgrid 19		C3 12"X27"	6.50	1.00	9.00	1.0	58.50	Sft
Lgrid 20		C8 15"X36"	8.50	1.00	9.00	1.0	76.50	Sft
Lgrid 21		C4 12"X30"	7.00	1.00	9.00	1.0	63.00	Sft
Lgrid 22		C3 12"X27"	6.50	1.00	9.00	1.0	58.50	Sft
Lgrid 23		C8 15"X36"	8.50	1.00	9.00	1.0	76.50	Sft
Lgrid 23'		C4 12"X30"	7.00	1.00	9.00	1.0	63.00	Sft
Lgrid 24		C3 12"X27"	6.50	1.00	9.00	1.0	58.50	Sft
Mgrid 15,16		C1 12"X24"	6.00	1.00	9.00	1.0	54.00	Sft
		C4 12"X30"	7.00	1.00	9.00	1.0	63.00	Sft
Lgrid 17		C8 15"X36"	8.50	1.00	9.00	1.0	76.50	Sft
Lgrid 18		C4 12"X30"	7.00	1.00	9.00	1.0	63.00	Sft
Lgrid 19,22,24		C2 12"X24"	6.00	1.00	9.00	1.0	54.00	Sft
Lgrid 20,21,23,23'		C5 12"X33"	7.50	1.00	9.00	3.0	162.00	Sft
Lgrid 25		C6 12"X36"	6.33	1.00	9.00	4.0	270.00	Sft
Lgrid 26		C6 12"X36"	6.33	1.00	9.00	1.0	56.97	Sft
Ngrid 15,16		C1 12"X24"	6.00	1.00	9.00	1.0	54.00	Sft
		C4 12"X30"	7.00	1.00	9.00	1.0	63.00	Sft
Ngrid 17		C5 12"X33"	7.50	1.00	9.00	1.0	67.50	Sft
Ngrid 18		C3 12"X27"	6.50	1.00	9.00	1.0	58.50	Sft
		C7 15"X30"	7.50	1.00	9.00	1.0	67.50	Sft
Ngrid 19		CB1 12"X15"	4.50	1.00	9.00	1.0	40.50	Sft
		C1 12"X24"	6.00	1.00	9.00	1.0	54.00	Sft
Ngrid 20		CB1 12"X15"	4.50	1.00	9.00	1.0	40.50	Sft

