


Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		53		Date - site bills Register		08-06-22	
Company Name:		MRP LLP		Site:		N9h	
Name of Contractor		G. snehalatha					
Nature of work		Earth work					
Work done		From Date		To Date			
		04-04-22		07-06-22			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	TBlock-B						
2.	Backfilling	132904	1.25/-	Cft	166,529/-		
3.	work up to						
4.	Peinth top						
5.	from PCC						
6.							
7.							
8.							
9.							
10.							
11.	Total:		-	-	-	1,66,529/-	
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		-		PO/WO date:		-	
Remarks : work completed.							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 08-06-22		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

## Bill for Labour Charges

G.Snehalatha  
Address:H.no -45,Surya nagar,mallapur  
Hyderabad

Date:08.06.2022

**In favor of:** Nilgiri Heights  
**Project / Site:** Nilgiri Heights  
**Location:** Pocharam  
**Type of Work:** Excavation work  
**Towards:** Allowance for Labour Charges

S No.	Description	Amount
1.	Brief description of work done:Towards completion of Block B backfilling work Total Amount =166529/- Work done from date 04-4-22 to date: 07-06-2022	Rs.66610/-

Amount in words: Sixty six thousand six hundred and ten rupees only.

Sign: \_\_\_\_\_

## Bill for Equipment Charges

G.Snehalatha  
Address:H.no -45,Surya nagar,mallapur  
Hyderabad

Date:08.06.2022

**In favor of:** Nilgiri Heights  
**Project / Site:** Nilgiri Heights  
**Location:** Pocharam

**Type of Work:** Excavation work  
**Towards:** Allowance for Equipment Charges

S No.	Description	Amount
1.	Brief description of work done:Towards completion of Block B backfilling work Total Amount =166529/- Work done from date 04-4-22 to date: 07-06-2022	Rs.66610/-

Amount in words: Sixty six thousand six hundred and ten rupees only.

Sign: \_\_\_\_\_

## Bill for consumble Charges

G.Snehalatha  
Addres:H.no -45,Surya nagar,mallapur  
Hyderabad

Date:08.06.2022

**In favor of:** Nilgiri Heights  
**Project / Site:** Nilgiri Heights  
**Location:** Pocharam

**Type of Work:** Excavation work  
**Towards:** Allowance for Consumble Charges

S No.	Description	Amount
1.	Brief description of work done:Towards completion of Block B backfilling work Total Amount =166529/- Work done from date 04-4-22 to date: 07-06-2022	Rs.33305/-

Amount in words: Thirty three thousand three hundred and five rupees only.

Sign: \_\_\_\_\_

**MEASUREMENT SHEET**

Company Name: MRPLLP  
 Project: Nilgiri Heights  
 Work Description: Earthwork  
 Contractor: ~~XXXXXXXXXX~~ G. Seshadha  
 Prepared By: Anil M  
 Date: 08-06-2022

S No.	Item Head	Item Description	Length	Width	Height	No's	Quantity	Units	Item Head Total
1	Block - B back filling of soil upto plinth top	Up to 83'0" from pcc top 78'0"	131.0	76.0	3.5	1.0	34,846.0	CH	
			213.0	60.0	3.5	1.0	44,730.0	CH	
			143.0	115.0	3.5	1.0	57,557.5	CH	
			74.0	42.0	3.5	1.0	10,878.0	CH	
			190.0	16.0	3.5	1.0	10,640.0	CH	1,58,651.5
	Deductions	Footings, Pedestal and lift pit	25,747.0	1.0	1.0	1.0	25,747.0	CH	25,747.0
							Total back filling a		1,32,904.5



**ESTIMATE SHEET**

Company Name:		MRPELLP		Approved by: Vijay raj			
Project:		Nijgiri Heights					
Work Description:		Earthwork					
Contractor:		G Snelathia					
Prepared By:		Anil M					
Date:		08-06-2022					
<b>S No.</b>	<b>Item Head</b>	<b>Item Description</b>	<b>Quantity</b>	<b>Units</b>	<b>Rate</b>	<b>Amount</b>	<b>Item Head Total</b>
	Block - B back filling of soil upto plinth top from pec						
1	Block - B back filling of soil upto plinth top	Up to 830" from pec top 780"	132904.5	Cm	1.25	1,66,529.34	
Amount in Words:- One lakh SIXTY six thousand five hundred and twenty nine only.							

h.