


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		1219		Date - site bills Register		07/06/2022	
Company Name:		MPL		Site:		MFP	
Name of Contractor		B. Naveen Kumar					
Nature of work		Painting work					
Work done		From Date		21/05/2022		To Date	
						03/06/2022	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
①	2nd coat painting for						
2.	A-403 & C-202	3,000.00	8.00	Sft	24,000.00/-		
②	B-1805	1,800.00	8.00	Sft	14,400.00/-		
③	C-202 Dark colour	827.00	4.00	Sft	3,308.00/-		
④	Front coat painting for						
6.	C-506	1,800.00	11.20	Sft	20,160.00/-		
7.							
8.							
9.							
10.	Add 18% GST						
11.	Total:						
						61,868.00/-	
						11,136.00/-	
						73,004.00/-	
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input type="checkbox"/> Required <input checked="" type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 7/6/2022		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET									
Company Name:		MPL		Prepared by:		R.Ashok			
Project:		May Flower Platinum							
Work Description:		Painting Work							
Contractor Name:		B.Navven Kumar							
Date:		07.06.2022							
		A		B		C			
S.No	Item Head	Length	Width	Height	Nos	Quantity	Units	Total Head	
Painting work									
1 2nd Coat painting work									
	A-403 & C-202-1500sf	1,500.00	1.00	1.00	2.00	3,000.00	Sft	3,000.00	
	B-1005-1800sf	1,800.00	1.00	1.00	1.00	1,800.00	Sft	1,800.00	
2 Dark Color painting work for C-202 flat									
	Drawing Room	26.97	1.00	8.75	1.00	235.99	Sft		
	Master Bedroom	22.75	1.00	8.75	1.00	199.06	Sft		
	Childrens Bedroom	22.88	1.00	8.75	1.00	200.20	Sft		
	Guest Bedroom	21.92	1.00	8.75	1.00	191.80	Sft	827.05	
3 First Coat painting work for C-506 flat									
		1,800.00	1.00	1.00	1.00	1,800.00	Sft	1,800.00	
Total Head									

ESTIMATE SHEET									
Company Name:		NPL			Prepared by:		R.Ashok		
Project:		May Flower Platinum							
Work Description:		Painting Work							
Contractor Name:		B.Naveen Kumar							
Date:		07.06.2022							
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Grand Total		
Painting work									
1	2nd Coat painting work	A-403 & C-202-1500sft	3,000.00	Sft	8.00	24,000.00			
		B-1005-1800sft	1,800.00	Sft	8.00	14,400.00			
2	Dark Color painting work for C-202 flat		827.05	Sft	4.00	3,308.20			
3	First Coat painting work for C-506 flat		1,800.00	Sft	11.20	20,160.00			
						Amount	61,868.20		
						GST 18%	11,136.28		
						Total Amount	73,004.48		
Amount in words :- Seventy Three Thousand and Four Rupees Only									