

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		67		Date - site bills Register		3/6/22	
Company Name:		MRGV		Site:		BRGV	
Name of Contractor J. Kummanal							
Nature of work Excavation work							
Work done		From Date		25/4/22		To Date	
						28/5/22	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	part plinth beam						
2.	Excavation work.						
3.	Horizontal plinth	4126.00	4.00	cft	16504.00		
4.	vertical plinth	2923.65	4.00	cft	11694.60		
5.	beam						
6.							
7.							
8.							
9.							
10.							
11.	Total:				28198.00		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date:		Date:			Date:		
Sign:		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET

Company Name:		MRGV																	
Project :		BRGV																	
Work Description :		Part plinth beam Excavation work.								Approved by									
Prepared By:		Sobhanbabu.																	
Contractor Name:		T.Kurmana																	
Date:		03.06.2022																	
S.No		Item Head		Item Description		A		B		C		D		E=AXBXCXD		F		G=Sum of E	
1		Part plinth beam excavation work.		Horizontal plinth beam		Length		Width		Height		Nos		Quantity		Units		Total Head	
				A15,17,19,21,23grid to M15,17,19,21,23		63.00		2.00		2.50		5.00		1575.00		Cft			
				A16,18,20,22 grid to M16,18,20,22		53.00		2.00		1.50		5.00		795.00		Cft			
				Vertical plinth beam		56.00		2.00		2.50		4.00		1120.00		Cft			
						53.00		2.00		1.50		4.00		636.00		Cft			
				A15 to A23 grid		85.00		2.00		2.50		1.00		425.00		Cft		4126.00	
				B15 to B17 grid		22.00		2.00		2.50		1.00		110.00		Cft			
				B19 to B21 grid		22.00		2.00		2.50		1.00		110.00		Cft			
				C17 to C19grid		22.25		2.00		2.50		1.00		111.25		Cft			
				D19 to D23 grid		22.25		2.00		2.50		1.00		111.25		Cft			
				E15 to E23 grid		11.50		2.00		2.50		1.00		57.50		Cft			
				F19 to F21 grid		85.00		2.00		2.00		1.00		340.00		Cft			
				G15 to G23 grid		22.00		2.00		2.00		1.00		88.00		Cft			
				H15 to H23 grid		85.00		2.00		2.00		1.00		340.00		Cft			
				I15 to I17 grid		85.00		2.00		2.00		1.00		340.00		Cft			
				I19 to I21 grid		22.00		2.00		1.50		1.00		66.00		Cft			
				J17 to J19 grid		22.50		2.00		1.50		1.00		66.00		Cft			
				J21 to J23 grid		22.25		2.00		1.50		1.00		67.50		Cft			
				K15 to K17 grid		22.00		2.00		1.10		1.00		48.40		Cft			
				K19 to K21 grid		22.00		2.00		1.50		1.00		66.00		Cft			
				L15 to L23 grid		85.00		2.00		1.50		1.00		255.00		Cft			
				M15 to M23 grid		85.00		2.00		1.50		1.00		255.00		Cft			
														2923.65		Total		2923.65	
														7049.65		Total		7049.65	

Bill for Labour charges

T.Kurmanna.
Mallapur.
Secundera bad.

Date:03.06.2022

In favor of : Modi Reality Genome Vally.
Project / Site: Bloomdale Residency Genome Vally.
Location: Muraharipally.
Type of Work: Earth work Excavation.
Towards: Allowance for Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Plinth beam Excavation work Total amount =Rs.28,198=00 Work done from date : 25.04.2022 to28.05.2022	Rs-11,279=00

Amount in words : Eleven Thousand two hundred and seventy Rupees only .

Sign: _____

Bill for Equipment.
T.Kurmanna.
Mallapur.
Secundera bad.

Date:03.06.2022

In favor of: Modi Reality Genome Vally.
Project / Site: Bloomdale Residency Genome Vally.
Location: Muraharipally.
Type of Work: Earth work Excavation.
Towards: Allowance for Equipments

S No.	Description	Amount
1.	Brief description of work done: Plinth beam Excavation work Total amount =Rs.28,198=00 Work done from date : 25.04.2022 to 28.05.2022	Rs. 11,279=00

Amount in words : Eleven Thousand two hundred and seventy nine only .

Sign: _____

Bill for consumables

T.Kurmana.
Mallapur.
Secundera bad.

Date:03.06.2022

In favor of: Modi Reality Genome Vally.
Project / Site: Bloomdale Residency Genome Vally.
Location: Muraharipally.
Type of Work: Earth work Excavation.
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done: plinth beam Excavation work Total amount =Rs.28,198=00 Work done from date : 25.04.2022 to 28.05.2022	Rs.5639 =00

Amount in words :Five Thousand six hundred and thirty nine Rupees only

Sign: _____