

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		1282		Date - site bills Register		10/06/22.	
Company Name:		MRMLLP.		Site:		G.M.R.	
Name of Contractor		G. Tirupati.					
Nature of work		Civil work.					
Work done		From Date			To Date		
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Brick work	535	13	SFT	6,960		
2.	Plastering	1707	16	SFT	27,308		
3.	Duct galvaluf	1587	5	SFT	7,938		
4.	Pointing work						
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				42,205.		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks : Brick work @ open area near flat no 5 over side and below staircase 2 & transformer and generator base all misc works completed.							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		Date:		Date:			
Sign:		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET

Company Name:	MRMLLP					Approved by:	Ram Prasad
Project:	Gulmohar Residency					Sign:	
Work Description:	Brick work and Plastering Misc works.						
Contractor Name:	G Tirupati						
Prepared By	Srinivas N						
Date:	10-06-2022						

S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E= AxBxCx[F] Quantity	Units
1	Ramp Between A & B Block Ramp		23.00	11.00	1.00	1.00	253.00	Sft
2	Brick work Below Staircase no 2		14.75	4.50	1.00	1.00	66.38	Sft
3	Genarator Base		12.00	6.00	1.00	3.00	216.00	Sft
							535.38	Sft
4	Plastering os Staircase		14.75	4.50	1.00	1.00	66.38	Sft
			15.50	3.00	1.00	1.00	46.50	Sft
5	Plastering of open duct area		32.75	4.50	1.00	1.00	147.38	Sft
			10.00	4.00	1.00	1.00	40.00	Sft
6	Transformer Plastering		18.00	7.00	1.00	1.00	126.00	Sft
			5.00	8.00	1.00	2.00	80.00	Sft
7	Plastering of open duct area	at flat no 5	15.50	1.00	10.00	1.00	155.00	Sft
			23.50	1.00	4.00	1.00	94.00	Sft
			30.00	1.00	3.00	1.00	90.00	Sft
			27.00	1.00	3.00	1.00	81.00	Sft
			15.75	1.00	6.00	1.00	94.50	Sft
			16.00	1.00	4.00	1.00	64.00	Sft
			32.00	1.00	6.00	1.00	192.00	Sft
			40.00	1.00	4.00	1.00	160.00	Sft
			16.50	1.00	7.00	1.00	115.50	Sft
9	Genarator Base		12.00	1.00	1.00	6.00	72.00	Sft
			6.00	1.00	1.00	6.00	36.00	Sft
10	A block under Drive Way		15.50	3.00	1.00	1.00	46.50	Sft
							1706.75	
8	Ducts Flooring Finishing	A Block 5 NOs Ducts	10.00	31.75	1.00	5.00	1587.50	Sft

Bill for Labour Charges

G Tirupati.
Mallapur
Hyderabad

Date: 10-06-22

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: A Block and Drive way & C block Shuttering.
Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Towards A Block and Drive way, Transformer and Generator base (misc works). Total Amount = 42,205 /- Work done from date 12-05-22 to date 06-06-22.	Rs.16882 /-

Amount in words: Sixteen Thousand Eight Hundred and Eighty Two Rupees Only.

Sign: _____

G. S. N. S. S.

Bill for Equipment Allowance

G Tirupati.
Mallapur
Hyderabad
Hyderabad

Date: 10-06-22

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: A Block and Drive way & C block Shuttering.
Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Towards A Block and Drive way, Transformer and Generator base (misc works). Total Amount = 42,205 /- Work done from date 12-05-22 to date 06-06-22.	Rs.16882 /-

Amount in words: Sixteen Thousand Eight Hundred and Eighty Two Rupees Only.

Sign: G. B. S. B.

Allowance for Consumables

G Tirupati.
Mallapur
Hyderabad

Date: 10-06-22

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: A Block and Drive way & C block Shuttering.
Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Towards A Block and Drive way, Transformer and Generator base (misc works). Total Amount = 42,205 /- Work done from date 12-05-22 to date 06-06-22.	Rs.8441 /-

Amount in words: Eight Thousand Four Hundred and Forty One Rupees Only.

Sign: G. B. N. S.