

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		223		Date - site bills Register		10-6-2022	
Company Name:		MAPL - 200-H		Site:		200-TH	
Name of Contractor		Biro poroda					
Nature of work		Civil works					
Work done		From Date		To Date			
		5/7/22		8/5/22			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Construction	45	45	off	44,386/-		
2.	of ceiling						
3.	panel room						
4.	Rcc., Brick						
5.	work, plaster						
6.	and Tily						
7.	and slab form						
8.							
9.							
10.							
11.	Total:				44,386/-		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		—		PO/WO date:		—	
Remarks :							
APPROVED BY Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 10 JUN 2022		Date:		Date:			
Sign: K PURSHOTHAM <small>Project Manager (Silver Oak Villas Part-III)</small>		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET

Company Name:

Modi Housing Pvt.Ltd sov-3

Project:

Silver Oak Villas-3

Approved by:

Work Description:

Civil works (Electric room work)

Sign:

Name of the Contractor

Biro porida

Prepared By

J Kiran kumar

Date:

12-05-2022

S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	Rcc works (Electric panal room)	Footings	32.00	cft	40.00	1280.00	
2	Rcc works (Electric panal room)	Columns Roof Slab	184.00	sft	40.00	7360.00	
3	Inter locking Brick Work type1	For below plinth beams longer sides and shorted sides	205.00	sft	16.00	3280.00	
4	Brick work 8"Cement blocks	For above plinth beams longer side and Shorter walls	224.00	sft	13.00	2912.00	
5	Plastring work	,For electrical room ceiling,internal,external plastring	796.00	sft	16.00	12736.00	
6	Khalai Finishing	For slab top	96.00	sft	16.00	1536.00	
7	Curb stone fixing	For 101-107 foot path ,108-114,129-135 For labour quarters west side foot path	909.00	Rft	16.00	14544.00	
8	Bed for walls	4" RCC Bed	82.00	Rft	9.00	738.00	
						Total Amount	44386.00

Total Amount In Inwards: Forty four thousand, Three hundred and Eighty six Rupes only

APPROVED BY
10 JUN 2022
K. PURSHOTHAM
Project Manager (Silver Oak Villas Part-III)

MEASUREMENT SHEET

Company Name: Modi Housing Pvt.Ltd - sov-3
 Project: Silver Oak Villas-3
 Work Description: Civil works (Electric room work)
 Name of the Contractor: Biro porida
 Prepared By: J Kiran kumar
 Date: 13-05-2022

Approved by:
 Sign:

S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total
1	Rcc works (Electric panal room)	Footings	4.00	4.00	1.00	2.00	32.00	cft	32.00
2	Rcc works (Electric panal room)	Columns	4.00	1.00	11.00	2.00	88.00	sft	184.00
		Roof Slab	16.00	6.00	1.00	1.00	96.00	sft	
3	Inter locking Brick Work type1	For below plinth beams longer side	16.00	1.00	5.00	2.00	160.00	sft	205.00
		For below plinth beams shorted side	4.50	1.00	5.00	2.00	45.00	sft	
4	Brick work 8"Cement blocks	For above plinth beam longer side	16.00	1.00	7.00	1.00	112.00	sft	224.00
			7.00	1.00	7.00	1.00	49.00	sft	
		For above plinth beams shorted side	4.50	1.00	7.00	2.00	63.00	sft	
5	Plastring work	Internal plastering ceiling	14.00	4.50	1.00	1.00	63.00	sft	796.00
		Internal plastering walls	22.00	1.00	13.00	1.00	286.00	sft	
			4.50	1.00	13.00	2.00	117.00	sft	
		External plastering	16.00	1.00	10.00	1.00	160.00	sft	
			7.00	1.00	10.00	1.00	70.00	sft	
			5.00	1.00	10.00	2.00	100.00	sft	
6	Waterproof Finishing	For slab top	16.00	6.00	1.00	1.00	96.00	sft	96.00
7	Curb stone fixing	For 101-107 foot path	210.00	1.00	1.00	1.00	210.00	Rft	909.00
		For 108-114 foot path	215.00	1.00	1.00	1.00	215.00	Rft	
		For 129-135 foot paths	216.00	1.00	1.00	1.00	216.00	Rft	
		For labour quarters west side foot path	268.00	1.00	1.00	1.00	268.00	Rft	
8	Bed for walls	4" RCC Bed	16.00	1.00	1.00	4.00	64.00	Rft	82.00
			4.50	1.00	1.00	4.00	18.00	Rft	

Bill for Allowance for Consumables

Biro porida
Chinna Cherlapally.

Date:13-05-2022

In favor of: SOV-III *MYPE*
Project / Site: Silver Oak Villas
Location: Cherlapally

Type of Work: Civil Work
Towards: Allowance For consumables

S No.	Description	Amount
1.	Brief description of work done: Towards:-Electrical panal room Footings,Columns,brick work & plastering. Total Amount: 44,386/- Work done from 05-03-2022 to 08-05-2022	Rs.8,877/-

Amount in words:Eight Thousand Eight Hundered Seventy Seven Rupees Only/-

Sign: _____

Bill for Allowance for Equipment

Biro porida
Chinna Cherlapally.

Date:13-05-2022

In favor of: SOV-III MHP
Project / Site: Silver Oak Villas
Location: Cherlapally
Type of Work: Civil Work
Towards: Allowance For Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards:-Electrical panal room Footings,Columns,brick work & plastering. Total Amount: 44,386/- Work done from 05-03-2022 to 08-05-2022	Rs.17,754/-

Amount in words:Seventeen Thousand Seven Hundered Fifty Four Rupees Only/-

Sign: _____

Bill for Labour Charges

Biro porida
Chinna Cherlapally.

Date:13-05-2022

In favor of: SOV-III MHPZ
Project / Site: Silver Oak Villas
Location: Cherlapally

Type of Work: Civil Work
Towards: Allowance For labour charges

S No.	Description	Amount
1.	Brief description of work done: Towards:-Electrical panal room Footings,Columns,brick work & plastering. Total Amount: 44,386/- Work done from 05-03-2022 to 08-05-2022	Rs.17,754/-

Amount in words:Seventeen Thousand Seven Hundered Fifty Four Rupees Only/-

Sign: _____