


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register	- 1287 -	Date - site bills Register	13/06/22
Company Name:	MRMIP	Site:	GMR
Name of Contractor	Rambabu		
Nature of work	Consolidation		
Work done	From Date	To Date	
	06.05.22	13.06.22	

Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	Main door & lock	10	500/-	NO'S	5,000/-	
2.	B.R & lock	30	425/-	NO'S	12,750/-	
3.	Toilet & lock	20	425/-	NO'S	8,500/-	
4.	Utility & lock	10	425/-	NO'S	4,250/-	
5.	heading Bedroom	30	85/-	NO'S	2,550/-	
6.	Toilet heading	20	85/-	NO'S	1,700/-	
7.	Utility heading	10	85/-	NO'S	850/-	
8.	Door heading	10	85/-	NO'S	850/-	
9.						
10.						
11.	Total:				36,450/-	

Bill required	<input checked="" type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	GST bill required	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.
Measurement & estimate sheet:	<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required	Measurement & estimate sheet:	<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.		PO/WO date:	

Remarks : Towards doors, hardware & heading fixing work done at B- 601, 605, 606, 608, 601, 602, 603, 604, 605, 608.

Approved by Project Manager	Approved by Design Team	Approved by M.D.
Date:	Date:	Date:
Sign: 	Sign:	Sign:

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET

Company Name:		MRMLLP			Approved by:	Ramprasad
Project:		Gulmohar Residency			Sign:	
Work Description:		Doors and hardware fixing at B-block				
Prepared By:		Madhan				
Contractor Name:		Rambabu				
Date:		13.06.2022				
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount
	Doors & Locks fixing	13.06.2022				
		Maindoors with mortise lock	10	No's	500	5000.00
		Bedroom doors with tubalar locks	30	No's	425	12750.00
		Toilet doors with tubalar locks	20	No's	425	8500.00
		Utility doors with tubalar locks	10	No's	425	4250.00
		Pooja doors with tubalar locks	0	No's	0	0.00
2	Doors beading	B- 104,301,302,305,306,401,403,407.				
		Bedroom doors beading	30	No's	85	2550.00
		Toilet doors beading	20	No's	85	1700.00
		Utility doors beading	10	No's	85	850.00
		Pooja doors beading	10	No's	85	850.00
		Total				36450.00

MEASUREMENT SHEET

Company Name:		MRMLLP			Approved by:	Ramprasad		
Project:		Gulmohar Residency			Sign:			
Work Description:		Doors and hardware fixing at B-block						
Prepared By:		Madhan						
Contractor Name:		Rambabu						
Date:		13.06.2022						
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units
1	B-block	B-501,505,506,508,601,602,603,604,605,608.						
		Maindoors with mortise lock	1.00	1.00	1.00	10.00	10.00	No's
		Bedroom doors with tubalar locks	1.00	1.00	1.00	30.00	30.00	No's
		Toilet doors with tubalar locks	1.00	1.00	1.00	20.00	20.00	No's
		Utility doors with tubalar locks	1.00	1.00	1.00	10.00	10.00	No's
		Pooja doors with tubalar locks	1.00	1.00	1.00	0.00	0.00	No's
2	Doors beading	B- 104,301,302,305,306,401,403,407.						
		Bedroom doors beading	1.00	1.00	1.00	30.00	30.00	No's
		Toilet doors beading	1.00	1.00	1.00	20.00	20.00	No's
		Utility doors beading	1.00	1.00	1.00	10.00	10.00	No's
		Pooja doors beading	1.00	1.00	1.00	10.00	10.00	No's

Allowance for Consumables

Rambabu,
Mallapur.

Date: 13.06.2022

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Carpentry work done.
Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Towards Doors, locks & Beading fixing work done at B-501,505,506,508,601,602,603,604,605,608 flats. Total Amount = 36,450/- Work done from date 06.05.22 to date 13.06.2022	Rs. 7,290/-

Amount in words: Seven Thousand Two Hundred and Ninety Rupees Only.

Sign: Rambabu

Bill for Equipment Allowance
Rambabu,
Mallapur.

Date: 13.06.2022

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Carpentry work done.
Towards: Allowance for Equipment.

S No.	Description	Amount
1.	Brief description of work done: Towards Doors, locks & Beading fixing work done at B-501,505,506,508,601,602,603,604,605,608 flats. Total Amount = 36,450/- Work done from date 06.05.22 to date 13.06.2022	Rs. 14,580/-

Amount in words: Fourteen Thousand Five Hundred and Eighty Rupees Only.

Sign: Rambabu

1106/22

Bill for Labour Charges

Rambabu,
Mallapur.

Date:13.06.2022

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Carpentry work done.
Towards: Allowance for Labour Charges.

S No.	Description	Amount
1.	Brief description of work done: Towards Doors, locks & Beading fixing work done at B-501,505,506,508,601,602,603,604,605,608 flats. Total Amount = 36,450/- Work done from date 06.05.22 to date 13.06.2022	Rs. 14,580/-

Amount in words: Fourteen Thousand Five Hundred and Eighty Rupees Only.

Sign: Rambabu