

**Construction division.**  
**Advice for giving credit to contractors/suppliers.**

Sl. No. - site bills register		1246	Date - site bills Register		03-06-22		
Company Name:		M.R.M.L.P	Site:		G.M.R.		
Name of Contractor		Bikshapati (CBM centring contractor)					
Nature of work		Civil & R.C.C work					
Work done		From Date	21/1/22	To Date	28/2/22		
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Slab 601, 602	11,816	40	SFT	4,72,649		
2.	606, 607						
3.	Slab Slab						
4.	concreting						
5.	work done						
6.	lifting charges		.45%	%	2,12,692		
7.							
8.							
9.							
10.							
11.	Total:				6,85,341		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks : Slab concreting work done for C-block 601, 602, 606, 607 is completed.							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		Date:		Date:			
Sign:		Sign:		Sign:			

**Notes:** 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

## ESTIMATE SHEET

Company Name:	MRMLLP					Approved by: Ram Prasad
Project:	Gulmohar Residency					Sign:
Work Description:	C Block Slab Shuttering Works Flat Nos (601,602,607,608)					
Contractor Name:	Bikshapati ( SBM Centring Contractors)					
Prepared By	Srinivas N					
Date:	03-06-2022					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount
1	C Block Slab	Slab 8 Shuttering	11,816	Sft	40.00	4,72,649
2	Add 8% Shifting Charges for slab 8			45(%)		2,12,692
		TOTAL				6,85,341
<b>Note ;Circular 801(F) dated 24.09.21</b>						
In Words ;Six Lakh Eighty Five Thousand Three Hundred and Forty One Rupees Only.						

<b>MEASUREMENT SHEET</b>											
Company		MRMLLP				Approved by:				Ram Prasad	
Project:		Gulmohar Residency				Sign:					
Work Desc:		C Block Slab Slab Flat Nos 601,602,606,606									
Contractor:		Bikshapati ( SBM Centring Contractors)									
Prepared by:		Srinivas N									
Date:		03-06-2022									

S No.	Item Head	Item Description	A	B	C	D	= Ax BxCxI	F	G=Sum of E
			Length	Width	Height	Nos	Quantity	Units	Item Head Total
1.00	C Block Slab	A1 -Q1	100.50	1.00	2.75	1.00	276.38	Sft	
	Shuttering Work	G2-J2	9.33	1.00	2.75	1.00	25.66	Sft	
		A3-Q3	100.50	1.00	2.75	1.00	276.38	Sft	
	Flat Nos (601,602,606,607)	A4-Q4	100.50	1.00	2.75	1.00	276.38	Sft	
		C5-D'5	100.50	1.00	2.75	1.00	276.38	Sft	
		M'5-P5	14.25	1.00	3.75	1.00	53.44	Sft	
		A6-Q6	14.25	1.00	3.75	1.00	53.44	Sft	
		F7-H7	8.00	1.00	2.75	1.00	22.00	Sft	
		I7-L7	6.00	1.00	2.75	1.00	16.50	Sft	
		B8-P8	83.16	1.00	2.75	1.00	228.69	Sft	
		B9-P9	83.16	1.00	2.75	1.00	228.69	Sft	
		B10-P10	83.16	1.00	2.75	1.00	228.69	Sft	
		D'10-G10	14.25	1.00	2.75	1.00	39.19	Sft	
		M'10-O10	14.25	1.00	2.75	1.00	39.19	Sft	
		B11-P11	83.16	1.00	2.75	1.00	228.69	Sft	
		A1-A6	34.66	1.00	2.75	1.00	95.32	Sft	
		B1-B6	33.25	1.00	2.75	1.00	91.44	Sft	
		C1-C6	18.16	1.00	3.75	1.00	68.10	Sft	
		D'1-D'6	33.25	1.00	2.75	1.00	91.44	Sft	
		F1-F8	44.5	1.00	2.75	1.00	122.38	Sft	
		G1-G8	44.5	1.00	2.75	1.00	122.38	Sft	
		J1-J8	44.5	1.00	2.75	1.00	122.38	Sft	
		L1-L8	44.5	1.00	2.75	1.00	122.38	Sft	
		M'1-M'6	18.16	1.00	3.75	1.00	68.10	Sft	
		O1-O6	33.25	1.00	2.75	1.00	91.44	Sft	
		P1-P6	33.25	1.00	2.75	1.00	91.44	Sft	
		Q1-Q6	34.66	1.00	2.75	1.00	95.32	Sft	
		B8-B11	34.66	1.00	2.75	1.00	95.32	Sft	
		C8-C11	33.25	1.00	2.75	1.00	91.44	Sft	
		D'8-D'11	18.16	1.00	3.75	1.00	68.10	Sft	
		E8-E11	33.25	1.00	2.75	1.00	91.44	Sft	
		G8-G12	44.5	1.00	2.75	1.00	122.38	Sft	
		I8-I12	44.5	1.00	2.75	1.00	122.38	Sft	
		L8-L12	33.25	1.00	2.75	1.00	91.44	Sft	
		M'8-M'12	18.16	1.00	3.75	1.00	68.10	Sft	
		O8-O12	33.25	1.00	2.75	1.00	91.44	Sft	
		P8-P12	34.66	1.00	2.75	1.00	95.32	Sft	
	Slab Area	Flat 201&7	36.16	102	1	1	3688.32	Sft	
	Lift and Garbage		9.83	23.16	1	1	227.66	Sft	
		Flat 202&6	36.16	84.5	1	1	3055.52	Sft	
		Corridor	8	9.83	1	1	78.64	Sft	
		Staircase	449	1	1	1	449.00	Sft	
	Deductions	Lift 1&2	-6.00	1.00	6.00	2.00	-72.00	Sft	
							11816.22		

## Allowance for Consumables

Bikshapati S,  
Chakripuram

Date: 28.05.22

**In favor of:** MRMLLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur.  
**Type of Work:** Rcc & Civil Works.  
**Towards:** Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done: Slab Shuttering works done at C Block Slab no 4 Flat No's 601,602,607,608. Total Amount = 6,85341/- Work done from date 21-01-2022 to date 28-02-22	Rs.137068 /-

Amount in words: One Lakh Thirty Seven Thousand and Sixty Eight Rupees Only.

Sign: Bikshapati

## Bill for Equipment Allowance

Bikshapati S,  
Chakripuram

Date: 27.01.22

**In favor of:** MRMLLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur.  
**Type of Work:** Rcc & Civil Works.  
**Towards:** Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Slab Shuttering works done at C Block Slab no 4 Flat No's 601,602,607,608. Total Amount = 6,85341/- Work done from date 21-01-2022 to date 28-02-22	Rs.274136 /-

Amount in words: Two Lakh Seventy Four Thousand One Hundred and Thirty Six Rupees Only.

Sign: \_\_\_\_\_

*Bikshapati*

## Bill for Labour Charges

Bikshapati S,  
Chakripuram

Date: 27.01.22

**In favor of:** MRMLLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur.  
**Type of Work:** Rcc & Civil Works.  
**Towards:** Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Slab Shuttering works done at C Block Slab no 4 Flat No's 601,602,607,608. Total Amount = 6,85341/- Work done from date 21-01-2022 to date 28-02-22	Rs.274136 /-

Amount in words: Two Lakh Seventy Four Thousand One Hundred and Thirty Six Rupees Only.

*Bikshapati*  
Sign: \_\_\_\_\_