

Construction division.
Advice for giving credit to contractors/suppliers.


Sl. No. – site bills register		10312		Date - site bills Register		15/06/2022	
Company Name:		OMMAK-UP		Site:		G47	
Name of Contractor		OM PRAKASH SINGH					
Nature of work		TILE WORK					
Work done		From Date		10/5/2022		To Date	
						15/06/2022	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	A-Block	1209	15	S/A	18,130		
2.	1st floor	750	15	R/S	11,250		
3.	Corridor	1609	19	S/S	30,576		
4.	tile work						
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				59,956		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 15/06/2022		Date:			Date:		
Sign:		Sign:			Sign:		


Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, masonry civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

16 JUN 2022
A. SURESH
PROJECT MANAGER

Measurement Sheet									
Company Name:		MMR Kowkur LLP							
Project:		GHT							
Description :		A Block Corridor tile laying work done details							
Prepared By:		A Suresh							
Date :		15 June 2022							
Name of the Contractor :		Om Prakash Singh							
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Remarks
	A Block	Corridor tile work							
	Flat no101 to 102	Corridor tile work	84.5	1.16	1.00	1.00	98.0	Sft	
		Large tile	35.3	4.00	1.00	1.00	141.3	sft	
		Skerting	82.0	1.00	1.00	1.00	82.0	Rft	
	Flat no116 to 117	Corridor tile work	166.5	1.16	1.00	1.00	193.1	Sft	
		Large tile	83.0	4.00	1.00	1.00	332.0	Sft	
		Skerting	142.0	1.00	1.00	1.00	142.0	Rft	
	Lift Lobby	Corridor tile work	25.0	1.00	1.00	1.00	25.0	Sft	
		Large tile	4.0	4.00	1.00	1.00	16.0	Sft	
		Skerting	19.0	1.00	1.00	1.00	19.0	Rft	
	Flat no115 corridor	Corridor tile work	73.0	1.50	1.00	1.00	109.5	Sft	
		Large tile	25.7	4.00	1.00	1.00	102.6	Sft	
		Skerting	55.0	1.00	1.00	1.00	55.0	Rft	
	Flat no114 corridor	Corridor tile work	266.0	1.50	1.00	1.00	399.0	Sft	
		Large tile	129.5	4.00	1.00	1.00	518.0	Sft	
		Skerting	227.0	1.00	1.00	1.00	227.0	Rft	
	Flat no106 to 109	Corridor tile work	187.0	1.50	1.00	1.00	280.5	Sft	
		Large tile	90.3	4.00	1.00	1.00	361.3	Sft	
		Skerting	160.0	1.00	1.00	1.00	160.0	Rft	
	Flat no107 to 108	Corridor tile work	34.5	1.50	1.00	2.00	103.50	Sft	

Large tile	34.5	4.00	1.00	1.00	1.00	138.00	Sft	
Skirting	65.0	1.00	1.00	1.00	1.00	65.00	Rft	
Total Area								
Vitrified tile							Sft	1,209
Large tile							Sft	1,609
Skirting							Rft	750




 16 JUN 2022
 A. SURESH
 PROJECT MANAGER

Bill For Hire Equipment Charges

Om Praksh Singh
Flat no 39/1, Rajiv Gruha kalpa,
Nizampet
Bachpalli, medchal, Malkajigiri
,Telegana 500072


Date: 15-06-2022

In favor of: MMR KOWKUR LLP
Project / Site: GHT
Location: Kawkur


Type of Work: Tile work
Towards: Allowance for hire equipment Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:- :- A Block Ist floor Corridor tile laying work done Total Amount is Rs :59,956/- Work Done from date:10-05-2022 To Date: 15-06-2022	Rs : 23,982/-

Amount in words: Twenty three Thousand Nine Hundred Eighty two Only/-



Sign: Soavon



Bill For Labor Charges

Omn Prakash Singh
Flat no 39/1, Rajiv Gruha kalpa,
Nizampet
Bachpalli, medchal, Malkajigiri
, Telagana 500072

Date: 15-06-2022

In favor of: MMR KOWKUR LLP

Project / Site: GHT

Location: Kawkur

Type of Work: Tile work

Towards: Labor Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:- A Block 1st floor Corridor tile laying work Total Amount is Rs :59,956/- Work Done from date:10-05-2022 To Date: 15-06-2022	Rs : 23,982/-

Amount in words: Twenty three Thousand Nine Hundred Eighty two Only/-

Sign:

Seena

