

Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		620		Date - site bills Register		16/6/22	
Company Name:		GVRC		Site:		Pannopolis	
Name of Contractor		O.Su. Yellaiah.					
Nature of work		Road works					
Work done		From Date		25/04/22		To Date	
						13/06/22	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no.	
1.	krest Road Soil Excavation	4925	3	SFT	14775		
2.	Morrum laying & rolling	4728	1.50	SFT	7092		
3.	GSD laying (2 layers)	4629	2.75	SFT	12731.13		
4.	Camber	4629	1	SFT	4629.50		
5.	CC (6")	4531	8	SFT	36248		
6.	South road Excavation	18050	3	SFT	54150		
7.	Morrum laying & rolling	17323	1.50	SFT	25984.50		
8.	GSD laying (2 layers)	16967	2.75	SFT	46659.25		
9.	Camber	16967	1	SFT	16967		
10.	CC (6")	16606	8	SFT	132848		
11.	Total:				3,52,084.37		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 16/6/22		Date:		Date:			
Sign: Mayur		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.







ESTIMATE SHEET									
Company Name:		GVRC				Approved By		Madhu.T	
Project:		Imopolis							
Work Description:		Road work							
Name of the Contractor		Orsu Yellaiah							
Project:		Praveen.K							
Date:		15-06-2022							
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total		
1	West side road	Soil excavation(9")	4925.00	sft	3.00	14775.00			
		Morrum laying & rolling	4728.00	sft	1.50	7092.00			
		GSB laying(2 layers)	4629.50	sft	2.75	12731.13			
		Camber	4629.50	sft	1.00	4629.50			
		CC(6")	4531.00	sft	8.00	36248.00			
2	South side road	Soil excavation(9")	18050.00	sft	3.00	54150.00			
		Morrum laying & rolling	17323.00	sft	1.50	25984.50			
		GSB laying(2 layers)	16967.00	sft	2.75	46659.25			
		Camber	16967.00	sft	1.00	16967.00			
		CC(6")	16606.00	sft	8.00	132848.00			
<b>Total</b>							<b>352084.375</b>		



Find messages, documents, photos or people



Home

Compose

← Back ↩️ ⏪ ⏩ 📁 Archive ↗️ Move 🗑️ Delete 🛡️ Spam



- Inbox** 89
- Unread
- Starred
- Drafts 3
- Sent
- Archive
- Spam
- Trash
- ^ Less
- Views Hide
- Photos
- Documents
- Subscriptions
- Travel
- Folders Hide
- + New Folder

Modi Properties Pvt. Ltd. | www.modiproperties.com

5-4-187/ 3 & 4, M G Road, Secunderabad - 03 |

Don't just buy a flat or villa! Buy a great lifestyle!

We build affordable flats & villas in gated communities



**Salman- Engg Construction**

salman@modiproperties.com  
+ Add to contacts

— Forwarded Message —

**From:** "Soham Modi" <sohammodi@modiproperties.com>  
**To:** "sachin ." <sachin@modiproperties.com>, "GVRC Const Team Modi Properties" <gvrc@modiproperties.com>  
**Sent:** Mon, Apr 25, 2022 at 1:46 PM  
**Subject:** Re: Approval for road works at gvrc

Approved provide its vacuum dewatering and not just power trowel.

Regards,  
Soham Modi

---

**From:** sachin@modiproperties.com  
**Sent:** 25 April 2022 1:15 pm  
**To:** sohammodi@modiproperties.com  
**Subject:** Approval for road works at gvrc

Soham bhai sending u an attachment for guideline rates and contractor asking rates for road work at south side of gvrc. Spoke to contractor for lumpsum of 3.5 lacks for total works for 21000 sft. If the area is less or more than 21k sft we pro rate it and pay. Work can start tomorrow pending your approval.

Regards.