


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		71		Date - site bills Register		22/06/22	
Company Name:		MRGV		Site:		BRGV	
Name of Contractor Pappuram							
Nature of work Tily work.							
Work done		From Date			To Date		
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	103 and 120	220.00	21.5	Sft	4730.00		
2.		200.00	21.5	Sft	4300.00		
3.		313.00	22.5	Sft	7047.00		
4.		38.30	22.5	Sft	861.75		
5.		104.50	17.5	Sft	1828.75		
6.		41.60	17.5	Sft	728.00		
7.		60.00	17.5	Sft	1050.00		
8.		455.92	22.5	Sft	10,258.00		
9.		774.36	20.5	Sft	15,874.00		
10.							
11.	Total:				46,678.08		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 23/07-22		Date:			Date:		
Sign: 		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

APPROVED BY
24 JUN 2022
SYED GOLAM SARWAR
Asst. Project Manager/BRGV

Allowance For Consumables
PAPPURAM
MUHARPALLY
Hyderabad

Date 23-06-2022

In favor of : MRGV
Project/Site: BRGV
Location: YANAKA PALLY

Type of Work: TILING WORK

Towards : Allowance For Consumables

S.No.	Discription	Amount
1	Breif discription of work done: Towards doing tiling work	
	Total amount:	46,678.08
		9,335.62

Amount in Word: Four thousand twenty hundred seventy eight rupees only/-

Sign: _____

Labour Charges
PAPPURAM
MUHARPALLY
Hyderabad

Date 23-06-2022

In favor of : MRGV
Project/Site: BRGV
Location: MUHARPALLY

Type of Work: TILING WORK

Towards : Labour Charges

S.No.	Discription	Amount
1	Breif discription of work done: Towards doing tiling work	
	Total amount:	18,671.23
		46,678.08

Amount in Word: Eighteen thousands six hundred thirty five rupees only/-

Sign: _____

Allowance For Equipment
PAPPURAM
MUHARPALLY
Hyderabad

Date 23-06-2022

In favor of : MRGV
Project/Site: BRGV
Location: MUHARPALLY

Type of Work: TILING WORK

Towards : Allowance For Equipment

S.No.	Discription	Amount
1	Breif discription of work done: Towards doing tiling work	
	Total amount:	18,671.23
		46,678.08

Amount in Word: Eighteen thousands six hundred thirty five rupees only/-

Sign: _____

ESTIMATE		MRGV		APPROVED BY	
COMPANY NAME		BRGV		SIGN:	
PROJECT		TILING WORK			
WORK DESCRIPTION		SYED GOLAM SARWAR			
PREPARED BY		23-06-2022			
DATE		PAPPURAM			
CONTRACTOR NAME					
SL NO	ITEM HEAD	ITEM DISCRPTION	A QUANTITY	B RATE	A X B AMOUNT
1	Flat no 103 & 120	M. BEDROOM (tile size - 8" x 4')	220.00	21.5	4,730.00
		C. BEDROOM (tile size - 8" x 4')	200.00	21.5	4,300.00
		DRAWING & DINING (tile size - 2' x 4')	313.20	22.5	7,047.00
		PASSAGE (tile size - 2' x 4')	38.30	22.5	861.75
		KITCHEN (tile size - 12" x 12")	104.50	17.5	1,828.75
		UTILITY (tile size - 12" x 12")	41.60	17.5	728.00
		BALCONY (tile size - 12" x 12")	60.00	17.5	1,050.00
		Skirting	455.92	22.5	10,258.20
		TOILET 1 & 2	774.36	20.5	15,874.38
					-
				Total	46678.08

MEASUREMENT SHEET										
COMPANY NAME		MRGV				APPROVED BY				
PROJECT		BRGV				SIGN:				
WORK DISCRIPTION		TILING WORK								
PREPARED BY		SYED GOLAM SARWAR								
DATE		23-06-2022								
CONTRACTOR NAME		PAPPURAM								
SL NO	ITEM HEAD	ITEM DISCRIPTION				A	B	C	D	F
		LENGTH	WIDTH	HEIGHT	NOS	E=AxBxCxD	QUANTITY	UNITS		
1	Flat no 103 & 120									
	M. BEDROOM	11	10	1	2	220.00	2	SFT		
	C. BEDROOM	10	10	1	2	200.00	2	SFT		
	DRAWING & DINING	15.66	10	1	2	313.20	2	SFT		
	PASSAGE	7.66	2.5	1	2	38.30	2	SFT		
	KITCHEN	9.5	5.5	1	2	104.50	2	SFT		
	UTILITY	5	4.16	1	2	41.60	2	SFT		
	BALCONY	3	10	1	2	60.00	2	SFT		
	Skirting	61.82	52.16	1	4	455.92	4	RFT		
					Total	1,433.52		SFT/RFT		
	Toilet 1 - Floor tiles	5	6.66	1	2	66.60	2	SFT		
	Wall tiles	23.32	1	7	2	326.48	2	SFT		
	Door deduction	2.5	7	1	2	-35.00	2	SFT		
	Toilet 2 - Floor tiles	7.5	4.16	1	2	62.40	2	SFT		
	Wall tiles	23.32	1	7	2	326.48	2	SFT		
	Door deduction	2.5	7	1	2	-35.00	2	SFT		
	Ventilator deduction	7.5	4.16	1	2	62.40	2	SFT		
						774.36		SFT		