


Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		10319		Date - site bills Register		23/06/2022	
Company Name:		MMAK-LP		Site:		GHT	
Name of Contractor		Om prakash Singh					
Nature of work		TILE WORK					
Work done		From Date		20/05/2022		To Date	
						22/06/2022	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	B-306	01	33,137	NO	33,137		
2.	B-307	01	33,137	NO	33,137		
3.	B-507	01	33,137	NO	33,137		
4.	B-508	01	33,137	NO	33,137		
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				1,32,548		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 23/06/2022		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

PROJECT MANAGER  
A. SURESH  
12 JUN 2022  
APR

Estimate Sheet									
Company Name:		MMR KOWKUR LLP			Approved by:				
Project:		GHT			Sign:				
work description:		Flooring work done Flats details			Work done to date :20-05-1022				
Prepared By :		A Suresh			work done from date 22-06-2022				
Contractor Name :		OM Prakash Singh							
Date:		23-Jun-2022							
		A			D=AxC			E=Sum of D	
S No.	Item Description	Quantity	Units	Rate	Amount	Item Head Total	Remarks		
1	Flat no-306								
	Floor Tile	1,457	Sft	16	23,312				
	Utility Tile	175	Sft	15	2,625				
	Toilet Tiles	400	Sft	18	7,200				
					SubTotal A	33,137			
2	Flat no- 309								
	Floor Tile	1,457	Sft	16	23,312				
	Utility Tile	175	Sft	15	2,625				
	Toilet Tiles	400	Sft	18	7,200				
					SubTotal B	33,137			
3	Flat no 507								
	Floor Tile	1,457	Sft	16	23,312				
	Utility Tile	175	Sft	15	2,625				
	Toilet Tiles	400	Sft	18	7,200				
					SubTotal C	33,137			
4	Flat no-508								
	Floor Tile	1,457	Sft	16	23,312				
	Utility Tile	175	Sft	15	2,625				
	Toilet Tiles	400	Sft	18	7,200				
					SubTotal D	33,137			
						1,32,548			

APPROVED BY  
**23 JUN 2022**  
 A. SURESH  
 PROJECT MANAGER

Measurement Sheet												
Company Name:		MMR Kowkur LLP										
Project:		GHT										
Description :		Flooring work done Flats details										
Prepared By:		A Suresh										
Date :		23 June 2022										
Name of the Contractor :		OM Prakash Singh										
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total	Remarks		
1	Flat no B-306	Virtrified Tile	1,149	1	1	1	1,149	Sft				
		SubA 67%					-					
		Skirting	308	1	1	1	308	Rft	1,457			
		Toilets	200	1	1	1	400	Sft	400			
		Kitchen Room& Utylity	175	1	1	1	175 Sft		175			
2	Flat no B-309	Virtrified Tile	1,149	1	1	1	1,149	Sft				
		SubA 67%					-					
		Skirting	308	1	1	1	308	Rft	1,457			
		Toilets	200	1	1	1	400	Sft	400			
		Kitchen Room& Utylity	175	1	1	1	175 Sft		175			
3	Flat no B-607	Virtrified Tile	1,149	1	1	1	1,149	Sft				
		SubA 67%					-					
		Skirting	308	1	1	1	308	Rft	1,457			
		Toilets	200	1	1	1	400	Sft	400			
		Kitchen Room& Utylity	175	1	1	1	175 Sft		175			

23 JUN 2022

*[Signature]*

PRASHANTH MANAGER

4	Flat no B-508	Large Tile	1,149	1	1	1	1,149	Sft	
		SUBA 67%					-		
		Skirting	308	1	1	1	308	Rft	1,457
		Toilets	200	1	1	2	400	Sft	400
		Kitchen Room &	175	1	1	1	175	Sft	175
		Utillity							

*Signature*

APPROVED BY  
**23 JUN 2022**  
 A. SURESH  
 PROJECT MANAGER

**Bill For Consumable Charges**

Om Prakash Singh  
 Flat no 39/1, Rajiv Gruha kalpa,  
 Nizampet  
 Bachpalli, medchal, Malkajgiri  
 , Telegana 500072

Date: 23-06-2022

In favor of: MMR KOWKUR LLP

Project / Site: GHT

Location: Kawkur

Type of Work: Tile work

Towards: Allowance for Consumable Charges


S No.	Description	Amount
1.	Brief description of work done: Towards: - B Block Flat tile laying work done flat nos are 306,309,507&508 Total Amount is Rs :1,32,548/- Work Done from date:20-05-2022 To Date: 22-06-2022	Rs : 26,509/-

Amount in words: twenty six Five Hundred nine Only/-

Sign:

*(Handwritten signature)*

*(Handwritten signature)*



**Bill For Labour Charges**

Om Prakash Singh  
Flat no 39/1, Rajiv Gruha kalpa,  
Nizampet  
Bachpalli, medchal, Malkajigiri  
, Telegana 500072

Date: 23-06-2022

**In favor of:** MMR KOWKUR LLP  
GHT  
Kawkur

**Project / Site:**


**Location:**


**Type of Work:** Tile work  
**Towards:** Labour Charges


S No.	Description	Amount
1.	Brief description of work done: Towards:- B Block Flat tile laying work done Flat nos are 306,309,507&508 Total Amount is Rs :1,32,548/- Work Done from date:20-05-2022 To Date: 22-06-2022	Rs : 53,019/-

Amount in words: Fifty Three Thousand Nineteen Only/-

Sign:







**Bill For Hire Equipment Charges**

Om Prakash Singh  
Flat no 39/1, Rajiv Gruha kalpa,  
Nizampet  
Bachpalli, medchal, Malkajigiri  
, Telegana 500072

Date: 23-06-2022

In favor of: MMR KOWKUR LLP  
Project / Site: GHT  
Location: Kawkur

Type of Work: Tile work  
Towards: Allowance for Hire Equipment Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:- B Block flat tile laying work done flat nos are 306,309,507&508 Total Amount is Rs :1,32,548/- Work Done from date:20-05-2022 To Date: 22-06-2022	Rs : 53,019/-

Amount in words: Fifty Three Thousand Nineteen Only/-

Sign:

