


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		10323		Date - site bills Register		27/06/2022	
Company Name:		MMAK-UP		Site:		GHT	
Name of Contractor Om pakaish Singh							
Nature of work TILE WORK							
Work done		From Date		15/06/2022		To Date	
						26/06/2022	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	B-407	01	31,018	NO	31,018		
2.	B-409	01	31,018	NO	31,018		
3.	B-413	01	25,876	NO	25,876		
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				87,911		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 27/06/2022		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

27 JUN 2022
A. SURESH
PROJECT MANAGER

Measurement Sheet										
Company Name:		MMR Kowkur LLP								
Project:		GHT								
Description:		B Block Tiles laying work done flat details								
Prepared By:		A Suresh								
Date:		27 June 2022								
Name of the Contractor:		Om Prakash Singh								
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total	Remarks
1	Flat no B - 407 1715 Sft SUBA	Flooring tile SUBA 67%	1149.5	1.00	1.00	1.00	1149.50	Sft	1149.5	
		Skirting	308.0	1.00	1.00	1.00	308.00	Sft	1457.5	
		Toilets	200.0	1.00	1.00	3.00	600.00	Sft	600.00	
	Kitchen room & Utility		190.0	1.00	1.00	1.00	190.00	Sft	190.00	
2	Flat no B - 409 1715 Sft SUBA	Flooring tile SUBA 67%	1149.5	1.00	1.00	1.00	1149.50	Sft	1149.5	
		Skirting	308.0	1.00	1.00	1.00	308.00	Sft	1457.5	
		Toilets	200.0	1.00	1.00	3.00	600.00	Sft	600.00	
	Kitchen room & Utility		190.0	1.00	1.00	1.00	190.00	Sft	190.00	
3	Flat no B - 413 1250 Sft SUBA	Flooring tile SUBA 67%	837.5	1.00	1.00	1.00	837.50	Sft	837.5	
		Skirting	225.0	1.00	1.00	1.00	225.00	Sft	1062.5	
		Toilets	200.0	1.00	1.00	3.00	600.00	Sft	600.00	
	Kitchen room & Utility		190.0	1.00	1.00	1.00	190.00	Sft	190.00	

27 JUN 2022
A SURESH
PROJECT MANAGER

Bill For Labour Charges

Om Praksh Singh
Flat no 39/1, Rajiv Gruha kalpa,
Nizampet
Bachpalli, medchal, Malkajigiri
,Telegana 500072

Date: 27-06-2022

In favor of: MMR KOWKUR LLP
Project / Site: GHT
Location: Kawkur


Type of Work: Tile work
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:- B Block Flat no 407,409,413 tile laying work done Total Amount is Rs : 87,911/- Work Done from date:16-06-2022 To Date: 26-06-2022	Rs : 35,164/-

Amount in words: Thirty Five Thousand One Hundred Sixty Four Only/-



Sign: ompul



Bill For Hire Equipment Charges

Om Praksh Singh
Flat no 39/1, Rajiv Gruha kalpa,
Nizampet
Bachpalli, medchal, Malkajigiri
,Telegana 500072

Date: 27-06-2022


In favor of: MMR KOWKUR LLP
Project / Site: GHT
Location: Kawkur


Type of Work: Tile work
Towards: Allowance For Hire Equipment Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:- :- B Block Flat no 407,409,413 tile laying work done Total Amount is Rs : 87,911/- Work Done from date:16-06-2022 To Date: 26-06-2022	Rs : 35,164/-

Amount in words: Thirty Five Thousand One Hundred Sixty Four Only/-



Sign: 



Bill For Consumable Charges

Om Praksh Singh
Flat no 39/1, Rajiv Gruha kalpa,
Nizampet
Bachpalli, medchal, Malkajigiri
,Telegana 500072

Date: 27-06-2022


In favor of: MMR KOWKUR LLP
Project / Site: GHT
Location: Kawkur


Type of Work: Tile work
Towards: Allowance For Consumable Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:- B Block Flat no 407,409,413 tile laying work done Total Amount is Rs : 87,911/- Work Done from date:16-06-2022 To Date: 26-06-2022	Rs : 17,582/-


Amount in words: Seventeen Thousand Five Hundred Eighty Two Only/-



Sign: 



Estimate Sheet		MMR KOWKUR LLP		Approved by:		
Company Name:		GHT		Sign:		
Project:		B Block Tiles laying work done flat details		Work done to date :01-04-2022		
work description:		A Suresh		work done from date :24-04-2022		
Prepared By :		B Anand Kumar		E=Sum of D		
Contractor Name :		26-Apr-2022		Item Head Total		
Date:		A		Remarks		
S No.	Item Description	Quantity	Units	Rate	D=AxC	Amount
1	B - 407					
	Flooring tile	1,458	Sft	13		18,948
	Toilet Tiles	600.00	Sft	16		9,600
	Kitchen & Utility tiles	190.00	Sft	13		2,470
						31,018
2	B - 409					
	Flooring tile	1,458	Sft	13		18,948
	Toilet Tiles	600.00	Sft	16		9,600
	Kitchen & Utility tiles	190.00	Sft	13		2,470
						31,018
3	B - 413					
	Flooring tile	1,062	Sft	13		13,806
	Toilet Tiles	600.00	Sft	16		9,600
	Kitchen & Utility tiles	190.00	Sft	13		2,470
						25,876
						87,911


 APPROVED BY
27 JUN 2022
 A. SURESH
 PROJECT MANAGER