


Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		11	Date - site bills Register		28.6.22		
Company Name:		Crescentia Lab Pvt Ltd.	Site:		GIV ONE		
Name of Contractor		Mohammed Nadeem					
Nature of work		Labour Art bathroom plumbing work.					
Work done		From Date	4.6.22	To Date	25.6.22		
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	connection to small 50kl septic tank	1	4000	NOS	4000		
2.	WC and tap point	4	650	per toilet	2600		
3.	only tap point	4	200	per toilet	800		
4.	connection to OHT to water supply	1	3000	per OHT	3000		
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				10,400/-		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 28/6/2022		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

APPROVED BY  
28 JUN 2022  
S. V. Subha Reddy  
Project Manager

ESTIMATE SHEET							
Company Name:		Crescentia Labs Pvt Ltd	Approved by:		Subba Reddy		
Project:		GV One	Sign:		-		
Work Description :		Labour Qrts bathroom plumbing work	Work start date:		04.06.2022		
Contractor:		Mohammad nadeem	Work end date:		25.06.2022		
Prepared By:		Md Mursalim Ansari	Date :		28.06.2022		
S No.	Item Head	Item Description	Quantity	Units	Rate as per Circular	Amount	Item head Total
1	Septic tank	Connection to small 50 KL septic tank	1	Nos	4,000	4,000.00	
2	Labour Qrts bathroom	WC and tap point	4	Per toilet	650	2,600.00	
		Only tap point	4	per point	200	800.00	
3	OHT	Connection of OHT to water supply	1	Per OHT	3,000	3,000.00	
Total Amount						10,400	

## MEASUREMENT SHEET

Company Name	Crescentia Labs Pvt Ltd		Approved By	Subba Reddy					
Project:	GV One		Sign						
Work Description:	Labour Orts bathroom plumbing work		Work start date:	04.06.2022					
Name of the contractor	mohammad nadeem		work end date:	25.06.2022					
Prepared By	Md Mursalm Ansari		Date:	28.06.2022					
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	units	Item Total Head
1	Septic tank	Connection to small 50 KL septic tank	1	1	1	1	1	Nos	
2	Labour Orts bathroom	WC and tap point	1	1	1	4	4	Per toilet	
		Only tap point	1	1	1	4	4	per point	
3	OHT	Connection of OHT to water supply	1	1	1	1	1	Per OHT	

## Bill for Equipment Allowance

Mohammed Nadeem  
11-1 Chilalguda mareedpally  
Telangana

Date: 28.06.2022

**In favor of:** Crescentia Labs Pvt Ltd.  
**Project / Site:** GV ONE  
**Location:** Genome Valley, Turkapally  
**Type of Work:** Labour Qrts bathroom plumbing work

**Towards:** Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards Labour Qrts bathroom plumbing work at site. Total Amount = Rs:10,400/- Work done from date 04.06.2022 to date 25.06.2022.	Rs: 4,160/-

Amount in words: Four thousand one hundred sixty Rupees only.

Sign: \_\_\_\_\_

Bill for Labour Charges

Mohammed Nadeem  
11-1 Chilkalguda marcedpally  
Telangana

Date: 28.06.2022

**In favor of:** Crescentia Labs Pvt Ltd.  
**Project / Site:** GV ONE  
**Location:** Genome Valley, Turkapally  
**Type of Work:** Labour Qrts bathroom plumbing work

**Towards:** Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards Labour Qrts bathroom plumbing work at site. Total Amount = Rs:10,400/- Work done from date 04.06.2022 to date 25.06.2022.	Rs: 4,160/-

Amount in words: Four thousand one hundred sixty Rupees only.

Sign: \_\_\_\_\_

**Allowance for Consumables**

Mohammed Nadeem  
11-1 Chilkalguda mareedpally  
Telangana

Date: 28.06.2022

**In favor of:** Crescentia Labs Pvt Ltd.  
**Project / Site:** GV ONE  
**Location:** Genome Valley, Turkapally  
**Type of Work:** Labour Qrts bathroom plumbing work

**Towards:** Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Towards Labour Qrts bathroom plumbing work at site. Total Amount = Rs: 10,400/- Work done from date 04.06.2022 to date 25.06.2022.	Rs: 2080/-

Amount in words: Two thousand eighty Rupees only.

Sign: \_\_\_\_\_