



Construction division.
Advice for giving credit to contractors/suppliers.

| Sl. No. – site bills register | | 10328 | | Date - site bills Register | | 29/06/2022 | |
|---|----------------------|--|-------|-------------------------------|--------|---|--|
| Company Name: | | MMAK-UP | | Site: | | GHT | |
| Name of Contractor B. JOGAIYAH | | | | | | | |
| Nature of work CARPENTRY | | | | | | | |
| Work done | | From Date | | To Date | | 28/06/2022 | |
| | | 15/06/2022 | | | | | |
| Sl. No. | Villa/Flat/block no. | Qty. | Rate | Units | Amount | Contractors bill no | |
| 1. | B-506 | 01 | 3,560 | NO | 3,560 | | |
| 2. | B-509 | 01 | 3,560 | NO | 3,560 | | |
| 3. | B-607 | 01 | 3,560 | NO | 3,560 | | |
| 4. | B-608 | 01 | 3,560 | NO | 3,560 | | |
| 5. | B-610 | 01 | 3,560 | NO | 3,560 | | |
| 6. | | | | | | | |
| 7. | | | | | | | |
| 8. | | | | | | | |
| 9. | | | | | | | |
| 10. | | | | | | | |
| 11. | Total: | | | | 171800 | | |
| Bill required | | <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO. | | GST bill required | | <input type="checkbox"/> YES <input type="checkbox"/> NO. | |
| Measurement & estimate sheet: | | <input type="checkbox"/> Required <input type="checkbox"/> Not required | | Measurement & estimate sheet: | | <input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed | |
| PO/WO no. | | | | PO/WO date: | | | |
| Remarks : | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| Approved by Project Manager | | Approved by Design Team | | Approved by M.D. | | | |
| Date: 29/06/2022 | | Date: | | Date: | | | |
| Sign:  | | Sign: | | Sign: | | | |

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

APPROVED BY
29 JUN 2022
A. SURESH
PROJECT MANAGER

| Estimate Sheet | | Mehta & modi realty Kowkur lp | | Approved by: | | | |
|-------------------|-----------------------|---|-------|----------------------------------|--------------|-----------------|---------|
| Company Name: | | GHT | | Sign: | | | |
| Project: | | Maindoor & internal door shutter with locks fixing work done Flat details | | Work done to date : 26-06-2022 | | | |
| work description: | | A Suresh | | work done from date : 29-06-2022 | | | |
| Prepared By : | | B Jogaiah | | | | | |
| Contractor Name : | | 29-06-2022 | | | | | |
| Date: | | A | | E=Sum of D | | | |
| S No. | Item Description | Quantity | Units | C Rate | D=AxC Amount | Item Head Total | Remarks |
| 1 | B-506 | | | | | | |
| | Door shutters fixing | | | | | | |
| | Main door shutter | 1 | Nos | 500 | 500 | | |
| | Internal Door shutter | 6 | Nos | 425 | 2,550 | | |
| | Door Beeding | | | | | | |
| | Internal Door | 6 | Nos | 85 | 510 | | |
| | | | | | 3,560 | | |
| 2 | B-509 | | | | | | |
| | Door shutters fixing | | | | | | |
| | Main door shutter | 1 | Nos | 500 | 500 | | |
| | Internal Door shutter | 6 | Nos | 425 | 2,550 | | |
| | Door Beeding | | | | | | |
| | Internal Door | 6 | Nos | 85 | 510 | | |
| | | | | | 3,560 | | |
| 3 | B-608 | | | | | | |
| | Door shutters fixing | | | | | | |
| | Main door shutter | 1 | Nos | 500 | 500 | | |
| | Internal Door shutter | 6 | Nos | 425 | 2,550 | | |
| | Door Beeding | | | | | | |
| | Internal Door | 6 | Nos | 85 | 510 | | |
| | | | | | 3,560 | | |
| 4 | B-610 | | | | | | |
| | Door shutters fixing | | | | | | |
| | Main door shutter | 1 | Nos | 500 | 500 | | |
| | Internal Door shutter | 6 | Nos | 425 | 2,550 | | |
| | Door Beeding | | | | | | |
| | Internal Door | 6 | Nos | 85 | 510 | | |
| | | | | | 3,560 | | |
| | B-607 | | | | | | |
| | Door shutters fixing | | | | | | |
| | Main door shutter | 1 | Nos | 500 | 500 | | |
| | Internal Door shutter | 6 | Nos | 425 | 2,550 | | |
| | Door Beeding | | | | | | |
| | Internal Door | 6 | Nos | 85 | 510 | | |
| | | | | | 3,560 | | |
| 5 | B-607 | | | | | | |

APPROVED BY

29 JUN 2022
 A. SURESH
 PROJECT MANAGER

Bill for Labour Charges

B .Jogaiah
H .no 16-95/88/24/2
Balijinagar
,Telegana 500085

Date: 29-06-2022

In favor of: MMR KOWKUR LLP
Project / Site: GHT
Location: Kawkur

Type of Work: Carpenter work
Towards: Labour Charges

| S No. | Description | Amount |
|-------|---|------------|
| 1. | Brief description of work done: Towards:- Door shutter fixing work done B Block Flat no 506 & 509 & 608 & 607 & 610 Total Amount is Rs : 17,800- Work Done from date:15-06-2022 to date:28-06-2022 | Rs.7,120/- |

Amount in words:Seven Thousand One Hundred Twenty Only/-



Sign: B. W. K. K. K.

Bill for Hire Equipment Charges

B .Jogaiah
H .no 16-95/88/24/2
Balijinagar
,Telegana 500085


Date: 29-06-2022

In favor of: MMR KOWKUR LLP
Project / Site: GHT
Location: Kawkur

Type of Work: Carpenter work
Towards: Allowances for hire equipment Charges

| S No. | Description | Amount |
|-------|---|------------|
| 1. | Brief description of work done: Towards:- Door shutter fixing work done B Block Flat no 506 & 509 & 608 & 607 & 610 Total Amount is Rs : 17,800- Work Done from date:15-06-2022 to date:28-06-2022 | Rs.7,120/- |

Amount in words:Seven Thousand One Hundred Twenty Only/-



Sign: _____

B W Jogaiah

Bill for Consumable Charges

B .Jogaiah
H .no 16-95/88/24/2
Baliijnagar
,Telegana 500085


Date: 29-06-2022

In favor of: MMR KOWKUR LLP
Project / Site: GHT
Location: Kawkur

Type of Work: Carpenter work
Towards: Allowances for Consumable Charges

| S No. | Description | Amount |
|-------|---|------------|
| 1. | Brief description of work done: Towards:- Door shutter fixing work done B Block Flat no 506 & 509 & 608 & 607 & 610 Total Amount is Rs : 17,800- Work Done from date:15-06-2022 to date:28-06-2022 | Rs.3,560/- |

Amount in words:Three Thousand Five Hundred Sixty Only/-



Sign: B. Jogaiah



| Measurement Sheet | | | | | | | | | |
|--------------------------|-------|--|-----------------------|----------|---------|----------|--------|----------|------------|
| Company Name: | | Mehta & modi realty Kowkur Ilp | | | | | | | |
| Project: | | GHT | | | | | | | |
| Description : | | Maindoor & internal door shutter with locks fixig work done Flat details | | | | | | | |
| Prepared By: | | A Suresh | | | | | | | |
| Date : | | 29 June 2022 | | | | | | | |
| Name of the Contractor : | | Boddupally Jogaiah | | | | | | | |
| A | S No. | Item Head | Item Description | A Length | B Width | C Height | D Nos. | E=AxBx(F | G=Sum of E |
| | 1 | B -506 | Carpentrey Work | | | | | | |
| | | Door Shutters Fixing | Main door shutter | 1 | 1 | 1 | 1 | 1 | Nos |
| | | | Internal Door shutter | 1 | 1 | 1 | 1 | 6 | Nos |
| | | Door Beeding | Internal Door | 1 | 1 | 1 | 1 | 6 | Nos |
| | | | | | | | | | |
| | 2 | B -509 | Carpentrey Work | | | | | | |
| | | Door Shutters Fixing | Main door shutter | 1 | 1 | 1 | 1 | 1 | Nos |
| | | | Internal Door shutter | 1 | 1 | 1 | 1 | 6 | Nos |
| | | Door Beeding | Internal Door | 1 | 1 | 1 | 1 | 6 | Nos |
| | | | | | | | | | |
| | 3 | B -608 | Carpentrey Work | | | | | | |
| | | Door Shutters Fixing | Main door shutter | 1 | 1 | 1 | 1 | 1 | Nos |
| | | | Internal Door shutter | 1 | 1 | 1 | 1 | 6 | Nos |
| | | Door Beeding | Internal Door | 1 | 1 | 1 | 1 | 6 | Nos |
| | | | | | | | | | |
| | 4 | B -610 | Carpentrey Work | | | | | | |
| | | Door Shutters Fixing | Main door shutter | 1 | 1 | 1 | 1 | 1 | Nos |
| | | | Internal Door shutter | 1 | 1 | 1 | 1 | 6 | Nos |
| | | Door Beeding | Internal Door | 1 | 1 | 1 | 1 | 6 | Nos |
| | | | | | | | | | |
| | 5 | B -607 | Carpentrey Work | | | | | | |
| | | Door Shutters Fixing | Main door shutter | 1 | 1 | 1 | 1 | 1 | Nos |

12 9 JUN 2022
A. SURESH
PROJECT MANAGER

| | | | | | | | | | |
|--------------|-----------------------|---|---|---|---|---|---|-----|---|
| | Internal Door shutter | 1 | 1 | 1 | 1 | 1 | 6 | Nos | 6 |
| Door Beeding | Internal Door | 1 | 1 | 1 | 1 | 1 | 6 | Nos | 6 |


29 JUN 2022
 A. SURESH
 PROJECT MANAGER