

Construction division.  
Advice for giving credit to contractors suppliers.

Sl. No. - site bills register	239	Date - site bills Register	24/6/22			
Company Name:	MHR - Sov	Site:	Sov 111			
Name of Contractor	K. Korishna					
Nature of work	Scaffolding					
Work done	From Date	To Date				
	10/5/22	20/6/22				
Sl. No.	Villa/Flat block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	C.c Complex					
2.	North, South, East & West					
3.	tying	16960	7/-	sft	1,18,720/-	
4.						
5.		6060	5/-	sft	30,300/-	
6.						
7.	over head tank	2178	5/-	sft	10,890/-	
8.						
9.						
10.						
11.	Total:				1,59,910/-	
Bill required	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	GST bill required	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.			
Measurement & estimate sheet:	<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required	Measurement & estimate sheet:	<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed			
PO/WO no.		PO/WO date:				

Remarks :

Approved by Project Manager	Approved by Design Team	Approved by M.D.
Date: 24 JUN 2022	Date:	Date:
Sign: K. PURSHOTHAM Project Manager (Silver Oak Villas Part - III)	Sign:	Sign:

Not to be used for bills submitted within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, etc. for civil contractors. 3. Wherever not applicable - fill N.A. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET				Approved by.					
Company Name:		MHPLSOV		Sign:					
Project:		SOV-III							
Work Description:		Scraffolding Work							
Name of the Contractor		k.Krishna							
Prepared By:		G.chandra kanth							
Date:		24-06-2022							
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total		
<b>Commercial Complex</b>									
1	(Tying)	North & south Side Elevation (Double Scraffolding) upto 20' Height							
		East & west Side Elevation (Double Scraffolding) upto 20' Height	16960.00	sft	7.00	1,18,720.00			
		North & south Side East & west Side	6060.00	sft	5.00	30,300.00			
2	Over head tank	North & south Side East & west Side	2178.00	sft	5.00	10,890.00			
						Total Amount			1,59,910.00
Amount In Words:-One lakh Fifty Nine Thousand Nine Hundred Ten Rupees Only									

  
**APPROVED BY**  
 24 JUN 2022  
**K. PURSHOTHAM**  
 Project Manager (Silver Oak Villas Part-III)

**MEASUREMENT SHEET**

Company Name: MHPLSOV  
 Project: SOV-III  
 Work Description: Scraffolding Work  
 Name of the Contractor: k.Krishna  
 Prepared By: G.chandra kanth  
 Date: 24-06-2022

Approved by:  
 Sign:

S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total
<b>Commercial Complex</b>									
1	(Tying)	North & south Side Elevation	45.50	1.00	20.00	4.00	3640.00	Sft	
		(Double Scraffolding) upto 20' Height	55.50	1.00	20.00	4.00	4440.00	Sft	
		East & west Side Elevation	55.50	1.00	20.00	4.00	4440.00	Sft	
		(Double Scraffolding) upto 20' Height	55.50	1.00	20.00	4.00	4440.00	Sft	16,960.00
		North & south Side	45.50	1.00	30.00	2.00	2730.00	Sft	
		East & west Side	55.50	1.00	30.00	2.00	3330.00	Sft	6,060.00
2	Over head tank (Tying)	North & south Side	26.50	1.00	18.00	2.00	954.00	Sft	
		East & west Side	34.00	1.00	18.00	2.00	1224.00	Sft	2,178.00

**Bill for Allowance for Consumables**  
K.krishna  
Vekatramana Colony, Mallapur.

Date:10-05-2022

**In favor of:** MHPLSOV-III  
**Project / Site:** Silver Oak Villas  
**Location:** Cherlapally

**Type of Work:** Civil Work  
**Towards:** Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done: Towards:-Commercial Complex East,west,north,south elevation Scraffolding Tying & removing for plastering purpose <b>Total Amount:1,59,910/-</b> Work done from 10-05-2022 to 20-06-2022	Rs.31,982-

Amount in words:Thirty One Thousand Nine Hundred Eighty Two Rupees Only/-

Sign: \_\_\_\_\_

## Bill for Labour Charges

K.krishna  
Vekatramana Colony, Mallapur.

Date:10-05-2022

**In favor of:** MHPLSOV-III  
**Project / Site:** Silver Oak Villas  
**Location:** Cherlapally

**Type of Work:** Civil Work  
**Towards:** Allowance for Labour charges

S No.	Description	Amount
1.	Brief description of work done: Towards:-Commercial Complex East,west,north,south elevation Scraffolding Tying & removing for plastering purpose <b>Total Amount:1,59,910/-</b> Work done from 10-05-2022 to 20-06-2022	Rs.63,964/-

Amount in words: Sixty Three Thousand Nine Hundered sixty Four Rupees Only/-

Sign: \_\_\_\_\_

## Bill for Labour Charges

K.krishna  
Vekatramana Colony, Mallapur.

Date:10-05-2022

**In favor of:** MHPLSOV-III  
**Project / Site:** Silver Oak Villas  
**Location:** Cherlapally

**Type of Work:** Civil Work  
**Towards:** Allowance for Labour charges

S No.	Description	Amount
1.	Brief description of work done: Towards:-Commercial Complex East,west,north,south elevation Scraffolding Tying & removing for plastering purpose <b>Total Amount:1,59,910/-</b> Work done from 10-05-2022 to 20-06-2022	Rs.63,964/-

Amount in words: Sixty Three Thousand Nine Hundered sixty Four Rupees Only/-

Sign: \_\_\_\_\_