

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register	1328	Date - site bills Register	5/7/22
Company Name:	MRMLLP	Site:	GMP
Name of Contractor	Dilip Ranjan		
Nature of work	Core cutting		
Work done	From Date	To Date	
	01.06.22	04.07.22	

Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	5" hole for 4" pipe	42	300	Nos	12,600/-	
2.	5" hole for 4" pipe beam	14	375	Nos	5250/-	
3.	4" hole for 3" pipe	21	275	Nos	5775/-	
4.	4" hole for 3" pipe beam	14	350	Nos	4900/-	
5.	3" hole for 2" pipe	21	250	Nos	5250/-	
6.	Rain line					
7.	5" hole for 4" pipe	9	375	Nos	3375/-	
8.	4" hole for 3" pipe	12	275	Nos	3300/-	
9.						
10.						
11.	Total:				40450/-	

Bill required	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	GST bill required	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.
Measurement & estimate sheet:	<input type="checkbox"/> Required <input type="checkbox"/> Not required	Measurement & estimate sheet:	<input type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.		PO/WO date:	

Remarks : C-block - 601, 602, 603, 604, 605, 606, 607 for toilets, utility & balcony pvc lines.

Approved by Project Manager	Approved by Design Team	Approved by M.D.
Date: 05/07/22	Date:	Date:
Sign: [Signature]	Sign:	Sign:

Note: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET

Company Name:

MRMLLP

Approved by:

RamPrasad

Project:

Gulmohar Residency

Sign:

Work Description:

Core Cutting in Toilets, Utility & Balcony

Contractor Name:

Dilip Ranjan

Prepared By

Madhan

Date:

29.06.2022

S No.	Item Head	Item Description	Quantity	Units	Rate	Amount
1	C-block	Core Cutting in Toilets, Utility & Balcony				
	C-					
	601,602,603,604,605,606,607					12,600.00
		5" core cutting for 4" pipe in slab	42.00	no's	300.00	
		5" core cutting for 4" pipe in beams	14.00	no's	375.00	5,250.00
		4" core cutting for 3" pipe in slab	21.00	no's	275.00	5,775.00
		4" core cutting for 3" pipe in beams	14.00	no's	350.00	4,900.00
		3" core cutting for 2" pipe in slab	21.00	no's	250.00	5,250.00
2	Extra holes work done at B-block	Rain water line purpose				
		5" core cutting for 4" pipe in beams	9.00	no's	375.00	3375.00
		4" core cutting for 3" pipe in beams	12.00	no's	275.00	3300.00
		Total				40450.00

Bill for Labour Charges

Dilip Ranjan,
uppal, Hyderabad.

Date:04.07.2022

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Core Cutting.
Towards: Allowances For Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards core cutting work done in C Block 601,602,603,604,605,606,607 flats in C-block. Total Amount = 40,450/- Work done from date 01.06.2022 to date 04.07.2022	Rs. 16,180,-

Amount in words: Sixteen Thousand On Hundred and Eighty Rupees Only.

Sign: Dilip

Allowances For Equipment

Dilip Ranjan,
Mallapur, Hyderabad.

Date:04.07.2022

In favor of: MRMallapurLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Core Cutting.
Towards: Allowances For Equipment.

S No.	Description	Amount
1.	Brief description of work done: Towards core cutting work done in C Block 601,602,603,604,605,606,607 flats in C-block. Total Amount = 40,450/- Work done from date 01.06.2022 to date 04.07.2022	Rs. 16,180,-/-

Amount in words: Sixteen Thousand On Hundred and Eighty Rupees Only.

Sign: Dilip Ranjan

Allowances For Consumables

Dilip Ranjan,
uppal, Hyderabad.

Date:04.07.2022

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Core Cutting.
Towards: Allowances For Consumables

S No.	Description	Amount
1.	Brief description of work done: Towards core cutting work done in C Block 601,602,603,604,605,606,607 flats in C-block. Total Amount = 40,450/- Work done from date 01.06.2022 to date 04.07.2022	Rs. 8,090,-

Amount in words: Eight Thousand and Ninety Rupees Only.

Sign: Dilip