


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		1252		Date - site bills Register		08-07-22	
Company Name:		MPPL		Site:		mayflower platinum	
Name of Contractor		Ravi chand.					
Nature of work		Tiles laying					
Work done		From Date		To Date			
		20-05-22		25-06-22			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	corridor tiles						
2.	laying at 8 th floor						
3.	Flooring area	2467	17	sft	41,939=00		
4.							
5.	cladding area	2,752	17	sft	46,784=00		
6.							
7.	making hole for						
8.	light and camera	16	50	nos	800=00		
9.							
10.							
11.	Total:				89,523=00		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 8/7/2022		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET

MEASUREMENT SHEET		MPL									
Company Name		May Flower Platinum									
Project		Corridor Tiles laying at 8th floor- part 2									
Work Description		Ravi Chand									
Contractor Name		K Narendar Reddy									
prepared by:		07-07-2022									
Date											
S No	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E Quantity	F Units	G Total Head sft		
Corridor Tiles laying at 8th floor- part 2											
1	Corridor Big tiles laying - Flooring	B4 flat opp	50.00	7.00	1.00	1	350.00	sft			
		B3 flat opp	64.00	9.00	1.00	1	576.00	sft			
		C6 opp	42.50	7.00	1.00	1	297.50	sft			
		C4 opp	45.00	17.33	1.00	1	779.85	sft			
		C2 to C3 flats	45.00	6.75	1.00	1	303.75	sft			
		staircase	16.00	10.00	1.00	1	160.00	sft			
		Total Flooring Area							2467		
Walls Tiles cladding											
2	Walls Tiles cladding	B4 flat to B3 flat	50.00	1.00	4.00	2	400.00	sft			
		B3 to C6 flat	64.00	1.00	4.00	2	512.00	sft			
		C6 to C5 flat	42.50	1.00	4.00	2	340.00	sft			
		C1 to C4	17.00	1.00	4.00	2	136.00	sft			
		C 2 to C3	45.00	1.00	4.00	2	360.00	sft			
			45.00	1.00	4.00	2	80.00	sft			
		Electrical ducts	10.75	9.00	1.00	2	193.50	sft			
		Main Doors	8.00	1.00	8.50	8	544.00	sft			
		VRF AC window	10.00	1.00	8.50	4	340.00	sft			
									3266		
		Deduction									
		Doors	3.50	1.00	7.00	8	196.00	sft			
		Doors	3.50	1.00	4.00	8	112.00	sft			
		VRF AC Window	6.00	1.00	6.00	4	144.00	sft			
			5.50	1.00	4.00	1	22.00	sft			
		Doors	2.00	1.00	5.00	4	40.00	sft			
									514		
		Total Wall Cladding Area							2752		
3	Making hole for light and camera	Making hole for light and camera	16.00	1.00	1.00	1	16.00	nos			

Bill for Consumables

Ravi Chand
Mallapur
Hyderabad

Date::08-07-2022

In favor of: MPL
Project / Site: MFPP
Location: 82/1. Mallapur
Type of Work: Corridor Tiles laying at 8th floor-part-2
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done Corridor Tiles laying at 8th floor-part-2 Total amount =Rs 89523=00 Work done from date 20-05-2022 to 25-06-2022	Rs.17905=00

Amount in words: Seventeen Thousand Nine Hundred and Five rupees only.

Sign: _____

Bill for Equipment Allowance

Ravi Chand

Mallapur

Hyderabad

Date::08-07-2022

In favor of: MPL
Project / Site: MFPP
Location: 82/1, Mallapur
Type of Work: Corridor Tiles laying at 8th floor-part-2
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done Corridor Tiles laying at 8th floor-part-2 Total amount =Rs 89523=00 Work done from date 20-05-2022 to 25-06-2022	Rs.35809=00

Amount in words: Thirty Five Thousand Eight Hundred and Nine rupees only.

Sign: _____

Bill for Labour charges

Ravi Chand
Mallapur
Hyderabad

Date::08-07-2022

In favor of: MPL
Project / Site: MFPP
Location: 82/1, Mallapur
Type of Work: Corridor Tiles laying at 8th floor-part-2
Towards: Allowance for Labour charges

S No.	Description	Amount
1.	Brief description of work done Corridor Tiles laying at 8th floor-part-2 Total amount =Rs 89523=00 Work done from date 20-05-2022 to 25-06-2022	Rs.35809=00

Amount in words: Thirty Five Thousand Eight Hundred and Nine rupees only.

Sign: _____