

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. -- site bills register		1250	Date - site bills Register		7/7/2022	
Company Name:		MPL	Site:		May Flower Platinum	
Name of Contractor		Imanathan Prasad				
Nature of work		Tiles work.				
Work done		From Date	20/6/2022	To Date	05/7/2022	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	Big tiles laying work. A-102, A-205, C-303 - 1500 SH. Fee - 2 nos					
2.	Floomy	873 X 3	4/-	SFF	10,476 = 10	
3.	skirting	300 X 3	4/-	SFF	3,600 = 10	
4.	B-203, C-506, C-1006 - 1800 SH. Fee - 3 nos	1087 X 3 360 X 3	4/-	SH	13,044 = 10 4320 = 10	
5.						
6.	B-202, B-802 - 2140 SH. Fee - 2 nos	1122 X 2 390 X 2	4/-	SH	8976 = 10 3120 = 10	
7.						
8.						
9.						
10.						
11.	Total:				43,536 = 10	
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.				PO/WO date:		
Remarks :						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date: 21/7/22		Date:		Date:		
Sign: [Signature]		Sign:		Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET							
Company Name:	MPPPL	Approved	S V Subba Reddy				
Project:	May Flower Platinum						
Work Description:	Big Tiles work A-102, A-205, B-202, B-203, B-802, C-303, C-506, C-1006 Flats						
Name of the Contractor	Janardhan Prasad						
Prepared By	K. Narendar Reddy						
Date:	07-07-2022						
S No	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
	Big Designer Tiles laying work						
1	Big Tiles laying work in A-102 Skirting	Big Tiles laying work Skirting	873.00 300.00	sft ft	4.00 4.00	3,492.00 1,200.00	4,692.00
2	Big Tiles laying work in A-205 Skirting	Big Tiles laying work Skirting	873.00 300.00	sft ft	4.00 4.00	3,492.00 1,200.00	4,692.00
3	Big Tiles laying work in -B-202 Skirting	Big Tiles laying work Skirting	1122.00 390.00	sft ft	4.00 4.00	4,488.00 1,560.00	6,048.00
4	Big Tiles laying work in B-203 Skirting	Big Tiles laying work Skirting	1087.00 360.00	sft ft	4.00 4.00	4,348.00 1,440.00	5,788.00
5	Big Tiles laying work in -B-802 Skirting	Big Tiles laying work Skirting	1122.00 390.00	sft ft	4.00 4.00	4,488.00 1,560.00	6,048.00
6	Big Tiles laying work in -C-303 Skirting	Big Tiles laying work Skirting	873.00 300.00	sft ft	4.00 4.00	3,492.00 1,200.00	4,692.00
7	Big Tiles laying work in -C-506 Skirting	Big Tiles laying work Skirting	1087.00 360.00	sft ft	4.00 4.00	4,348.00 1,440.00	5,788.00
8	Big Tiles laying work in -C-1006 Skirting	Big Tiles laying work Skirting	1087.00 360.00	sft ft	4.00 4.00	4,348.00 1,440.00	5,788.00
	Total						43,536.00
Amount in words- Fourty Three Thousand Five Hundred and Thirty Six Rupees only							

MEASUREMENT SHEET												
Company Name		MPPPL		Approved							Jba Reddy	
Project		May Flower Platinum										
Work Description:		Big Tiles work A-102, A-205, B-202, B-203, C-303, C-506, C-1006 flats										
Name of the Contractor		Janardhan Prasad										
Prepared By		K Narendar Reddy										
Date		07-07-2022										
S No	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total			
A Big Tiles work A-102, A-205, C-303 - 1500 sft flats												
1	Dining & Drawing hall	Dining & Drawing hall	15.92	10.92	1.00	1.00	173.85	sft				
			3.25	0.25	1.00	1.00	0.81	sft				
			20.25	7.50	1.00	1.00	151.88	sft				
			16.25	2.00	1.00	1.00	32.50	sft				
			7.00	1.50	1.00	1.00	10.50	sft				
			4.75	3.66	1.00	1.00	17.39	sft				
			3.00	0.50	1.00	1.00	1.50	sft				
			8.29	3.00	1.00	1.00	24.87	sft				
		Master Bed Room	13.50	11.00	1.00	1.00	148.50	sft				
		Dressing	9.00	5.00	1.00	1.00	45.00	sft				
		Children Bed Room	12.00	10.50	1.00	1.00	126.00	sft				
		Guest Bed Room	10.50	10.00	1.00	1.00	105.00	sft				
		Kitchen	10.00	8.00	1.00	1.00	80.00	sft				
									873			
3	Skirting 3"	Skirting 3"	300.00	1.00	1.00	1.00	300.00	Rft		300		
B Big Tiles work B-203, C-506, C-1006 - 1800 sft flats												
		Hall	14.25	10.75	1.00	1.00	153.19	sft				
1	Hall	Hall	5.50	2.16	1.00	1.00	11.88	sft				
			5.00	14.66	1.00	1.00	73.30	sft				
			5.16	3.83	1.00	1.00	19.76	sft				
2	Dining wall	Dining wall	10.66	17.00	1.00	1.00	181.22	sft				
			9.58	11.25	1.00	1.00	107.78	sft				
3	Puja room	Puja room	5.25	4.00	1.00	1.00	21.00	sft				
4	Master Bedroom	Master Bedroom	12.08	11.33	1.00	1.00	136.87	sft				
			6.00	2.00	1.00	1.00	12.00	sft				
			5.50	5.33	1.00	1.00	29.32	sft				
5	Children Bedroom	Children Bedroom	9.66	12.25	1.00	1.00	118.34	sft				
6	Guest Bedroom	Guest Bedroom	10.75	12.16	1.00	1.00	130.72	sft				
		Kitchen	5.50	2.08	1.00	1.00	11.44	sft				
			10.00	8.00	1.00	1.00	80.00	sft		1087		
		Skirting 3"	360	1.00	1.00	1.00	360.00	Rft		360		

Bill for Consumables

Janardhan
Kakatiya nagar, Neeredmet
Hyderabad

Date:07-07-2022

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Big Tiles work A-102, A-205, B-202, B-203, B-802, C-303, C-506, C-1006 flats
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work : Big Tiles work A-102, A-205, B-202, B-203, B-802, C-303, C-506, C-1006 flats Total amount =Rs 43,536=00 Work done from date 20-06-2022 to 05-07-2022	Rs.8708=00

Amount in words: Eight Thousand Seven Hundred and Eight rupees only.

Sign: _____

Labour Charges

Janardhan
Kakatiya nagar, Neeredmet
Hyderabad

Date:07-07-2022

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Big Tiles work A-102, A-205, B-202, B-203, B-802, C-303,
C-506, C-1006 flats
Towards: Allowance for Labour charges

S No.	Description	Amount
1.	Brief description of work : Big Tiles work A-102, A-205, B-202, B-203, B-802, C-303, C-506, C-1006 flats Total amount =Rs 43,536=00 Work done from date 20-06-2022 to 05-07-2022	Rs.17414=00

Amount in words: Seventeen Thousand Four Hundred and Fourteen rupees only.

Sign: _____

Bill for Equipment Allowance

Janardhan
Kakatiya nagar, Neeredmet
Hyderabad

Date:07-07-2022

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Big Tiles work A-102, A-205, B-202, B-203, B-802, C-303,
C-506, C-1006 flats
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work : Big Tiles work A-102, A-205, B-202, B-203, B-802, C-303, C-506, C-1006 flats Total amount =Rs 43,536=00 Work done from date 20-06-2022 to 05-07-2022	Rs.17414=00

Amount in words: Seventeen Thousand Four Hundred and Fourteen rupees only.

Sign: _____