

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register	1336.	Date - site bills Register	9/7/22			
Company Name:	MRMLLP	Site:	GMR.			
Name of Contractor	G. Sunitha					
Nature of work	Painting					
Work done	From Date	To Date				
	15-06-22	6-07-22				
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	External elevation	5852	6.75	sft	39,366	
2.	Lifts. 1					
3.	Lift 2.					
4.	Lift 3					
5.	Electrical	7799	5.75	sft	44,844	
6.	Enamel.	313	10	sft	3130	
7.						
8.						
9.						
10.						
11.	Total:				87340/-	
Bill required	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		
Measurement & estimate sheet:	<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:	<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed		
PO/WO no.			PO/WO date:			
Remarks :						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date:		Date:		Date:		
Sign:		Sign:		Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET

Company Name
Project
Work Description
Contractor Name
Prepared By
Date

M/R Mallapur T.T.P
Gulmohar Residency
B-block External painting
G Sumitha
Rajshakar
05-07-2022

Approved by
Sign

Ramprasad

S No	Item Head	Item Description	A Length	B Width	C Height	D Nos	E AxBxCxD Quantity	F Units
1	B Block	head room	14.00	6.00	1.00	2.00	168.00	sft
		walls	14.00	7.00	1.00	2.00	196.00	sft
		walls	7.00	6.00	1.00	1.00	42.00	sft
	Elevation	roof	7.00	6.00	1.00	1.00	42.00	sft
		south side						
		walls	15.00	7.00	1.00	1.00	105.00	sft
		wals	8.00	7.00	1.00	1.00	56.00	sft
		beams	3.00	7.00	1.00	1.00	21.00	sft
		walls	15.00	20.66	1.00	2.00	619.80	sft
				15.00	11.00	1.00	2.00	330.00
2	Electric duct	ceiling	24.00	8.00	1.00	1.00	192.00	sft
		walls	8.00	7.50	1.00	2.00	120.00	sft
	projections	ceiling	7.00	5.00	1.00	2.00	70.00	sft
		walls	7.00	7.00	1.00	4.00	196.00	sft
			5.00	7.00	1.00	2.00	70.00	sft
			16.00	14.50	1.00	5.00	1160.00	sft
			29.00	1.50	1.00	5.00	217.50	sft
			12.00	3.00	1.00	4.00	144.00	sft
			5.00	6.00	1.00	4.00	120.00	sft
			8.00	13.00	1.00	1.00	104.00	sft
4	water tank	ceiling	8.00	13.00	1.00	1.00	104.00	sft
		walls	15.00	78.00	1.00	1.00	1170.00	sft
			13.00	7.00	1.00	2.00	182.00	sft
			8.00	7.00	1.00	2.00	112.00	sft
			13.00	7.00	1.00	2.00	182.00	sft
							5832.30	
5	LIFT 1	ceiling	9.00	6.50	1.00	1.00	58.50	sft
		walls	9.00	81.00	1.00	2.00	1458.00	sft
			6.50	81.00	1.00	1.00	526.50	sft
			3.00	81.00	1.00	1.00	243.00	sft
6	LIFT 2	ceiling	7.00	6.50	1.00	1.00	45.50	sft
		walls	7.00	81.00	1.00	2.00	1134.00	sft
			6.00	81.00	1.00	2.00	972.00	sft
7	LIFT 3		7.00	6.50	1.00	1.00	45.50	
			7.00	81.00	1.00	2.00	1134.00	
			6.00	81.00	1.00	2.00	972.00	
7	Electrical room	ceiling	20.00	9.50	1.00	1.00	190.00	sft
		walls	20.00	15.00	1.00	2.00	600.00	sft
			9.50	15.00	1.00	2.00	285.00	sft
			15.00	5.00	1.00	1.00	75.00	sft
			20.00	3.00	1.00	1.00	60.00	sft
							7799.00	
8	Enamel paint	electrical doors	5.00	2.00	1.00	24.00	240.00	sft
		head rooms doors	5.41	3.41	1.00	4.00	73.79	sft
							313.79	sft

ESTIMATE SHEET

Company Name: MR Mallapur LLP
 Project: Gulmohar Residency.
 Work Description: B-block External painting
 Contractor Name: G Sunitha
 Prepared By: Rajshekar
 Date: 05-07-2022

Approved by:
 Sign:

S No.	Item Head	Description	Quantity	Units	Rate	Amount
1	1	B-block External painting	5832	Sft	6.75	39,366.00
	2	lifts and electrical room	7799	Sft	5.75	44,844.25
		Enamel paint for doors	313.00	Sft	10	3,130.00
Grand Total						87,340.25

Allowance for Consumables

G Sunitha.
Hyderabad.

Date: 08.07.22

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Painting work done at B-block
Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Towards External painting, lifts and tanks work done in B-block Total Amount = 87,340 /- Work done from date : 15.06.22 to 06.07.22	Rs.17,468/-

Amount in words: Seventeen thousand four hundred and sixty eight Rupees Only.

Sign: Sunitha

Bill for Equipment Allowance


G Sunitha.
Hyderabad.

Date: 08.07.22

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Painting work done at B-block
Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Towards External painting, lifts and tanks work done in B-block Total Amount = 87,340 /- Work done from date : 15.06.22 to 06.07.22	Rs.34,936/-

Amount in words: Thirty four thousand nine hundred and thirty six Rupees Only.

Sign: 

Bill for Labour Charges

G Sunitha.
Hyderabad.

Date: 08.07.22

In favor of: MRMallapurLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Painting work done at B-block
Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Towards External painting, lifts and tanks work done in B-block Total Amount = 87,340 /- Work done from date : 15.06.22 to 06.07.22	Rs.34,936/-

Amount in words: Thirty four thousand nine hundred and thirty six Rupees Only.

Sign: 