


Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		255	Date - site bills Register		11/07/2022		
Company Name:		SOV LLP	Site:		SOV-11		
Name of Contractor Anirudh Dhal							
Nature of work Core Cutting work							
Work done		From Date	10/06/2022	To Date	09/07/2022		
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Villa no:152,	}					
2.	153,154,157,						
3.	158,159 core						
4.	cutting work					39,000/-	
5.	done.						
6.							
7.							
8.							
9.							
10.							
11.	Total:				39,000/-		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 11 JUL 2022		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This form must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

## ESTIMATE SHEET

Company Name:	Silver Oak Villas LLP-III	Approved by:
Project:	Silver Oak Villas part-3	Sign:
Work Description:	Core cutting work	
Name of the Contractor:	Aniradh Dhal	
Prepared By:	B.Meenakshi	
Date:	11-07-2022	

S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
<b>1 Villano 152</b>		4" Hole Core Size	6.00	nos	250.0	1,500.0	
<b>Brick Hole</b>		5" Hole Core Size	4.00	nos	275.0	1,100.0	
		3" Hole Core Size	5.00	nos	250.0	1,250.0	
	<b>Beam Hole</b>	4" Hole Core Size	4.00	nos	325.0	1,300.0	
		5" Hole Core Size	3.00	nos	350.0	1,050.0	
		3" Hole Core Size	1.00	nos	300.0	300.0	6500.0
<b>2 Villano 153</b>		4" Hole Core Size	6.00	nos	250.0	1,500.0	
<b>Brick Hole</b>		5" Hole Core Size	4.00	nos	275.0	1,100.0	
		3" Hole Core Size	5.00	nos	250.0	1,250.0	
	<b>Beam Hole</b>	4" Hole Core Size	4.00	nos	325.0	1,300.0	
		5" Hole Core Size	3.00	nos	350.0	1,050.0	
		3" Hole Core Size	1.00	nos	300.0	300.0	6500.0
<b>3 Villano 154</b>		4" Hole Core Size	6.00	nos	250.0	1,500.0	
<b>Brick Hole</b>		5" Hole Core Size	4.00	nos	275.0	1,100.0	
		3" Hole Core Size	5.00	nos	250.0	1,250.0	
	<b>Beam Hole</b>	4" Hole Core Size	4.00	nos	325.0	1,300.0	
		5" Hole Core Size	3.00	nos	350.0	1,050.0	
		3" Hole Core Size	1.00	nos	300.0	300.0	6500.0

<b>4 Villano 157</b>	4" Hole Core Size	6.00	nos	250.0	1,500.0	
<b>Brick Hole</b>	5" Hole Core Size	4.00	nos	275.0	1,100.0	
	3" Hole Core Size	5.00	nos	250.0	1,250.0	
<b>Beam Hole</b>	4" Hole Core Size	4.00	nos	325.0	1,300.0	
	5" Hole Core Size	3.00	nos	350.0	1,050.0	
	3" Hole Core Size	1.00	nos	300.0	300.0	6500.0
<b>5 Villano 158</b>	4" Hole Core Size	6.00	nos	250.0	1,500.0	
<b>Brick Hole</b>	5" Hole Core Size	4.00	nos	275.0	1,100.0	
	3" Hole Core Size	5.00	nos	250.0	1,250.0	
<b>Beam Hole</b>	4" Hole Core Size	4.00	nos	325.0	1,300.0	
	5" Hole Core Size	3.00	nos	350.0	1,050.0	
	3" Hole Core Size	1.00	nos	300.0	300.0	6,500.0
<b>6 Villano 159</b>	4" Hole Core Size	6.00	nos	250.0	1,500.0	
<b>Brick Hole</b>	5" Hole Core Size	4.00	nos	275.0	1,100.0	
	3" Hole Core Size	5.00	nos	250.0	1,250.0	
<b>Beam Hole</b>	4" Hole Core Size	4.00	nos	325.0	1,300.0	
	5" Hole Core Size	3.00	nos	350.0	1,050.0	
	3" Hole Core Size	1.00	nos	300.0	300.0	6,500.0
						39,000.0
				Total Amount:		39,000.0
	Amount in Words:-Thirty Nine Thousand Rupees Only					

  
**APPROVED BY**  
**11 JUL 2022**  
**K. PURSHOTAM**  
 Project Manager (Silver Oak Villa Part-II)

**MEASUREMENT SHEET**

Company Name: Silver Oak Villas LLP-III  
 Project: Silver Oak Villas part-3  
 Work Description: Core cutting work  
 Contractor Name: Anirudh Dhal  
 Prepared By: B.Meenakshi  
 Date: 11-07-2022

Approved by:  
 Sign:

S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total		
1	Villano 152	4" Hole Core Size	1.0	1.0	1.0	6.00	6.00	Nos			
		Brick Hole	5" Hole Core Size	1.0	1.0	1.0	4.00	4.00	Nos		
			3" Hole Core Size	1.0	1.0	1.0	5.00	5.00	Nos		
	Beam Hole	4" Hole Core Size	1.0	1.0	1.0	4.00	4.00	Nos			
			5" Hole Core Size	1.0	1.0	1.0	3.00	3.00	Nos		
			3" Hole Core Size	1.0	1.0	1.0	1.00	1.00	Nos		
	2	Villano 153	4" Hole Core Size	1.0	1.0	1.0	6.00	6.00	Nos		
			Brick Hole	5" Hole Core Size	1.0	1.0	1.0	4.00	4.00	Nos	
				3" Hole Core Size	1.0	1.0	1.0	5.00	5.00	Nos	
Beam Hole		4" Hole Core Size	1.0	1.0	1.0	4.00	4.00	Nos			
			5" Hole Core Size	1.0	1.0	1.0	3.00	3.00	Nos		
			3" Hole Core Size	1.0	1.0	1.0	1.00	1.00	Nos		
3		Villano 154	4" Hole Core Size	1.0	1.0	1.0	6.00	6.00	Nos		
			Brick Hole	5" Hole Core Size	1.0	1.0	1.0	4.00	4.00	Nos	
				3" Hole Core Size	1.0	1.0	1.0	5.00	5.00	Nos	
	Beam Hole	4" Hole Core Size	1.0	1.0	1.0	4.00	4.00	Nos			
			5" Hole Core Size	1.0	1.0	1.0	3.00	3.00	Nos		
			3" Hole Core Size	1.0	1.0	1.0	1.00	1.00	Nos		



## Allowance for Equipment

ANIRUDH DHAL  
Plumbing Work  
H.NO,1-57/19/3,Rajeev Nagar Gachibowli  
Secunerabad

Date:14-07-2022

**In favor of:** M/s. Silver Oak Villas LLP  
**Project / Site:** Silver Oak Villas -III  
**Location:** Cherlapally  
**Type of Work:** Plumbing work  
**Towards:** Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards Core Cutting work at villa no.152,153,154,157,158,159 Total amount = 39,000/-. Work done From date 10-06-2022 To date :09-07-2022	Rs .15,600/-

Amount in words:Fifteen Thousand Six Hundred rupees Only/-

Sign: \_\_\_\_\_

## Bill for Consumable Charges

ANIRUDH DHAL  
Plumbing Work  
H.NO,1-57/19/3,Rajeev Nagar Gachibowli  
Secunerabad

Date:14-07-2022

**In favor of:** M/s. Silver Oak Villas LLP  
**Project / Site:** Silver Oak Villas -III  
**Location:** Cherlapally  
**Type of Work:** Plumbing work  
**Towards:** Allowance for Consumable Charges

S No.	Description	Amount
1.	Brief description of work done: Towards Core Cutting work at villa no.152,153,154,157,158,159 Total amount = 39,000/-. Work done From date 10-06-2022 To date :09-07-2022	Rs..7,800/-..

Amount in words: Seven Thousand Eight Hundred Rupees Only/-

Sign: \_\_\_\_\_

**Bill for Labour Charges**

ANIRUDH DHAL  
Plumbing Work  
H.NO,1-57/19/3,Rajeev Nagar Gachibowli  
Secunerabad

Date:14-07-2022

**In favor of:** M/s. Silver Oak Villas LLP  
**Project / Site:** Silver Oak Villas -III  
**Location:** Cherlapally

**Type of Work:** Plumbing work  
**Towards:** **Labour Chrages**

<b>S No.</b>	<b>Description</b>	<b>Amount</b>
1.	Brief description of work done: Towards Core Cutting work at villa no.152,153,154,157,158,159 Total amount = 39,000/-. Work done From date 10-06-2022To date :09-07-2022	Rs .15,600/-

Amount in words:Fifteen Thousand Six Hundred rupees Only/-

Sign: \_\_\_\_\_