


Construction division.
Advice for giving credit to contractors/suppliers.

| Sl. No. – site bills register | | 60 | Date - site bills Register | | 09-07-22 | |
|-------------------------------------------------------------------------------------------|----------------------|---------------------------------------------------------------------------------------|----------------------------|-------------------------------|------------|---------------------------------------------------------------------------------------|
| Company Name: | | MRPLLP | Site: | | NGH | |
| Name of Contractor | | SVC Construction | | | | |
| Nature of work | | R.C.C. WORK. | | | | |
| Work done | | From Date | 25-6-22 | To Date | 3-7-22 | |
| Sl. No. | Villa/Flat/block no. | Qty. | Rate | Units | Amount | Contractors bill no |
| 1. | BLOCK-A-COI-4 | 51775 | 43.20 | Sq | 2,23,668/- | |
| 2. | 2nd floor Columns | | | | | |
| 3. | | | | | | |
| 4. | | | | | | |
| 5. | | | | | | |
| 6. | | | | | | |
| 7. | | | | | | |
| 8. | | | | | | |
| 9. | | | | | | |
| 10. | | | | | | |
| 11. | Total: | | | | 2,23,668/- | |
| Bill required | | <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO. | | GST bill required | | <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO. |
| Measurement & estimate sheet: | | <input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required | | Measurement & estimate sheet: | | <input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed |
| PO/WO no. | | — | | PO/WO date: | | — |
| Remarks : work completed | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| Approved by Project Manager | | Approved by Design Team | | Approved by M.D. | | |
| Date: 9/7/22. | | Date: | | Date: | | |
| Sign:  | | Sign: | | Sign: | | |

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Bill for Labour Charges

SVC Constructions,
Door No - 4-2-205/163, Kowkur,
Secunderabad - 10.

Date: 04.07.2022.

In favor of: MRPLLP.
Project / Site: Nilgiri Heights.
Location: Pocharam.
Type of Work: Centering Works.
Towards: Labour Charges

| S No. | Description | Amount |
|-------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------|
| 1. | Brief description of work done: Towards Completion of Block - A -Flat No - 1,2,3,5,6,7,8,9 - 2nd Floor Columns (Column - 4) Work - Centering, Rodbending, Concreting Works. Total Amount = 2,23,668/- Work done from date 25.06.2022 to 03.07.2022 | Rs. 44,734/- |

Amount in words: Forty Four Thousand Seven Hundred and Thirty Four Rupees Only.

Sign: _____

Bill for Equipment Allowance

SVC Constructions,
Door No - 4-2-205/163, Kowkur,
Secunderabad - 10

Date: 09.07.2022.

In favor of: MRPLLP.
Project / Site: Nilgiri Heights.
Location: Pocharam.
Type of Work: Centering Works.
Towards: Allowance for Equipment

| S No. | Description | Amount |
|-------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------|
| 1. | Brief description of work done: Towards Completion of Block - A -Flat No - 1,2,3,5,6,7,8,9 - 2nd Floor Columns (Column - 4) Work - Centering, Rodbending,Concreting Works. Total Amount = 2,23,668/- Work done from date 25.06.2022 to 03.07.2022 | Rs. 1,78,934/- |

Amount in words: One Lakh Seventy Eight Thousand Nine Hundred and Thirty Four Rupees Only.

Sign: _____

Block - A - Columns - 4 - Centering, Rodbending and Concreting Works

| | | | | | | | |
|-------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------|--------------|-------|-----------|-------------|-------------|
| ESTIMATE SHEET | | | | | | | |
| Company Name: | | MRPLLP | Prepared by: | | Vijay Raj | | |
| Project: | | Nilgiri Heights | | | | | |
| Work Description: | | Block - A - Columns - 4 (2nd floor Columns) - Centering, Rodbending and Concreting Works | | | | | |
| Contractor Name: | | SVC Constructions | | | | | |
| Date: | | 04-07-2022 | | | | | |
| S.No. | Item Head | Item Description | Quantity | Units | Rate | Amount | Grand Total |
| | Block - A - Columns - 4 (2nd floor Columns) - Centering, Rodbending and Concreting Works | | | | | | |
| 1 | Block - A - Columns - 4 2nd Floor Columns | Column - 4 | 5,177.52 | Sft | 43.20 | 2,23,668.86 | |
| | | | Total Amount | | | | 2,23,668.86 |
| Amount in words :- Two Lakh Twenty Three Thousand Six Hundred and Sixty Eight Rupees Only | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |

h.

Block - A - Columns - 4 - Centering, Rodbending and Concreting Works

| MEASUREMENT SHEET | | | | | | | | | |
|-------------------------------------------------------------------------------------------|-------------------------|-------------------------------------------------------------------------------------------|-------------|--------------|-------------|-----------|----------|-------|------------|
| Company Name: | | MRPLLP | | Prepared by: | | Vijay Raj | | | |
| Project: | | Nilgiri Heights | | | | | | | |
| Work Description: | | Block - A - Columns - 4 (2nd floor Columns) - Centering, Rodbending and Concreting Works | | | | | | | |
| Contractor Name: | | SVC Constructions | | | | | | | |
| Date: | | 04-07-2022 | | | | | | | |
| S.No | Item Head | Item Description | A Length | B Width | C Height | No's | Quantity | Units | Total Head |
| Block - A - Columns - 4 (2nd floor Columns) - Centering, Rodbending and Concreting Works | | | | | | | | | |
| 1 | Block - A - Columns - 4 | C1 (9" x 18") | 4.50 | 1.00 | 8.16 | 5.00 | 183.60 | Sft | |
| | 2nd Floor Columns | C1A (9" x 18") | 4.50 | 1.00 | 8.16 | 2.00 | 73.44 | Sft | |
| | | C2 (9" x 21") | 5.00 | 1.00 | 8.16 | 8.00 | 326.40 | Sft | |
| | | C2A (9" x 21") | 5.00 | 1.00 | 8.16 | 6.00 | 244.80 | Sft | |
| | | C2B (9" x 21") | 5.00 | 1.00 | 8.16 | 7.00 | 285.60 | Sft | |
| | | C3 (9" x 24") | 5.50 | 1.00 | 8.16 | 2.00 | 89.76 | Sft | |
| | | C3A (9" x 24") | 5.50 | 1.00 | 8.16 | 4.00 | 179.52 | Sft | |
| | | C4 (9" x 30") | 6.50 | 1.00 | 8.16 | 15.00 | 795.60 | Sft | |
| | | C4A (9" x 30") | 6.50 | 1.00 | 8.16 | 14.00 | 742.56 | Sft | |
| | | C4B (9" x 30") | 6.50 | 1.00 | 8.16 | 19.00 | 1,007.76 | Sft | |
| | | C4C (9" x 30") | 6.50 | 1.00 | 8.16 | 2.00 | 106.08 | Sft | |
| | | C5 (9" x 36") | 7.50 | 1.00 | 8.16 | 2.00 | 122.40 | Sft | |
| | | C5A (9" x 36") | 7.50 | 1.00 | 8.16 | 4.00 | 244.80 | Sft | |
| | | C5B (9" x 36") | 7.50 | 1.00 | 8.16 | 2.00 | 122.40 | Sft | |
| | | C6 (9" x 42") | 8.50 | 1.00 | 8.16 | 4.00 | 277.44 | Sft | |
| | | C6A (9" x 42") | 8.50 | 1.00 | 8.16 | 2.00 | 138.72 | Sft | |
| | | C7 (9" x 15") | 4.00 | 1.00 | 8.16 | 5.00 | 163.20 | Sft | |
| | | C8 (9" x 18") | 4.50 | 1.00 | 8.16 | 2.00 | 73.44 | Sft | |
| | | | | | | | | | 5,177.52 |