

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		1346		Date - site bills Register		12/7/2022	
Company Name:		MRMLLP		Site:		G.M.R	
Name of Contractor Shoba Ram							
Nature of work Internal painting work done for F-Block							
Work done		From Date		To Date			
		6/6/2022		6/7/2022			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Towards F-Block.						
2.	flat no:- 502						
3.	503, 504, 505, 601						
4.	602, 603, 604,						
5.	605, 606 Inter						
6.	nal painting						
7.	work done.						
8.	13600 x 40%	5,440	32/-	sft	1,74,080		
9.							
10.							
11.	Total:				1,74,080		
Bill required		<input checked="" type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks : All works completed							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		Date:		Date:			
Sign:		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET								
Company Name:	MRMallapur LLP				Approved by:	Ramprasad		
Project:	Gulmohar Residency				Sign:			
Work Description:	F -Block Internal Painting Work							
Contractor Name:	Shoba Ram							
Prepared By	G Rajesh							
Date:	12.07.2022							
			A	B	C	D	E= AxBxCxD	F
S No.	Item Head	Flat.no	Length	Width	Height	Nos	Quantity	Units
1	F- block 1360 sft	F-502,503,504,505,601,602,603,604,605,606	1	1	1	10	10	flats
		Advance20%	1	1	1	10	10	flats
		StageI Completion 20%	1	1	1	10	10	flats

Bill for Equipment Allowance


Shobha Ram
Mallapur,
Hyderabad

Date: 12.07.2022

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Painting Work at F-block.
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done : F-Block Internal Painting work flat.no :F- 502,503,504,505,601,602,603,604,605,606. Total Amount =1,74,080/- Work done from 06.06.2022 To 06.07.2022.	Rs.69,362/-

Amount in words: Sixty Nine Thousand Three Hundead and Sixty Two Rupees Only.

Sign: 

Bill for Labour Charges

Shoba Ram,
Mallapur,
Hyderabad

Date: 12.07.2022

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Painting Work at F-block.
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done : F-Block Internal Painting work flat.no :F-502,503,504,505,601,602,603,604,605,606. Total Amount =1,74,080/- Work done from 06.05.2022 To 06.06.2022.	Rs.69,632/-

Amount in words: Sixty Nine Thousand Six Hundread and Thirty Two
Rupees Only.

Sign:  _____

