


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		63		Date - site bills Register		19-07-22	
Company Name:		MRPLLP		Site:		NGH	
Name of Contractor		SVC CONSTRUCTIONS					
Nature of work		RCC WORK.					
Work done		From Date		To Date			
		10.07.22		16.07.22.			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	A-201 to A-209						
2.	Beams Area	8823	42.12	Sqr	3,71,653/-		
3.	Slab Area	12,219	42.12	Sq	5,14,668/-		
4.	Slab projection	1043	42.12	Sq	43,958/-		
5.	Staircases	317.75	42.12	Sq	13,383/-		
6.		326.86	42.12	Sq	15,854/-		
7.							
8.							
9.							
10.							
11.	Total:				9,59,507/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		—		PO/WO date:		—	
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 19/07/22.		Date:			Date:		
Sign: 		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Bill for Equipment Allowance

SVC Constructions,
Door No - 4-2-205/163, Kowkur,
Secunderabad - 10

Date: 19.07.2022.

In favor of: MRPLLP.
Project / Site: Nilgiri Heights.
Location: Pocharam.
Type of Work: Centering Works.
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards Completion of Block - A - Flat No - 201 to 203, 205 to 209 - 2nd Floor Slab Roof Beam and Slab Work - Centering, Rodbending, Concreting Works (Slab - 4). Total Amount = 9,59,509/- Work done from date 10.07.2022 to 16.07.2022	Rs. 7,67,608/-

Amount in words: Seven Lakhs Sixty Seven Thousand Six Hundred and Eight Rupees Only.

Sign: _____

Bill for Labour Charges

SVC Constructions,
Door No - 4-2-205/163, Kowkur,
Secunderabad - 10.

Date: 19.07.2022.

In favor of: MRPLL.
Project / Site: Nilgiri Heights.
Location: Pocharam.
Type of Work: Centering Works.
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards Completion of Block - A - Flat No - 201 to 203, 205 to 209 - 2nd Floor Slab Roof Beam and Slab Work - Centering, Rodbending, Concreting Works (Slab - 4). Total Amount = 9,59,509/- Work done from date 10.07.2022 to 16.07.2022	Rs. 1,91,901/-

Amount in words: One Lakh Ninety One Thousand Nine Hundred and One Rupees Only.

Sign: _____

Block - A - 2nd Floor Roof Beam and Slab Work - Centering, Rodbending Works (Slab - 4)

ESTIMATE SHEET							
Company Name:		MRPLLP	Prepared by:		Vijay Raj		
Project:		Nilgiri Heights					
Work Description:		Block - A - 2nd Floor Roof Beam and Slab Work - Centering, Rodbending and Concreting Works (Slab - 4)					
Contractor Name:		SVC Constructions					
Date:		19-07-2022					
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Grand Total
Block - A - 2nd Floor Roof Beam and Slab Work - Centering, Rodbending and Concreting Works (Slab - 4)							
1	Block - A - Flat no - 201 to 209 (Except Flat No - 204)	Beams Area	8,823.68	Sft	42.12	3,71,653.19	
2	Block - A - Flat no - 201 to 209 (Except Flat No - 204)	Slab Area	12,219.09	Sft	42.12	5,14,668.01	
3	Block - A - Flat no - 201 to 209 (Except Flat No - 204)	Slab Projection Area and Sides	1,043.52	Sft	42.12	43,953.06	
4	Block - A - Staircases	Staircase - 2	317.75	Sft	42.12	13,383.63	
	2nd Floor	Staircase - 3	376.36	Sft	42.12	15,852.07	
			Total Amount				9,59,509.97
Amount in words :- Nine Lakh Fifty Nine Thousand Five Hundred and Nine Rupees Only							
Note: - Deducted Rs1/- for using RMC							

h

Block - A - 2nd floor Roof Beam and Slab Work - Centering, Rodbending Works (Slab - 4)

MEASUREMENT SHEET									
Company Name:		MRPLLP	Prepared by:		Vijay Raj				
Project:		Nilgiri Heights							
Work Description:		Block - A - 2nd Floor Roof Beam and Slab Work - Centering, Rodbending and Concreting Works (Slab - 4)							
Contractor Name:		SVC Constructions							
Date:		19-07-2022							
S.No	Item Head	Item Description	A Length	B Width	C Height	No's	Quantity	Units	Total Head
Block - A - 2nd Floor Roof Beam and Slab Work - Centering, Rodbending and Concreting Works (Slab - 4)									
1	Block - A - Flat no - 201 to 209 (Except Flat No - 204)	B1	33.50	1.00	3.75	1.00	125.63	Sft	
		B2	23.33	1.00	3.75	1.00	87.49	Sft	
		B3	21.33	1.00	3.25	1.00	69.32	Sft	
		B4	13.50	1.00	2.75	1.00	37.13	Sft	
		B5	42.66	1.00	3.25	1.00	138.65	Sft	
		B6	15.25	1.00	2.75	1.00	41.94	Sft	
		B7	25.58	1.00	2.75	1.00	70.35	Sft	
		B8	42.42	1.00	3.25	1.00	137.87	Sft	
		B9	17.17	1.00	2.75	1.00	47.22	Sft	
			20.33	1.00	3.25	1.00	66.07	Sft	
			21.58	1.00	2.75	1.00	59.35	Sft	
		B10	42.66	1.00	3.25	1.00	138.65	Sft	
		B11	25.17	1.00	3.25	1.00	81.80	Sft	
			16.08	1.00	2.75	1.00	44.22	Sft	
			22.58	1.00	3.25	1.00	73.39	Sft	
		B12	40.33	1.00	3.25	1.00	131.07	Sft	
		B13	20.66	1.00	3.25	1.00	67.15	Sft	
			16.08	1.00	2.75	1.00	44.22	Sft	
			21.83	1.00	3.25	1.00	70.95	Sft	
		B14	40.33	1.00	3.25	1.00	131.07	Sft	
		B15	21.83	1.00	3.25	1.00	70.95	Sft	
		B16	33.08	1.00	2.75	1.00	90.97	Sft	

Block - A - 2nd floor Roof Beam and Slab Work - Centering, Rodbending Works (Slab - 4)

	B17	26.92	1.00	3.25	1.00	87.49	Sft
		31.25	1.00	2.75	1.00	85.94	Sft
	B18	33.08	1.00	2.75	1.00	90.97	Sft
		23.50	1.00	3.25	1.00	76.38	Sft
	B19	40.33	1.00	3.25	1.00	131.07	Sft
	B20	51.66	1.00	2.75	1.00	142.07	Sft
	B21	13.17	1.00	2.75	1.00	36.22	Sft
		23.58	1.00	3.25	1.00	76.64	Sft
	B22	105.50	1.00	2.75	1.00	290.13	Sft
	B23	30.33	1.00	3.75	1.00	113.74	Sft
		82.50	1.00	2.75	1.00	226.88	Sft
	B24	33.17	1.00	3.25	1.00	107.80	Sft
	B25	13.17	1.00	2.75	19.00	688.13	Sft
	B26	13.00	1.00	2.75	1.00	35.75	Sft
		22.83	1.00	3.25	2.00	148.40	Sft
	B27	22.83	1.00	3.25	1.00	74.20	Sft
		24.25	1.00	2.75	1.00	66.69	Sft
	B28	35.25	1.00	2.75	1.00	96.94	Sft
	B31	20.08	1.00	3.25	1.00	65.26	Sft
	B32	24.25	1.00	2.75	1.00	66.69	Sft
	B33	19.50	1.00	3.25	1.00	63.38	Sft
	B34	13.83	1.00	2.75	1.00	38.03	Sft
		20.08	1.00	3.25	1.00	65.26	Sft
	B35	12.92	1.00	2.75	19.00	675.07	Sft
	B36	23.00	1.00	2.75	1.00	63.25	Sft
	B37	24.58	1.00	2.75	1.00	67.60	Sft
	B41	24.58	1.00	3.25	1.00	79.89	Sft
	B42	27.00	1.00	2.75	1.00	74.25	Sft
	B43	23.66	1.00	2.75	1.00	65.07	Sft
		13.08	1.00	3.25	1.00	42.51	Sft
		11.25	1.00	2.75	1.00	30.94	Sft
	B45	27.25	1.00	2.75	2.00	149.88	Sft
		12.75	1.00	3.25	1.00	41.44	Sft
	B46	12.92	1.00	2.75	1.00	35.53	Sft

Block - A - 2nd floor Roof Beam and Slab Work - Centering, Rodbending Works (Slab - 4)

		13.08	1.00	3.75	1.00	49.05	Sft	
		23.66	1.00	2.75	1.00	65.07	Sft	
		14.58	1.00	3.25	1.00	47.39	Sft	
		23.75	1.00	2.75	1.00	65.31	Sft	
		14.33	1.00	3.25	1.00	46.57	Sft	
	B47	19.58	1.00	3.25	1.00	63.64	Sft	
	B48	31.83	1.00	3.25	2.00	206.90	Sft	
	B49	22.00	1.00	2.75	1.00	60.50	Sft	
	B50	56.50	1.00	2.75	2.00	310.75	Sft	
	B51	34.75	1.00	2.75	1.00	95.56	Sft	
	B52	16.16	1.00	2.75	1.00	44.44	Sft	
		21.17	1.00	3.25	1.00	68.80	Sft	
	B52A	40.33	1.00	3.75	1.00	151.24	Sft	
	B54	24.66	1.00	3.25	1.00	80.15	Sft	
		12.66	1.00	2.75	1.00	34.82	Sft	
		24.66	1.00	3.25	1.00	80.15	Sft	
	B55	31.33	1.00	2.75	2.00	172.32	Sft	
	B56	20.33	1.00	2.75	2.00	111.82	Sft	
		20.16	1.00	3.25	1.00	65.52	Sft	
	B57	22.16	1.00	3.25	1.00	72.02	Sft	
		13.16	1.00	2.75	1.00	36.19	Sft	
		23.16	1.00	3.25	1.00	75.27	Sft	
	B58	17.33	1.00	2.75	1.00	47.66	Sft	
	B59	22.17	1.00	3.25	1.00	72.05	Sft	
		13.16	1.00	2.75	1.00	36.19	Sft	
	B60	21.92	1.00	3.25	1.00	71.24	Sft	
		16.33	1.00	2.75	1.00	44.91	Sft	
	B61	22.16	1.00	3.25	1.00	72.02	Sft	
		14.16	1.00	2.75	1.00	38.94	Sft	
		24.16	1.00	3.25	1.00	78.52	Sft	
	B62	18.08	1.00	2.75	1.00	49.72	Sft	
	B63	22.50	1.00	3.25	1.00	73.13	Sft	
		14.16	1.00	2.75	1.00	38.94	Sft	
		25.66	1.00	3.25	1.00	83.40	Sft	
	B64	15.25	1.00	2.75	1.00	41.94	Sft	
	B65	17.00	1.00	2.75	1.00	46.75	Sft	
								8,823.68

Block - A - 2nd floor Roof Beam and Slab Work - Centering, Rodbending Works (Slab - 4)

2	Block - A - Flat no - 201 to 209 (Except Flat No - 204)	Slab Area	27.42	43.66	1.00	1.00	1,197.16	Sft	
			41.92	34.25	1.00	1.00	1,435.76	Sft	
			34.66	34.25	1.00	1.00	1,187.11	Sft	
			37.50	35.50	1.00	1.00	1,331.25	Sft	
			8.50	11.92	1.00	1.00	101.32	Sft	
			21.33	8.00	1.00	1.00	170.64	Sft	
			38.92	43.83	1.00	1.00	1,705.86	Sft	
			41.50	31.33	1.00	1.00	1,300.20	Sft	
			22.42	9.50	1.00	1.00	212.99	Sft	
			104.50	9.00	1.00	1.00	940.50	Sft	
			35.33	37.66	1.00	1.00	1,330.53	Sft	
			34.50	32.00	1.00	1.00	1,104.00	Sft	
			22.42	9.00	1.00	1.00	201.78	Sft	
									12,219.09
							Total Slab Area		12,219.09
3	Block - A - Flat no - 201 to 209 (Except Flat No - 204)	Slab Projection Area	695.68	1.00	1.00	1.00	695.68	Sft	
		Slab Projection Area Sides	695.68	0.50	1.00	1.00	347.84	Sft	
									1,043.52
4	Block - A - Staircases 2nd Floor	Staircase - 2 - Beam - 1	11.50	1.00	3.00	1.00	34.50	Sft	
		S/C Waist slab-1	10.75	5.00	1.00	1.00	53.75	Sft	
		S/C Mid landing	11.50	5.00	1.00	1.00	57.50	Sft	
		S/C Waist slab-2	12.00	5.00	1.00	1.00	60.00	Sft	
		Slab Sides	112.00	1.00	1.00	1.00	112.00	Sft	
									317.75
		Staircase - 3 - Beam - 1	17.16	1.00	3.00	1.00	51.48	Sft	
		S/C Waist slab-1	10.75	6.50	1.00	1.00	69.88	Sft	
		S/C Mid landing	11.50	6.50	1.00	1.00	74.75	Sft	
		S/C Waist slab-2	10.50	6.50	1.00	1.00	68.25	Sft	
		Slab Sides	112.00	1.00	1.00	1.00	112.00	Sft	
									376.36