

**Construction division.**  
**Advice for giving credit to contractors/suppliers.**

Sl. No. - site bills register		1348		Date - site bills Register		13/07/2022	
Company Name:		MRMLLP		Site:		GMB.	
Name of Contractor Greedha Sivan.							
Nature of work F-Block North Side drive dummy Columns.							
Work done		From Date		23.06.22		To Date	
						10.07.2022.	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Towards F-Block						
2.	North Side						
3.	drive way dummy						
4.	Columns Casted						
5.	Shuttering	99	40	Sft	3,960		
6.	Concrete	17.65	90	Cft	1,589		
7.	Steel	70	60	kgs.	4,200		
8.	10% lift charge				734		
9.							
10.							
11.	<b>Total:</b>					10,483	
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input type="checkbox"/> Required <input checked="" type="checkbox"/> Not required		Measurement & estimate sheet:		<input type="checkbox"/> Enclosed <input checked="" type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks : All works are completed.							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date:		Date:			Date:		
Sign:		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Whichever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

## ESTIMATE SHEET

Company Name:	Modi Realty Mallapur LLP					Approved by:	Ranprasad	
Project:	Gulmohar Residency					Sign:		
Work Description:	F-North side drive way dummy columns							
Contractor:	GEDDA SUMAN							
Prepared By:	G. Rajesh							
Date:	13.07.22							
S No	Item Head	Item Description	Quantity	Units	Rate	Amount		
1	F-North side drive way dummy columns	Shuttering	99.00	sft	40.00	3960		
		Concrete	17.65	cft	90.00	1589		
		Steel	70	kgs	60.00	4,200		
		Lifting charges 10%				734		
						Total	10483	
		Total Amount in words: Ten Thousand Four Hundred And Eighty Three Rupees Only						

Measurement SHEET									
Company Name:		Modi Realty Malapur LLP						Approved b Ramprasad	
Project:		Gulmohar Residency						Sign:	
Work Description:		F-North side drive way dummy columns							
Contractor:		GEDDA SUMAN							
Prepared By:		G.RAJESH							
Date:		13.07.2022							
S No.	Item Head	Item Description	A Length	B Width	C Height	D NO's	E=AXBXCXD Quantity	Units	
1	F-North side drive way dummy columns	Shuttering	3	0	3	11	99 sqft		
		Concrete(M20)	0.75	0.75	3	11	18.5625 Ct		
		Steel(12mm)					36 kgs		
		Steel(8mm)					34 kgs		

## Allowance for Consumables

Geeda Suman ,  
Krishna nager,H.B.Colony  
Hyderabad.

Date: 13.07.22

**In favor of:** MRMLLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur

**Type of Work:** F-North side drive way dummy columns

**Towards:** Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done at F-North side drive way dummy columns Total Amount 10,483. Work done from date 23.06.2022 to 10.07.2022	Rs.2,096/-

Amount in words: Two Thousand Ninety Six Rupees Only.

Sign: 

## Bill for Equipment Allowance

Geeda Suman ,  
Krishna nager, H.B.Colony  
Hyderabad.

Date: 13.07.22

**In favor of:** MRMLLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur

**Type of Work:** F-North side drive way dummy columns

**Towards:** Equipment Allowance

S No.	Description	Amount
1.	Brief description of work done at F-North side drive way dummy columns Total Amount 10,483. Work done from date 23.06.2022 to 10.07.2022	Rs.4,193/-

Amount in words: Four Thousand one Hundred And Ninety Three Rupees Only.

Sign: \_\_\_\_\_



Bill for Labour Charges

Geeda Suman ,  
Krishna nager,H.B.Colony  
Hyderabad.

Date: 13.07.22

**In favor of:** MRMallapurLLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur

**Type of Work :** F-North side drive way dummy columns

**Towards:** Labour Charges

S No.	Description	Amount
1.	Brief description of work done at F-North side drive way dummy columns Total Amount 10,483. Work done from date 23.06.2022 to 10.07.2022	Rs.4,193/-

Amount in words: Four Thousand one Hundred And Ninety Three Rupees Only.

Sign: \_\_\_\_\_

