Construction division. Advice for giving credit to contractors/suppliers.

l. No.	- site bills	THE DELLA			Date - Regist	site bil er	ls	231=	7/22		
ompa	my Name:	T	RMLLP		Site:			23/7/22 GMR			
lame	of Contractor	1	4109	Pro	pulca	Der					
lature	of work	1		G	route	Wn	K				
out o	done	From	n Date	-	6-27	70	Date.	119.	7-22		
Sl. Villa/Flat/block no		10.	Qty.	Rate		Units	Am	ount	Contractors bill no		
-	D-601 to.	608	V	11/0	00	flats	8	8,000			
2.	tex	8	19					1			
3.								1			
4.	1						1		-		
5.						-	-		-		
6.				-		-	1		-		
7.		3					11		-		
8.							11				
9.				-		-	+				
10.		Total	-	-		-	0	8,000			
	equired		YES 3/NO	,	GST	bill req			S DNO.		
Meas	surement &	10	Required Not require		Mea	asuremen	nt &	D/En	closed ot enclosed		
	VO no.	- 1	1404 1600	~	PO/	WO dat	e:				
Rema	arks :		-		-						
Appr	roved by Project	Mana	ger A	pproved	by De	esign Te	am ·	Approve	d by M.D.		
Date	: 231712	VI	D S	ate:				Date:			
Sign	. 0	1 de	9	ign:				Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turning civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement shocks are not required for turning jobs where galdeline rates are clearly given.

	-	S No	Date	Prepared By	Contractor Name	Work Description	Project:	Company Name	ESTIMATE SHEET
D-607,608 flets	D-601,602,603,604,605,606	Item Head	23.07.22	P.Sei Kumer	Priyaska Devi	Grante frang in Diddedt	Otlmohar Residency	MEMILE	
	Granite Laying	Story Description							
	8.00	Quantity Units							
	8.00 fluts	Units							
	13000.00	Rate							
	88,500	Manual V		-			Sign.	Agenously by Barrenand	-
				-	-	Anna Contractor of	The second second	Darrensed	-

					I	1	S No. II		Date: 2	Prepared By P	Contractor Name: P	Work Description: G		Company Name: N	MEASUREMENT SHEET
					D-607,608 flats	D-601,602,603,604,605,606 Granite Laying	Item Head		23.07.22	P.Sai Kumar	Priyanka Devi	Granite fixing in D-block	Gulmohar Residency	MRMILLP	HEET
						Granite Laying	Item Description								
						1.00	Length	A							
						1.00	Width	В							
						1.00	Height	С							
						8.00	Nos	D					Sign:	Approved by:	
						8.00	Quantity	E= AxBxCxD						Ramprasad	
						flats	Units	77							

Bill for Labour Charges

Priyanka Devi, Plot-no-42, Vinobha Nagar, Hyderabad.

Date: 23.07.22

In favor of:

MRMLLP

Project / Site:

Gulmohar Residency

Location:

Mallapur

Type of Work:

Granite Laying

Towards:

Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Granite laying work in D-601,602,603,604,605,606,607,608 flats in D-block. Total Amount = 88,000 /- Work done from date 12.06.22 to date 19.07.22	Rs.17,600 /-

Amount in words: Seventeen Thousand Six Hundred Rupees Only.

Allowance for Consumables

Priyanka Devi, Plot-no-42, Vinobha Nagar, Hyderabad.

Date: 23.07.22

In favor of:

MRMLLP

Project / Site:

Gulmohar Residency

Location:

Mallapur

Type of Work:

Granite work

Towards:

Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Granite laying work in D-601,602,603,604,605,606,607,608 flats in D-block. Total Amount = 88,000 /- Work done from date 12.06.22 to date 19.07.22	Rs.35,200 /-

Amount in words: Thirty Five Thousand Two Hundred Rupees Only.

Sign:

Bill for Equipment Allowance

Priyanka Devi, Plot-no-42, Vinobha Nagar, Hyderabad.

Date: 23.07.22

In favor of:

MRMLLP

Project / Site:

Gulmohar Residency

Location:

Mallapur

Type of Work:

Granite laying

Towards:

Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Granite laying work in D-601,602,603,604,605,606,607,608 flats in D-block. Total Amount = 88,000 /- Work done from date 12.06.22 to date 19.07.22	Rs.35,200 /-

Amount in words: Thirty Five Thousand Two Hundred Rupees Only.

Sign: