


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		1269		Date - site bills Register		23-07-22	
Company Name:		MPPL		Site:		may flower platinum	
Name of Contractor		Ravi chand					
Nature of work		Tiles laying.					
Work done		From Date				To Date	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
①	Ducts tiles						
2.	flooring	514	15.00	Sft	7,710=00		
②	Ducts skirting						
4.	works	129	15.00	Rft	1,935=00		
③	c-blocks corridor						
6.	wall tiles						
7.	2nd, 6th, 8th floors	528	11.00	Sft	6,072=00		
④	Holes for						
9.	raiding post in						
10.	granite	185	40.00	No's	7,400=00		
11.	Total:				23,117=00		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 23/7/2022		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET										
Company Name:		MPL		Prepared by:		R.Ashok				
Project:		May Flower Platinum								
Work Description:		Tiles Laying Work								
Contractor Name:		Ravichand								
Date:		23.07.2022								
				A		B		C		
S.No	Item Head	Item Description	Length	Width	Height	Nos	Quantity	Units	Total Head	
1	Ducts Tiles flooring work	C-105	43.00	10.00	1.00	1.00	430.00	Sft		
			12.00	7.00	1.00	1.00	84.00	Sft	514.00	
2	Ducts Skirting work	C-105	106.00	1.00	1.00	1.00	106.00	Rft		
			23.00	1.00	1.00	1.00	23.00	Rft	129.00	
3	C-Block Corridors Wall Tiles	2nd,6th and 8th floor	25.00	1.00	4.00	2.00	200.00	Sft		
			18.00	1.00	4.00	2.00	144.00	Sft		
			23.00	1.00	4.00	2.00	184.00	Sft	528.00	
4	Holes for railing post in granite	Duct MS railing posts	20.00	1.00	1.00	2.00	185.00	No's	185.00	

ESTIMATE SHEET

Company Name:	MPL	Prepared by:	R.Ashok						
Project:	May Flower Platinum								
Work Description:	Tiles Laying Work								
Contractor Name:	Ravichand								
Date:	23.07.2022								
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Grand Total		
1	Ducts Tiles flooring work		514.00	Sft	15.00	7,710.00			
2	Ducts Skirting work		129.00	Rft	15.00	1,935.00			
3	C-Block Corridors Wall Tiles	2nd,6th and 8th flooring	528.00	Sft	11.50	6,072.00			
4	Holes for railing post in granite	Duct MS railing posts	185.00	No's	40.00	7,400.00			
				Total Amount				23,117.00	
	Amount in words :- Twenty Three Thousand One Hundred and Seventeen Rupees Only								