Construction division. Advice for giving credit to contractors/suppliers.

Sl. No	o. – site bills	12	73		Date Regis	- site	bills	25/07	1/2022		
-	pany Name:	MP			Site:	3101		MF	P		
Name	e of Contractor	-	ishna								
Natur	e of work		Polding	42051	4						
Work	done	From D	ate	22	106/20	22	To Date	15/0	7/2022		
Sl. No.	Villa/Flat/block no	O. Qty	·.	Rate		Units	Amo		Contractors bill no		
1)	Stairage @ So	via									
2.	let work		00.00	7.0	OD	SP	140	00.00			
(2)	clephane clove	de4									
4.	packing work	72	0.00	7.0	0	Sf	5,0	40.00			
6.	Gold Dud-					Ch.		4			
(2)	pleembing work	1/2	00,00	7.0	O	Sfr	8,4	00.00			
8.	B3&B, Deel	17	00,00	7.0	D O	Sf	9.40	Λ() · ()			
.9.	ollering work	1,20	0,00	17 -0		J.	7,00	0.00			
10.									* -		
11.	. T	otal:					37,0	40.00/-	,		
Bill r	equired	□ YES	BNO.		GST	bill req	uired	□ YES □	HO.		
1	urement & ate sheet:	Requ		9		suremen		@Enclos	1		
	VO no.	equired			ate shee		☐ Not enclosed				
Rema									2 0 2		
Tema	uks .			iù :	-10						
		1				9		1 1			
								,	14 · · · · · · · · · · · · · · · · · · ·		
											
Anne	oved by Project Ma	nagar	Appr	avad b	y Dogi	on Too	n A		MD		
Date:		-6 YV	Date:	D	y Desi	gn Tear		proved by	M.D.		
-	17/1/						Dat				
Sign:	Kh		Sign:		17		Sign	Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

'Bill for Consumables

K.Krishna, Mallapur,Malkagiri Hyderabad.

Date: 25.07.2022.

In favor of:

MPL.

Project / Site:

MFP.

Location:
Type of Work:

82/1.Mallapur. Scaffolding Work.

Towards:

Consumables

S No.	Description	Amount .
1.	Brief description of work done: Towards	
	Staircase at Service Lift, Clubhouse elevation repairing	Rs.7,408.00/-
	work and B3 & B4, C5 & C6 ducts plumbing work.	,
	Total Amount = 37,040.00/-	
	Work done from date 22.06.2022 to 15.07.2022.	*

Amount in words: Seventy Thousand Four Hundred and Eight Rupees Only.

a.		
Sign.		
D1511		

Bill for Labour Charges

K.Krishna, Mallapur, Malkagiri Hyderabad.

Date: 25.07.2022.

In favor of:

MPL.

Project / Site:

MFP.

Location: Type of Work: Towards: 82/1.Mallapur.

Scaffolding Works.
Labour Charges

S No.	Description	Amount
. 1.	Brief description of work done: Towards Staircase at Service Lift, Clubhouse elevation repairing work and	Rs.14,816.00/-
	B3 & B4, C5 & C6 ducts plumbing work.	165.1 1,01010
	Total Amount = 37,040.00/-	
	Work done from date 22.06.2022 to 15.07.2022.	

Amount in words: Fourteen Thousand Eight Hundred and Sixteen Rupees Only.

Sign:	
Digii	

Bill for Equipment Allowance

K.Krishna, Mallapur,Malkagiri Hyderabad.

Date: 25.07.2022.

In favor of:

MPL.

Project / Site:

MFP

Location:
Type of Work:

82/1.Mallapur. Scaffolding Work.

Towards:

Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards Staircase at	
	Service Lift, Clubhouse elevation repairing work and B3 &	Rs.14,816.00/-
•	B4, C5 & C6 ducts plumbing work.	*
	Total Amount = 37,040.00/-	
	Work done from date 22.06.2022 to 15.07.2022.	F

Amount in words: Fourteen Thousand Eight Hundred and Sixteen Rupees Only.

Sign:	* v*	100	
	-		

MEASI	MEASUREMENT SHEET								
Compar	Company Name:	MPL	Prepared by:		R.Ashok				
Project:		May Flower Platinum							
Work D	Work Description:	Scaffolding Work							y.
Contrac	Contractor Name:	K.Krishna							
Date:		27.06.2022							
		•	Α	B·	С				
S.No	Item Head	Item Description	Length	Width	Height	Nos	Quantity	Units	Total Head
	Scaffolding Work								
1	Staircase at Service Lift	Double ·	40.00	1.00	50.00	1.00-	2,000.00 Sft	Sft	2,000.00
2	Club House Elevation repairing work	Double	18.00	1.00	40.00	1.00	720.00	Sft	
3	C5 & C6 Duct Plumbing repairing work	Double	20.00	1.00		1.00	1,200.00 Sft	Sft	
4	B3 & B4 Duct Plumbing repairing work	Double	20.00	1.00	60.00	1.00	1,200.00	Sft	
				- 1			7		

	gr.			4	ယ	2	· 1		S.No.	Date:	Contractor Name	Work Description:	Project:	Company Name:	ESTIMA
	Amount in words :- Thirty Seven Thousand and Forty Rupees Only			B3 & B4 Duct Plumbing repairing work	C5 & C6 Duct Plumbing repairing work	Club House Elevation repairing work	Staircase at Service Lift	Scaffolding Work	Item Head		r Name:	scription:		Name:	ESTIMATE SHEET
	d Forty Rupees Only			Double	Double	Double	Double		Item Description	27.06.2022	K.Krishna	Scaffolding Work	May Flower Platinum	MPL	
				1,200.00	1,200.00	720.00	2,000.00		Quantity		¥ 1.3			Prepared by:	
	2	Total Amount		Sft	Sft	Sft	Sft		Units						
		mount	5	8.00	7.00	7.00	7.00		Rate			,		R.Ashok -	
×			ű.	9,600.00	8,400.00	5,040.00	14,000.00		Amount						
		37,040.00							Grand Total						