

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		-1356-		Date - site bills Register		26/7/22	
Company Name:		MRMUP		Site:		GMR	
Name of Contractor		Sunitha. G.					
Nature of work		Painting					
Work done		From Date		25.04.22		To Date	
						25.06.22	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Textwork work	13,377	27/-	stt	361,167/-	/	
2.	Petty + Extension	6046	12.75/-	stt	77,080/-		
3.	emulsion						
4.	Requesting to						
5.	release 75%						
6.	only						
7.							
8.							
9.							
10.							
11.	Total:				3,28,686/-		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 26/7/22		Date:		Date:			
Sign: [Signature]		Sign:		Sign:			

Note: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET

Company Name:		MR Mallapur I.I.P						
Project:		Gulmohar Residency.				Approved by:	Ramprasad	
Work Description:		B-block External painting				Sign:		
Contractor Name:		Smitha G						
Prepared By		Srinivasa N						
Date:		22/12/2021						
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	$V = A \times B \times C \times D$ Quantity	P Units
1	B-block Texture Work	Internal ducts texture						
		Flat no 1 & 8 North Side	123.50	1.00	20.00	1.00	2470	Sft
		Flat no 1 & 8 South Side	81.00	1.00	20.00	1.00	1620	Sft
		Ducts East, West of 1&8	9.83	1.00	20.00	1.00	196.60	Sft
		Flat no 2 & 7 North Side	77.83	1.00	20.00	1.00	1556.60	Sft
		Flat no 2 & 7 South Side	69.32	1.00	20.00	1.00	1386.40	Sft
		Ducts East, West 2&7	9.83	1.00	3.50	2.00	68.81	Sft
		North Side of 3 & 6 flats	76.00	1.00	20.00	1.00	1520.00	Sft
		south Side of 3 & 6 flats	68.83	1.00	20.00	1.00	1376.60	Sft
		Ducts East, West 3 & 6	9.83	1.00	3.50	2.00	68.81	Sft
		Duct Between 3 & 4	9.83	1.00	20.00	1.00	196.60	Sft
		Duct Between 5 & 6	9.83	1.00	3.50	1.00	34.41	Sft
		North Side of 4 & 5 flats	86.60	1.00	20.00	1.00	1732.00	Sft
		South Side of 4 & 5 flats	101.00	1.00	20.00	1.00	2020.00	Sft
		Duct at Flat no 5	33.00	1.00	9.00	1.00	297.00	Sft
		East & West of Flat 1 & 8	34.66	1.00	20.00	2.00	1386.40	Sft
		East & West of Flat 2 & 7	34.66	1.00	20.00	2.00	1386.40	Sft
		East & West of Flat 3 & 3	34.66	1.00	20.00	2.00	1386.40	Sft
		East & West of Flat 4 & 5	34.66	1.00	22.00	2.00	1525.04	Sft
	Deductions	Windows 6' X 4'	-6.00	1.00	4.00	32.00	-768.00	Sft
		Ventilator 2'.6" X 2'.0"	-2.50	1.00	4.00	24.00	-240.00	Sft
		Kitchen Windoe	-4.00	1.00	2.00	8.00	-64.00	Sft
		Utility	-4.00	1.00	3.00	8.00	-96.00	Sft
		Cera board area	-6.00	1.00	420.00	2.00	-5040.00	Sft
		Balcony	-9.75	1.00	8.25	8.00	-643.50	Sft
		Total					13376.57	
2	Birla Wall care putty + Exterior emulsion	Flat no 1 & 8 North Side	123.50	1.00	3.00	1.00	371	Sft
		Flat no 1 & 8 South Side	81.00	1.00	3.00	1.00	243	Sft
		Ducts East, West of 1&8	9.83	1.00	3.00	1.00	29.49	Sft
		Flat no 2 & 7 North Side	77.83	1.00	3.00	1.00	233.49	Sft
		Flat no 2 & 7 South Side	69.32	1.00	3.00	1.00	207.96	Sft
		Ducts East, West 2&7	9.83	1.00	3.00	2.00	58.98	Sft
		North Side of 3 & 6 flats	76.00	1.00	3.00	1.00	228.00	Sft
		south Side of 3 & 6 flats	68.83	1.00	3.00	1.00	206.49	Sft
		Ducts East, West 3 & 6	9.83	1.00	3.00	2.00	58.98	Sft
		Duct Between 3 & 4	9.83	1.00	3.00	1.00	29.49	Sft
		Duct Between 5 & 6	9.83	1.00	3.00	1.00	29.49	Sft
		North Side of 4 & 5 flats	86.60	1.00	3.00	1.00	259.80	Sft
		South Side of 4 & 5 flats	101.00	1.00	3.00	1.00	303.00	Sft
		Duct at Flat no 5	33.00	1.00	3.00	1.00	99.00	Sft
		East & West of Flat 1 & 8	34.66	1.00	3.00	2.00	207.96	Sft
		East & West of Flat 2 & 7	34.66	1.00	3.00	2.00	207.96	Sft
		East & West of Flat 3 & 3	34.66	1.00	3.00	2.00	207.96	Sft
		East & West of Flat 4 & 5	34.66	1.00	3.00	2.00	207.96	Sft
		Flat no 1 & 8 Cearboard Pins	22.00	1.00	1.50	4.00	132.00	Sft
		Flat no 4 & 5 Cearboard Pins	22.00	1.00	1.50	4.00	132.00	Sft
		Windows 6' X 4' in Ducts	20.00	1.00	1.50	48.00	1440.00	Sft
		Windows 6' X 4' Outer	11.00	1.00	1.50	48.00	792.00	Sft
		N/S Side 6' X 4' Outer	11.00	1.00	1.50	16.00	264.00	Sft
		Kitchen Window 3' x4'	8.00	1.00	1.50	8.00	96.00	Sft
		Total					6046	

Allowance for Consumables

G Sunitha ,
Hyderabad.

Date: 18.12.2021

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Painting Work at B Block
Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: B Block Texture and Putty painting work up to Second Floor . Total Amount =3,28,686/-. Work done from date 20.09.21 to date 18.12.20.	Rs.65,737/-

Amount in words : Sixty Five Thousand Seven Hundred Thirty Seven Rupees Only.

Sign: _____

T. Jyothsna

Bill for Labour Charges

G Sunitha ,
Hyderabad.

Date: 18.12.2021

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Painting Work at B Block
Towards: Allowance for Labour Charges.

S No.	Description	Amount
1.	Brief description of work done: B Block Texture and Putty painting work up to Second Floor . Total Amount =3,28,686/-. Work done from date 20.09.21 to date 18.12.20.	Rs.1,31,474/-

Amount in words : one Lakh Thirty One Thousand Four Hundred Seventy Four Rupees Only.

Sign: _____

G Sunitha

Bill for Equipment Allowance

G Sunitha ,
Hyderabad.

Date: 18.12.2021

In favor of: MRMallapurLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Painting Work at B Block
Towards: Allowance for Equipment.

S No.	Description	Amount
1.	Brief description of work done: B Block Texture and Putty painting work up to Second Floor . Total Amount =3,28,686/-. Work done from date 20.09.21 to date 18.12.20.	Rs.1,31,474/-

Amount in words : one Lakh Thirty One Thousand Four Hundred Seventy Four Rupees Only.

Sign: _____

Tyattirana