

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register	-1357 -	Date - site bills Register	26/7/22
Company Name:	MRIMUP	Site:	GHR
Name of Contractor	S. Ganesh		
Nature of work	Electrical		
Work done	From Date	To Date	
	21.06.22	21.07.22	

Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	6/10 common cable	28	700/-	Plate	19,600/-	
2.	Laying from					
3.	park to					
4.	each flat.					
5.	wiring & fitting	28	700/-	Plats	19,600/-	
6.	in common					
7.	areas corridor					
8.	and lift Hoop.					
9.						
10.						
11.	Total:				39200/-	

Bill required	<input checked="" type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	GST bill required	<input checked="" type="checkbox"/> YES <input checked="" type="checkbox"/> NO.
Measurement & estimate sheet:	<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required	Measurement & estimate sheet:	<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.		PO/WO date:	

Remarks : Towards 6/10 common cable Laying from park to each flat and common areas & complete fittings & wiring work done at B-101,102,103,104,105,106,107,108,109,204,205,206,302,304,305,306,402,404,405,406,502,504,505,506,602,604,605,606 flats.

Approved by Project Manager	Approved by Design Team	Approved by M.D.
Date: 21/07/22	Date:	Date:
Sign: [Signature]	Sign:	Sign:

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET							Approved by:	Ramprasad
Company Name:		MRMallapurLLP				Sign:		
Project:		Gulmohar Residency						
Work Description:		6/10sq mm cable laying from panel room to each flat at B-block.						
Contractor:		S.Ganesh						
Prepared By:		Madhan						
Date:		21.07.2022						
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount		
1	B-block	101,102,103,104,105,106,107,108 203,204,205,206,303,304,305,306, 403,404,405,406,503,504,505,506, 603,604,605,606,	28.00	No's	700	19600		
2	Wiring & fittings in common area corridors and silt floor	101,102,103,104,105,106,107,108 203,204,205,206,303,304,305,306, 403,404,405,406,503,504,505,506, 603,604,605,606,	28.00	28.00	700	19600		
Total						39200		

MEASUREMENT SHEET									
Company Name:		MRMallapurt LLP			Approved by:		Ramprasad		
Project:		Gulmohar Residency			Sign:				
Work Description:		6/10sq mm cable laying from panel room to each flat at B-block.							
Contractor :		S.Ganesh							
Prepared By		Madhan							
Date:		21.07.2022							
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E= AxBxCxD Quantity	F Units	G=Sum of E Item Head Total
1	B-block								
		6/10sq mm cable laying from	1.00	1.00	1.00	28.00	28.00	No's	28.00
		panel room to each flat							
		101,102,103,104,105,106,107,108,							
		203,204,205,206,303,304,305,306,							
		403,404,405,406,503,504,505,506,							
		603,604,605,606,							
2.00	Wiring & fittings in common areas	101,102,103,104,105,106,107,108,	1.00	1.00	1.00	28.00	28.00	No's	28.00
	corridors and sit floor	203,204,205,206,303,304,305,306,							
		403,404,405,406,503,504,505,506,							
		603,604,605,606,							

Allowance for Consumables

S.Ganesh ,
Mallapur,Hyderabad.

Date:21.07.2022

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: B-Block flats electrical wiring work done.
Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done : Towards 6/10sq mm cable laying from panel room to 101,102,103,104,105,106,107,108, 203,204,205,206,303,304,305,306, 403,404,405,406,503,504,505,506, 603,604,605,606. Flats at B-block Total Amount = 39,200/- Work done from date 21.06.2022 to date 21.07.2022.	Rs. 7,840/-

Amount in words : Seven Thousand Eight Hundred Forty Rupees Only.

Sign: S. Ganesh

Bill for Equipment Allowance

S.Ganesh ,
Mallapur,Hyderabad.

Date:21.07.2022

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: B-Block flats electrical wiring work done.
Towards: Allowance for equipment.

S No.	Description	Amount
1.	Brief description of work done : Towards 6/10sq mm cable laying from panel room to 101,102,103,104,105,106,107,108, 203,204,205,206,303,304,305,306, 403,404,405,406,503,504,505,506, 603,604,605,606. Flats at B-block Total Amount = 39,200/- Work done from date 21.06.2022 to date 21.07.2022.	Rs. 15,680/-

Amount in words : Fifteen Thousand Six Hundred Eighty Rupees Only.

Sign: S. Ganesh

Bill for Labour Charges

S.Ganesh ,
Mallapur,Hyderabad.

Date:21.07.2022

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: B-Block flats electrical wiring work done.
Towards: Allowance for Labour Charges.

S No.	Description	Amount
1.	Brief description of work done : Towards 6/10sq mm cable laying from panel room to 101,102,103,104,105,106,107,108, 203,204,205,206,303,304,305,306, 403,404,405,406,503,504,505,506, 603,604,605,606. Flats at B-block Total Amount = 39,200/- Work done from date 21.06.2022 to date 21.07.2022.	Rs. 15,680/-

Amount in words : Fifteen Thousand Six Hundred Eighty Rupees Only.

Sign: S. Ganesh