


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register	65	Date - site bills Register	02-08-22			
Company Name:	MRP LLP	Site:	Ngh			
Name of Contractor	T. Kusumanna					
Nature of work	Earth work					
Work done	From Date	To Date				
	04-06-22	24-07-22				
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	Sub. Shifts in fire's	2472	225/-	Sft	5,562/-	
2.	Working in new site					
3.	office.					
4.	Earthwork excavation	96	9/-	Cft	864/-	
5.						
6.	Cft concrete excavation	880	9/-	Cft	7,920/-	
7.						
8.	Excavating work	880	01	Sft	880/-	
9.						
10.						
11.	Total:				15,226/-	
Bill required	<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	GST bill required	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.			
Measurement & estimate sheet:	<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required	Measurement & estimate sheet:	<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed			
PO/WO no.	—	PO/WO date:	—			
Remarks :	work completed.					
Approved by Project Manager	Approved by Design Team	Approved by M.D.				
Date: 02/08/22.	Date:	Date:				
Sign: 	Sign:	Sign:				

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Whenever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Bill for Labour Charges

T.Kurmanna
Address: H.no-45, Bank colony, Mallapur
Hyderabad

Date: 02.08.2022

In favor of: Nilgiri Heights
Project / Site: Nilgiri Heights
Location: Pocharam

Type of Work: Earth work
Towards: Allowance for Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards completion of Dust shifting for tiles laying in new site office at upper basement floor and excavation for street light pole and lift room excavation and dressing work completed Total Amount = 15226/- Work done from date: 04-06-22 to date: 24-07-2022	Rs.6090/-

Amount in words: Six thousand ninty rupees only.

Sign: _____

Bill for Equipment Charges

T.Kurmana
Address: H.no-45, Bank colony,Mallapur
Hyderabad

Date:02.08.2022

In favor of: Nilgiri Heights
Project / Site: Nilgiri Heights
Location: Pocharam

Type of Work: Earth work
Towards: Allowance for Equipment Charges

S No.	Description	Amount
1.	Brief description of work done: Towards completion of Dust shifting for tiles laying in new site office at upper basement floor and excavation for street light pole and lift room excavation and dressing work completed Total Amount =15226/- Work done from date 04-06-22 to date: 24-07-2022	Rs.6090/-

Amount in words: Six thousand ninty rupees only.

Sign: _____

Bill for Consumable Charges

T.Kurmanna
Address: H.no-45, Bank colony, Mallapur
Hyderabad

Date: 02.08.2022

In favor of: Nilgiri Heights
Project / Site: Nilgiri Heights
Location: Pocharam

Type of Work: Earth work
Towards: Allowance for Consumable Charges

S No.	Description	Amount
1.	Brief description of work done: Towards completion of Dust shifting for tiles laying in new site office at upperbasement floor and excavation for street light pole and lift room excavation and dressing work completed Total Amount = 15226/- Work done from date 04-06-22 to date: 24-07-2022	Rs.3045/-

Amount in words: Three thousand forty five rupees only.

Sign: _____

MEASUREMENT SHEET

Company Name:

MPPILLP

Project:

NGH

Work Description:

Earth work

Contractor:

T Kurmani

Prepared By:

ANIL

Date:

01.06.2022

S No.

Item Head

Item Description

Length

Width

Height

No's

Quantity

Units

Item Head Total

Dust shifting for tiles laying
1 in new site office at
Upperbasement floor

Dust shifting for tiles laying in new site office at
Upperbasement floor

62.0

10.0

1.0

2.0

1,240.0

SH

22.0

10.0

1.0

2.0

440.0

SH

11.0

11.0

1.0

4.0

484.0

SH

14.0

11.0

1.0

2.0

308.0

SH

2 Earth work Excavation

Excavation for street light tooling purpose

4.0

3.00

4.00

2.00

96.00

CH

3 Lift room excavation

Lift room excavation at Block-B after drawing change

11.0

16.00

5.00

1.00

880.00

CH

4 Dressing work

Lift area dressing work purpose

11.0

16.00

5.00

1.00

880.00

CH

ESTIMATE SHEET

Company Name:

MRPLLP

Approved by:

Vijay raj

Project:

NGH

Work Description:

Earth work

Contractor:

T Kummanna

Prepared By:

ANIL

Date:

01.08.2022

S No	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	Dust shifting for tiles laying in new site office at Upperbassment floor	Dust shifting for tiles laying in new site office at Upperbassment floor	1240.0	SM	2.25	2790.0	
			440.0	SM	2.25	990.0	
			484.0	SM	2.25	1089.0	
			308.0	SM	2.25	693.0	
2	Earth work Excavation	Excavation for street light footing purpose	96.00	CM	9.00	864.0	
3	Lift room excavation	Lift room excavation at Block-B after drawing change	880.00	CM	9.00	7920.00	
4	Dressing work	Lift area dressing work purpose	880.00	CM	1.00	880.0	
						Total Amount:	15,228.00

4