

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		652		Date - site bills Register		03/08/22	
Company Name:		GVRC		Site:		Pinnopolis	
Name of Contractor		Janardhan.					
Nature of work		Tiles, Granite work					
Work done		From Date		15/02/22		To Date	
						25/02/22	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	2121 - Second Floor						
2.	Tiles laying on Glassy wall	483	18.50	sqft	8935.50		
3.	2121 - West side lift						
4.	Granite laying	52	20	sqft	1040		
5.	Chamfering	120	25	sqft	3000		
6.							
7.							
8.							
9.							
10.							
11.	Total:				12915.50		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 03/8/22		Date:		Date:			
Sign: <i>Mulley</i>		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET									
Work Description	Item Head	Item Description	Length	Width	Height	No's	Quantity	units	Item Head Total
Approved by									
Madhu.T									
Work Description	Tiles work								
Name of the Contractor	Janardhan								
Prepared By	Praveen.K								
Work Date	15-02-22-25-02-22								
Bill Date	30-07-2022								
S.No	Item Head	Item Description	Length	Width	Height	No's	Quantity	units	Item Head Total
1	2727-second floor	Tiles laying on glazing wall(east)	115.0	1.0	1.0	1.0	115.0	rf	
		Tiles laying on glazing wall(west)	110.0	1.0	1.0	1.0	110.0	rf	
		Tiles laying on glazing wall(north)	145.0	1.0	1.0	1.0	145.0	rf	
		Tiles laying on glazing wall(south)	113.0	1.0	1.0	1.0	113.0	rf	
2	2727-west side lift	Granite laying at buttom	4.00	2.60	1.00	5.00	52.00	sft	
		Chamfering	24.00	1.00	1.00	5.00	120.00	rf	
									655.00

ESTIMATE SHEET							Approved By	
Company Name:		GVRC				Madhu.T		
Project:		Innopolis						
Work Description:		Tiles, Granite work						
Name of the Contractor		Janardhan						
Project:		Salman.MD						
Date:		30-07-2022						
S No.	Item Description	Quantity	Units	Rate	Amount	Item Head Total		
1	2727-second floor Tiles laying on glazing wall	483.00	rft	18.50	8935.50			
2	2727-west side lift Granite laying	52.00	sft	20.00	1040.00			
	Chamfering	120.00	rft	25.00	3000.00			
						12,975.50		