




Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		10452		Date - site bills Register		03/08/2022	
Company Name:		mmrk-ep		Site:		GHT	
Name of Contractor		mewalal. dalu					
Nature of work		tile work					
Work done		From Date		26/07/2022		To Date	
						29/07/2022	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	B - Block	1091	16	sqft	17,456		
2.	3rd floor	970	20	sqft	19,400		
3.	Corridor tile						
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				36,856		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		-		PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 03/08/2022		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.



Measurement Sheet										
Company Name:		MMR Kowkur LLP								
Project:		GHT								
Description :		A Block Corridor tile laying work done details								
Prepared By:		A Suresh								
Date :		03 August 2022								
Name of the Contractor :		Mewalal Dallu								
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head	Remarks
1	B Block	Corridor tile								
	Flat no306 to 309	Corridor tile work	173.5	1.50	1.00	2.00	520.5	Sft		
		Skirting	160.0	1.00	1.00	1.00	160.0	Rft		
	Flat no107 to 108	Corridor tile work	34.5	1.50	1.00	2.00	103.50	Sft		
		Skirting	65.0	1.00	1.00	1.00	65.00	Rft		
	Staircase lobby no1	flooring	12.0	9.33	1.00	1.00	111.96	Sft		
		Skirting	24.0	1.00	1.00	1.00	24.00	Rft		
	Staircase lobby no2	flooring	4.0	9.33	1.00	1.00	37.32	Sft		
		Skirting	8.0	1.00	1.00	1.00	8.00	Rft		
								Sft	1030.28	
2	Flat no306 to 309	Large tile	173.5	4.00	1.00	1.00	694.00	Sft		
	Flat no307 to 308	Large tile	34.5	4.00	1.00	1.00	138.00	Sft		
	Flat no308 to 309	Large tile	34.5	4.00	1.00	1.00	138.00	Sft		
								Sft	970.00	

  
**03 AUG 2022**  
**M. SURESH**  
**PROJECT MANAGER**

### Bill For Consumable Charges

Mewalal Dallu  
Plot no 37/93/45/1Madura nagar,Sainik puri,  
Secenderbad  
Telagana 500072


Date:03-08-2022

**In favor of:** MMR KOWKUR LLP  
**Project / Site:** GHT  
**Location:** Kawkur

**Type of Work:** Tile work  
**Towards:** Allowance for Consumable Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:- B Block Corridor tile laying work done towards flat no 306 to 309 corridor <b>Total Amount is Rs :36,856/-</b> Work Done from date20-07-2022 date:27-07-2022	Rs. 7,371-

Amount in words: Seven thousand Seven hundred Thirty One Only/-



Sign: \_\_\_\_\_

### Bill For Hire Equipment Charges

Mewalal Dallu  
Plot no 37/93/45/1Madura nagar,Sainik puri,  
Secenderbad  
Telegana 500072


Date:03-08-2022

**In favor of:** MMR KOWKUR LLP  
**Project / Site:** GHT  
**Location:** Kawkur


**Type of Work:** Tile work  
**Towards:** Allowance for hire Equipment Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:- B Block Corridor tile laying work done towards flat no 306 to 309 corridor <b>Total Amount is Rs :36,856/-</b> Work Done from date20-07-2022 date:27-07-2022	Rs. 14,742-

Amount in words: Fourteen thousand Seven hundred Forty Two Only/-



Sign: \_\_\_\_\_



### Bill For Labour Charges

Mewalal Dallu  
Plot no 37/93/45/1Madura nagar,Sainik puri,  
Secenderbad  
Telegana 500072


Date:03-08-2022


**In favor of:** MMR KOWKUR LLP  
**Project / Site:** GHT  
**Location:** Kawkur

**Type of Work:** Tile work  
**Towards:** Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:- B Block Corridor tile laying work done towards flat no 306 to 309 corridor <b>Total Amount is Rs :36,856/-</b> Work Done from date20-07-2022 date:27-07-2022	Rs. 14,742-

Amount in words: Fourteen thousand Seven hundred Forty Two Only/-

Sign: 



03 AUG 2022  
PROJECT MANAGER

Estimate Sheet									
Company Name:		MMR KOWKUR LLP							Approved by:
Project:		GHT							Sign:
work description:		A Block Corridor tile laying work done details							
Prepared By :		A Suresh							
Contractor Name :		Mewalal Dallu							
Date:		3-Aug-2022							
		A						D=AxC	
S No.	Item Description	Quantity	Units	Rate	Amount	E=Sum of D		Item Head Total	Remarks
1	Virtrified tiles	1,091	Sft	16	17,456				
	Large tile	970	Sft	20	19,400				
								36,856	

  
**03 AUG 2022**  
 A. SURESH  
 PROJECT MANAGER