


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		23		Date - site bills Register		04/08/22	
Company Name:		MPL		Site:		GWSH	
Name of Contractor		varanathi constructions					
Nature of work		civil					
Work done		From Date		03/12/2021		To Date	
						14/07/2022	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Septic tank - PCC	160	6-00	sft	960-00		
2.	8" thick B.wall	332	13-00	sft	4315-00		
3.	slab shuttering	115	40-00	sft	4,592-00		
4.	slab concrete	115	5-00	sft	574-00		
5.	Gate fixing with pillars	02	1600-00	nos	3,200-00		
6.	gate pillars plastering	168	16-00	sft	2,688-00		
7.	Brickwork along c/wall	1,584	13-00	sft	20,592-00		
8.	bed on B.wall 3" thick	198	11-00	sft	2,198-00		
9.	CC bed on B.wall 2" thick	261	07-00	sft	1,830-00		
10.	PCC below B.wall	792	06-00	sft	4,752-00		
11.	PCC covers Total:	72	40-00	sft	2,880-00	48,560-00	
Bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 04/08/2022		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET:									
Company Name: MHPL									
Project Name: GVSH									
Contractor Name: Vasanthi Constructions									
Work Description: Septic tank and other civil works at site									
Prepared By: Mallikarjun									
Date: 04-08-2022									
S.No	Item Head	Item Description	A Length	B Width	C Height	D No's	E Quantity	F Units	G Item Head Total
1	Septic tank	PCC 4" thick	20	8	1	1	160 Sft		160
		8" thick solid block wall with cc bed	17.66	1	6	2	212 Sft		
			5	1	6	4	120 Sft		
		slab shuttering and rod bending	17.66	6.5	1	1	115 Sft		332
		slab concrete 4" thick	17.66	6.5	1	1	115 Sft		115
									115
2	Gate fixing with RCC pillar		1	1	1	2	2 No's		2
3	Plastering for gate pillars (old and new)		3	1	8	7	168 Sft		168
4	Brickwork outside main gate along the CC road		198	1	2	4	1,584 Sft		1,584
5	RCC bed on brick wall along CC road (3" thick)		198	0.5	1	2	198 Sft		198
6	CC bed on brick wall along CC road (2" thick)		198	0.66	1	2	261 Sft		261
7	PCC below brickwork		198	1	1	4	792 Sft		792
8	RCC covers at main gate		6	6	1	2	72 Sft		72

ESTIMATE SHEET:							
Company Name:		MHPL					
Project Name:		GVSH					
Contractor Name:		Vasanthi Constructions					
Work Description:		Septic tank and other civil works at site					
Prepared By:		Malikarjun					
Date:		04-08-2022					
S.No	Item Head	Item Description	Quantity	Units	Rate	Amount	
1	Septic tank	PCC 4" thick	160	Sft	6	960	
		8" thick solid block wall with cc bed	332	Sft	13	4,315	
		slab shuttering and rod bending	115	Sft	40	4,592	
		slab concrete 4" thick	115	Sft	5	574	
		Total:					10,441
2	Gate fixing with RCC pillar		2	No's	1600	3,200	3,200
3	Plastering for gate pillars (old and new)		168	Sft	16	2,688	2,688
4	Brickwork outside main gate along the CC road		1,584	Sft	13	20,592	20,592
5	RCC bed on brick wall along CC road (3" thick)		198	Sft	11	2,178	2,178
6	CC bed on brick wall along CC road (2" thick)		261	Sft	7	1,830	1,830
7	PCC below brickwork		792	Sft	6	4,752	4,752
8	RCC covers at main gate		72	Sft	40	2,880	2,880
		Total:					48,560