


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		1295		Date - site bills Register		16/08/2022	
Company Name:		MPL		Site:		MFP	
Name of Contractor		K. Rani					
Nature of work		Shifting of Dust.					
Work done		From Date		To Date			
		02/08/2022		10/08/2022			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Floor Chipping @ C-203	1,500.00	2.00	Sft	3,000.00		
2.	Floor Chipping @ B-203,						
3.	C-106, 206 flats	5,400.00	2.00	Sft	10,800.00		
4.	Floor Chipping @ B-702,						
5.	802 flats.	4,280.00	2.00	Sft	8,560.00		
6.	Dust Shifting @ C-203	1,800.00	2.20	Sft	3,960.00		
7.	Dust Shifting @ B-203,						
8.	C-106, 206 flats	5,400.00	2.20	Sft	11,880.00		
9.	Dust Shifting @ B-702,						
10.	802 flats.	4,280.00	2.20	Sft	9,416.00		
11.	Total:				46,956.00/-		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 16/8/2022		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Bill for Consumables

K.Rani,
Mallapur, Malkagiri
Hyderabad.

Date: 16.08.2022.

In favor of: MPL.
Project / Site: MFP.
Location: 82/1.Mallapur.
Type of Work: Scaffolding Work.
Towards: Consumables

S No.	Description	Amount
1.	Brief description of work done: Towards floor chipping and dust shifting for A,B & C-Blocks flats work. Total Amount = 46,956.00/- Work done from date 02.08.2022 to 10.08.2022.	Rs.9,391.00/-

Amount in words: Nine Thousand Three Hundred and Ninety One Rupees Only.

Sign: _____

Bill for Labour Charges

K.Rani,
Mallapur,Malkagiri
Hyderabad.

Date: 16.08.2022.

In favor of: MPL.
Project / Site: MFP.
Location: 82/1.Mallapur.
Type of Work: Scaffolding Works.
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards floor chipping and dust shifting for A,B & C-Blocks flats work. Total Amount = 46,956.00/- Work done from date 02.08.2022 to 10.08.2022.	Rs.38,995.00/-

Amount in words: Eighteen Thousand Seven Hundred and Eighty Two Rupees Only.

Sign: _____

Bill for Equipment Allowance

K.Rani,
Mallapur,Malkagiri
Hyderabad.

Date: 16.08.2022.

In favor of: MPL.
Project / Site: MFP
Location: 82/1.Mallapur.
Type of Work: Scaffolding Work.
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards floor chipping and dust shifting for A,B & C-Blocks flats work. Total Amount = 46,956.00/- Work done from date 02.08.2022 to 10.08.2022.	Rs.18,782.00/-

Amount in words: Eighteen Thousand Seven Hundred and Eighty Two Rupees Only.

Sign: _____

ESTIMATE SHEET

Company Name:		MPL							
Project:		May Flower Platinum							
Work Description:		Floor chipping and Dust shifting for B-702,802,203,C-106,206 & C-203							
Name of the Contractor		K. Rani							
Prepared By		K. Narendar Reddy							
Date:		16.08.2022							
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total		
1	Floor chipping for levelling	Floor chipping for levelling - C-203 flats 1500 sft	1,500.00	sft	2.00	3,000.00			
2	Floor chipping for levelling	Floor chipping for levelling - B-203,C-106,206 flats 1800 sft	5,400.00	sft	2.00	10,800.00			
3	Floor chipping for levelling	Floor chipping for levelling - B-702,802 flats 2140 sft	4,280.00	sft	2.00	8,560.00			
4	Dust shifting for flooring	Dust shifting for flooring, bathrooms,utility, balcony for C-203 flats - 1500 sft flat	1,500.00	sft	2.20	3,300.00			
5	Dust shifting for flooring	Dust shifting for flooring, bathrooms,utility, balcony for B-203,C-106,206 flats - 1800 sft flat	5,400.00	sft	2.20	11,880.00			
6	Dust shifting for flooring	Dust shifting for flooring, bathrooms,utility, balcony for B-702,802 flats - 2140 sft flat	4,280.00	sft	2.20	9,416.00			
Grand Total							46,956.00		
Amount in words - Forty Six Thousand Nine Hundred and Fifty Six Rupees Only									

MEASUREMENT SHEET

Company Name:		MPL									
Project:		May Flower Platinum									
Work Description:		Floor chipping and Dust shifting for B-702,802,203,C-106,206 & C-203									
Name of the Contractor		K. Rani									
Prepared By		K. Narendar Reddy									
Date:		16.08.2022									
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units	G=Sum of E Item Head Total		
Floor chipping and Dust shifting for B-702,802,203,C-106,206 & C-203											
1	Floor chipping for levelling	Floor chipping for levelling - C-203 flats 1500 sft	1.00	1.00	1.00	1.00	1500.00	sft	1500.00		
2	Floor chipping for levelling	Floor chipping for levelling - B-203,C-106,206 flats 1800 sft	1.00	1.00	1.00	3.00	1800.00	sft	5400.00		
3	Floor chipping for levelling	Floor chipping for levelling - B-702,802 flats 2140 sft	1.00	1.00	1.00	2.00	2140.00	sft	4280.00		
4	Dust shifting for flooring	Dust shifting for flooring, bathrooms,utility, balcony for C-203 flats - 1500 sft flat	1.00	1.00	1.00	1.00	1500.00	sft	1500.00		
5	Dust shifting for flooring	Dust shifting for flooring, bathrooms,utility, balcony for B-203,C-106,206 flats - 1800 sft flat	1.00	1.00	1.00	3.00	1800.00	sft	5400.00		
6	Dust shifting for flooring	Dust shifting for flooring, bathrooms,utility, balcony for B-702,802 flats - 2140 sft flat	1.00	1.00	1.00	2.00	2140.00	sft	4280.00		