


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		1304		Date - site bills Register		23-08-22	
Company Name:		MPPL		Site:		mayflower platinum	
Name of Contractor				B. Basappa			
Nature of work				Painting work.			
Work done		From Date		To Date			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Painting of external balcony & utility						
2.	Balcony utility BBD						
3.	C-401, 402, 501, 502, 601, 602	2,586	3.25	sft	8,405=00		
4.	C-403, C-404, C-503						
5.	C-504, C-603, C-604	2,622	3.25	sft	8,522=00		
6.	C-405, C-406, B-403						
7.	B-404, C-505, C-506						
8.	B-503, B-504, C-605, C-606, B-603, B-604	5,532	3.25	sft	17,979=00		
9.	B-402, 502, 602	1,383	3.25	sft	4,495=00		
10.	CAST 18%				7,092=00		
11.	Total:				46,492=00		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 23/8/2022		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET							Approved
Company Name:		MPL					
Project:		May Flower Patinum					
Work Description:		2nd coat of Balcony and Utility painting 4th, 5th and 6th floor- part 2					
Name of the Contractor		B, Bassappa					
Prepared By		K. Narender Reddy					
Date:		23-08-2022					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
	Painting of external Balcony & utility C-401 to C-406, B-402, B-403, B-404, C-501 to C-506, B-502, B-503, B-504, C-601 to C-606, B-602, B-603, B-604						
	C-501 to C-506, B-502, B-503, B-504, C-601 to C-606, B-602, B-603, B-604						
1	Balcony & Utility putty & OBD	C-401, C-402, C-501, C-502, C-601, C-602 Type 1- 6 flats	2586	sft	3.25	8405	
2	Balcony & Utility putty & OBD	C-403, C-404, C-503, C-504, C-603, C-604 -Type 2-6 flats	2622	sft	3.25	8522	
3	Balcony & Utility putty & OBD	C-405, C-406, B-403, B-404, C-505, C-506, B-503, B-504 C-605, C-606, B-603, B-604 Type - 3 - 12 flats	5532	sft	3.25	17979	
4	Balcony & Utility putty & OBD	B-402, B-502, B-602 Type - 4 - 3 flats	1383	sft	3.25	4495	
	Sub Total						39400
	GST 18 %						7092
	Total						46492
	Amount in words Fourty Six Thousand Four Hundred and Ninety Two rupees only						
	Note : Painting with birla putty instead of lappam= 9.50+6.00= Rs.15.50. Two coats of putty, primer and one coat of paint = Rs. 12.25 and 18 % GST added						
	balance Rs.15.50- 12.25= Rs. 3.25						

MEASUREMENT SHEET									
Company Name		MPPJ		Approved					
Project		May Tower Building							
Work order no.		2nd coat of Painting of external Balcony & utility C-401 to C-406, B-402, B-403, B-404							
Name of the Contractor		B. Bhasappa							
Prepared By		K. Narendra Reddy							
Date		23-08-2022							
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units	G=Sum of E Item Head Total
1	Painting work on coat. putty of AG flat=1800sft-Type 3	Painting work on coat putty	9.50	7.00	1.00	1.00	1.00	sft	
		Ceiling	9.50	1.00	9.25	1.00	88	sft	
		Walls	7.00	1.00	9.25	2.00	130	sft	
		Beams jams	9.50	1.00	1.25	1.00	12	sft	
		Drop wall	9.50	1.00	1.50	1.00	14	sft	
		Column jams	8.00	0.33	1.00	2.00	5	sft	
		Railig bottom	9.00	1.00	1.25	1.00	11	sft	
		utility area-ceiling	7.50	4.00	1.00	1.00	30	sft	327
		Walls	7.50	1.00	6.50	2.00	98	sft	
		Window Opening jams	4.00	1.00	6.50	2.00	52	sft	
		Door side jams	3.00	1.00	0.75	2.00	5	sft	
		Sub total	3.00	1.00	0.75	2.00	5	sft	189
		Deduction							515
		Window	3.00	1.00	4.00	1.00	12	sft	
		Deduction Door balcony	2.50	1.00	4.00	1.00	10	sft	
		Total Area	8.00	1.00	4.00	1.00	32	sft	54
2	Painting work on coat putty of A1 flat=1500sft-Type 1	Painting work on coat putty							461
		Ceiling	8.00	7.00	1.00	1.00	56	sft	
		Walls	7.00	1.00	9.25	2.00	130	sft	
		Beams jams	8.00	1.00	9.25	1.00	74	sft	
		Railig bottom	8.00	1.00	1.25	1.00	10	sft	
		Column jams	8.00	1.00	1.50	1.00	12	sft	
		utility area-ceiling	8.00	0.33	1.00	1.00	3	sft	284
		Ceiling	5.25	5.58	1.00	1.00	29	sft	
			1.50	3.66	1.00	1.00	5	sft	

