


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		1306		Date - site bills Register		24/08/2022	
Company Name:		MFP		Site:		MPL	
Name of Contractor		Janardhan Basad.					
Nature of work		Tiles Laying					
Work done		From Date		14/08/2022		To Date	
						23/08/2022	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
①	C-203, 806, 901	3120.00	16.00	Sft-	49,920.00		
2.	Flah Tiles flooring.	29,700.00					
③	Toilets + bn work	1,400.00	18.00	Sft-	25,200.00		
④	Kitchen & Utility	420.00	15.00	Sft-	6,300.00		
④	Skirting work	960.00	16.00	Rft-	15,360.00		
6.							
7.							
8.							
9.							
10.							
11.	Total:				96,780.00/-		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 27/8/2022		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Bill for Consumables

Janardhan
Kakatiya nagar, Neeredmet
Hyderabad

Date: 24-08-2022

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Tiles work at C-203, C-806, C-901 - 3 flats
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work : Tiles work at C-203, C-806, C-901 - 3 flats Total amount =Rs 96780=00 Work done from date 14-08-2022 to 23-08-2022	Rs.19356=00

Amount in words: Nineteen Thousand Three Hundred and Fifty Six Rupees only.

Sign: _____

Labour Charges

Janardhan
Kakatiya nagar, Neeredmet
Hyderabad

Date: 24-08-2022

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Tiles work at C-203, C-806, C-901 - 3 flats
Towards: Allowance for Labour charges

S No.	Description	Amount
1.	Brief description of work : Tiles work at C-203, C-806, C-901 - 3 flats Total amount =Rs 96780=00 Work done from date 14-08-2022 to 23-08-2022	Rs.38712=00

Amount in words: Thirty Eight Thousand Seven Hundred and Twelve rupees only.

Sign: _____

Bill for Equipment Allowance

Janardhan
Kakatiya nagar, Neeredmet
Hyderabad

Date: 24-08-2022

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Tiles work at C-203, C-806, C-901 - 3 flats
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work : Tiles work at C-203, C-806, C-901 - 3 flats Total amount =Rs 96780=00 Work done from date 14-08-2022 to 23-08-2022	Rs.38712=00

Amount in words: Thirty Eight Thousand Seven Hundred and Twelve rupees only.

Sign: _____

ESTIMATE SHEET

Company Name:		MPPIL		Approved			
Project:		May Flower Platinum					
Work Description:		Tiles work at C-203, C-806, C-901 - 3 flats					
Name of the Contractor		Janardhan Prasad					
Prepared By		K.Narender Reddy					
Date:		24-08-2022					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
	Tiles work at C-203, C-806, C-901 - 3 flats						
	Tiles work at C-203-1500 sft flat						
1	Tiles flooring work	Vetrified Tiles Flooring 65% of 1500	975.00	sft	16.00	15,600.00	
2	Toilets tiles work	Toilets	400.00	sft	18.00	7,200.00	
3	Kitchen & Utility	Kitchen & utility tiles work	140.00	sft	15.00	2,100.00	
4	Skirting	Skirting 3"	300.00	sft	16.00	4,800.00	29700
	Tiles work at C-806-1800 sft flat						
1	Tiles flooring work	Vetrified Tiles Flooring 65% of 1500	1170.00	sft	16.00	18,720.00	
2	Toilets tiles work	Toilets	600.00	sft	18.00	10,800.00	
3	Kitchen & Utility	Kitchen & utility tiles work	140.00	sft	15.00	2,100.00	
4	Skirting	Skirting 3"	360.00	sft	16.00	5,760.00	37380
	Tiles work at C-901-1500 sft flat						
1	Tiles flooring work	Vetrified Tiles Flooring 65% of 1500	975.00	sft	16.00	15,600.00	
2	Toilets tiles work	Toilets	400.00	sft	18.00	7,200.00	
3	Kitchen & Utility	Kitchen & utility tiles work	140.00	sft	15.00	2,100.00	
4	Skirting	Skirting 3"	300.00	sft	16.00	4,800.00	29700
	Total						96780
Amount in words -Ninety Six Thousand Seven Hundred and Eighty Rupees only							

MEASUREMENT SHEET

Company Name		MPPI		Approved		S V Subba Reddy			
Project		Nay Flower Platinum							
Work Description:		Tiles work at C-203, C-806, C-901 - 3 flats							
Name of the Contractor		Janardhan Prasad							
Prepared By		K. Narendar Reddy							
Date:		24-08-2022							
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total
	Tiles work at C-203, C-806, C-901 - 3 flats								
1	Tiles flooring work	Flooring work - 1500 sft	1.00	1.00	1.00	1.00	1.00	nos	1.00
2	Toilets tiles work	Toilets	200.00	1.00	1.00	2.00	400.00	sft	400.00
3	Kitchen & Utility	Kitchen & utility tiles work	140.00	1.00	1.00	1.00	140.00	sft	140.00
4	Skirting	Skirting 3" - 20 % of SBUA	300.00	1.00	1.00	1.00	300.00	ft	300.00
	Tiles work at C-806-1800 sft flat								
1	Tiles flooring work	Flooring work - 1800 sft	1.00	1.00	1.00	1.00	1.00	nos	1.00
2	Toilets tiles work	Toilets	200.00	1.00	1.00	3.00	600.00	sft	600.00
3	Kitchen & Utility	Kitchen & utility tiles work	140.00	1.00	1.00	1.00	140.00	sft	140.00
4	Skirting	Skirting 3" - 20 % of SBUA	360.00	1.00	1.00	1.00	360.00	ft	360.00
	Tiles work at C-901-1500 sft flat								
1	Tiles flooring work	Flooring work - 1500 sft	1.00	1.00	1.00	1.00	1.00	nos	1.00
2	Toilets tiles work	Toilets	200.00	1.00	1.00	2.00	400.00	sft	400.00
3	Kitchen & Utility	Kitchen & utility tiles work	140.00	1.00	1.00	1.00	140.00	sft	140.00
4	Skirting	Skirting 3" - 20 % of SBUA	300.00	1.00	1.00	1.00	300.00	ft	300.00