

**Construction division.**  
**Advice for giving credit to contractors/suppliers.**

Sl. No. -- site bills register		-1432-		Date - site bills Register		29/8/22	
Company Name:		MRHHP		Site:		GMR	
Name of Contractor		Khailesh Pandey					
Nature of work		Plastering					
Work done		From Date		To Date			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	U.5 plastering						
2.	work done						
3.	ohc block						
4.	Beam (Unrein)	3199	16/-	sqft	51184/-		
5.	Beam (Reinced)	2312	16/-	sqft	36992/-		
6.	Club cover	9097	16/-	sqft	145552/-		
7.	Column	4198	16/-	sqft	67168		
8.							
9.							
10.							
11.	Total:				300895/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks : 'C' Block upper basement 2 coats plastering work.							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		Date:		Date:			
Sign:		Sign:		Sign:			

Note: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, masonry civil contractors. 3. Wherever not applicable -- fill NA. 4. Estimate and measurement sheets are not required for masonry jobs where guideline rates are clearly given.



**Measurement Sheet**  
 MRB/Highway/LLP  
 Contractor: Gurbahar Roadwork  
 Project: C-Block slab-3 Upper basement plastering work done.  
 Work Description: Khabuli Plaster  
 Contractor: Madhav Registrar  
 Prepared By: 19/08/22  
 Date:

Approved by  
 Sign: Ram prasad

S No.	Item Head	Item Description	A Length	B Width	C Height	D No	E-ABRC/D Quantity	F Unit				
1	C-Block slab-3 (Upper basement) Beams (Horizontal)	E1 to Q1	62.16	2.75	1.00	1.00	171	Sft				
		E2 to Q2	62.16	2.75	1.00	1.00	513	Sft				
		E3 to Q3	62.16	2.75	1.00	1.00	171	Sft				
		E4 to Q4	62.16	2.75	1.00	1.00	513	Sft				
		E5 to Q5	62.16	2.75	1.00	1.00	171	Sft				
		E6 to Q6	62.16	2.75	1.00	1.00	513	Sft				
		E7 to Q7	62.16	2.75	1.00	1.00	171	Sft				
		E8 to Q8	62.16	2.75	1.00	1.00	513	Sft				
		E9 to Q9	62.16	2.75	1.00	1.00	171	Sft				
		E10 to Q10	62.16	2.75	1.00	1.00	513	Sft				
		E11 to Q11	62.16	2.75	1.00	1.00	171	Sft				
		E12 to Q12	62.16	2.75	1.00	1.00	513	Sft				
	Beams (Vertical)	E1 to E20	168.16	2.75	1.00	1.00	462	Sft				
		G1 to G20	168.16	2.75	1.00	1.00	462	Sft				
		L1 to L20	168.16	2.75	1.00	1.00	462	Sft				
		O1 to O20	168.16	2.75	1.00	1.00	462	Sft				
		Q1 to Q20	168.16	2.75	1.00	1.00	462	Sft				
			Slab Area	E1 to O1 X O1 to O6	46.16	34.66	1.00	1.00	1600	Sft		
				E6 to E14 X P14 to E14	89.75	55.5	1.00	1.00	4981	Sft		
				P14 to E14 X P14 to P20	55.5	45.33	1.00	1.00	2516	Sft		
				<b>Grand Total</b>					<b>14608</b>	<b>3979</b>	<b>Sft</b>	
					Columns	E1 to O1	5.5	1	10.75	2.00	237	Sft
						G2 to G2	5.5	1	10.75	4.00	118	Sft
						E3 to O3	5.5	1	10.75	3.00	177	Sft
E4 to O4	5.5					1	10.75	3.00	177	Sft		
G5 to G5	5.5					1	10.75	1.00	118	Sft		
E6 to O6	5.5					1	10.75	2.00	237	Sft		
K7	5.5					1	10.75	1.00	59	Sft		
E8 to N8	5.5					1	10.75	5.00	296	Sft		
E9 to N9	5.5	1	10.75			5.00	296	Sft				
E10 to N10	5.5	1	10.75			6.00	355	Sft				
E12 to N12	5.5	1	10.75			1.00	59	Sft				
O12	5.5	1	10.75			5.00	296	Sft				
E13 to N13	5.5	1	10.75	6.00	355	Sft						
E14 to N14	5.5	1	10.75	2.00	118	Sft						
J15 to K15	5.5	1	10.75	4.00	237	Sft						
I15 to Q15	5.5	1	10.75	4.00	237	Sft						
G17 to Q17	5.5	1	10.75	5.00	296	Sft						
G19 to Q19	5.5	1	10.75	5.00	296	Sft						
L20 to Q20	5.5	1	10.75	3.00	177	Sft						
					<b>Total</b>	<b>4198</b>						

**Allowance for Consumables**

Khailash Pandey,  
Mallapur.

Date:25.08.2022

**In favor of:** MRMLLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** Plastering work done.  
**Towards:** Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done: Towards plastering work done at C-block Upper basement. Total Amount = 3,00895/- Work done from date 25.07.2022 to date 25.08.2022	Rs. 60,179/-

Amount in words: Sixty Thousand One Hundred and Seventy Nine Rupees Only.

Sign: Khailash

## Allowance for Consumables

Khailash Pandey,  
Mallapur.

Date:25.08.2022

**In favor of:** MRMLLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** Plastering work done.  
**Towards:** Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done: Towards plastering work done at C-block Upper basement. Total Amount = 3,00895/- Work done from date 25.07.2022 to date 25.08.2022	Rs. 1,20358/-

Amount in words: One Lack Twenty Thousand Three Hundred and Fifty Eight Rupees  
Only.

Sign: Khailash Pandey

## Allowance for Labour Charge

Khailash Pandey,  
Mallapur.

Date:25.08.2022

**In favor of:** MRMLLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** Plastering work done.  
**Towards:** Allowance for Labour Charge

S No.	Description	Amount
1.	Brief description of work done: Towards plastering work done at C-block Upper basement. Total Amount = 3,00895/- Work done from date 25.07.2022 to date 25.08.2022	Rs. 1,20358/-

Amount in words: One Lack Twenty Thousand Three Hundred and Fifty Eight Rupees  
Only.

Sign: Khailash Pandey