


**Construction division.**  
**Advice for giving credit to contractors/suppliers.**

Sl. No. - site bills register		1442	Date - site bills Register		01.09.22	
Company Name:		MRMLLP	Site:		AMR	
Name of Contractor		B. Ramkalyan				
Nature of work		Carpentry				
Work done		From Date	18.7.22	To Date	30.8.22	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	D-302, 303, 305					
2.	306, 307, 308	10	3560	slabs	35,600	
3.	401, 402, 406, 407					
4.						
5.						
6.						
7.						
8.						
9.						
10.						
11.	Total:				35,600	
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.				PO/WO date:		
Remarks: All works completed.						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date: 01.09.22		Date:		Date:		
Sign: 		Sign:		Sign:		

**Note:** 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, tanking civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for masonry jobs where guideline rates are clearly given.

Term  
Access : File

MEASUREMENT SHEET

Company Name:	MRMLLP	Approved by:	Ramprasad
Project:	Gulmohar Residency	Sign:	
Work Description:	Doors and hardware fixing at D-block flats		
Prepared By	Sai Kumar		
Contractor Name:	Rambabu		
Date:	01.09.22		

S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units
1	A-block	D-302,303,305,306,307,308						
		D-401,402,406,407						
		Maindoors with mortise lock	1.00	1.00	1.00	10.00	10.00	No's
		Bedroom doors with tubalar locks	1.00	1.00	1.00	30.00	30.00	No's
		Toilet doors with tubalar locks	1.00	1.00	1.00	20.00	20.00	No's
		Utilty doors with tubalar locks	1.00	1.00	1.00	10.00	10.00	No's
2	Doors beading	D-105,106,108,208						
		Bedroom doors beading	1.00	1.00	1.00	30.00	30.00	No's
		Toilet doors beading	1.00	1.00	1.00	20.00	20.00	No's
		Utilty doors beading	1.00	1.00	1.00	10.00	10.00	No's



## ESTIMATE SHEET

Company Name:		MRMLLP		Approved by:		RanPrasad	
Project:		Gulmohar Residency		Sign:			
Work Description:		Doors and hardware fixing at D-block flats					
Contractor Name:		Sai Kumar					
Prepared By		Ranbabu					
Date:		01.09.22					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	
1	D-block	D-302,303,305,306,307,308					
		Maindoors with mortise lock	10.00	No's	500.00	5000.00	
		Bedroom doors with tubalar locks	30.00	No's	425.00	12750	
		Toilet doors with tubalar locks	20.00	No's	425.00	8500	
		Utility doors with tubalar locks	10.00	No's	425.00	4250	
2	Doors beading	D-105,106,108,208					
		Bedroom doors beading	30.00	No's	85.00	2550.00	
		Toilet doors beading	20.00	No's	85.00	1700.00	
		Utility doors beading	10.00	No's	85.00	850.00	
		Total Amount				35600.00	