

**Construction division.**  
**Advice for giving credit to contractors/suppliers.**

Sl. No. - site bills register		1446.		Date - site bills Register		01/09/2022.	
Company Name:		MAM LLP		Site:		GMR.	
Name of Contractor							
G. Garafathi							
Nature of work							
Scaffolding work at F-Blocks.							
Work done							
From Date				01.08.2022		To Date	
						31.08.2022	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Towards F-Block						
2.	Scaffolding.						
3.							
4.	Flat no: 384	5,481	7.	Sft	38,367		
5.	South side.						
6.							
7.	Flat no: 293 duct	4284	7	Sft	29,988		
8.							
9.	Flat no: 495 duct	5103.	7	Sft	35,721.		
10.							
11.	Total:				1,04,076		
Bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks: All works are completed.							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		Date:		Date:			
Sign:		Sign:		Sign:			

Note: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, temporary civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for temporary jobs where guideline rates are clearly given.



## ESTIMATE SHEET

Company Name:	MRM LLP	Approved by:	Ram Prasad			
Project:	Gulmohar Residency	Sign:				
Work Description:	Scoffolding work at F-Block					
Contractor Name:	G. Ganapathi					
Prepared By:	G. Rajesh					
Date:	01.09.2022					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount
1	Scoffolding F-Block	Flat.no 3&4 south side	5,481	sft	7.00	38,367.00
		Flat.no 2&3 duct	4284	sft	7.00	29988.00
		Flat.no 4&5 duct	5103	sft	7.00	35721.00
						1,04,076
Amount in words: One Lakh Four Thousand Seventy Six Rupees only.						

# MEASUREMENT SHEET

Company Name:	MRMLLP	Approved by:	Ramprasad					
Project:	Gulmohar Residency	Sign:						
Work Description:	Scoffloding work at F-Block							
Contractor Name:	G.Ganapathi							
Prepared By	G.Rajesh							
Date:	01.09.2022							
		A	B	C	D	E=AxBxCxD	F	
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units
1	Scoffloding F-Block	Flat.no 3&4 south side	87	-	63	1	5,481	sft
		Flat.no 2&3 duct	68	-	63	1	4,284	sft
		Flat.no 4&5 duct	81	-	63	1	5,103	sft



## Bill for Equipment Allowance

G.Ganapathi  
Mallapur,  
Hyderabad.


Date: 01.09.22

**In favor of:** MRMLLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** Scoffolding at F-Block  
**Towards:** Equipment Allowance

S No.	Description	Amount
1.	Brief description of work done: Scoffolding work at F-Block . Total Amount = 1,04,076/- Work done from date 01.08.22 to date 31.08.22	Rs.41,630/-

Amount in words: Fourty one Thousand Six Hundred And Thirty Rupees Only.

Sign: \_\_\_\_\_





## Allowance for Consumables


G.Ganapathi  
Mallapur,  
Hyderabad.

Date: 01.09.22

**In favor of:** MRMLLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** Scoffolding at F-Block  
**Towards:** Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Scoffolding work at F-Block . Total Amount = 1,04,076/- Work done from date 01.08.22 to date 31.08.22	Rs.20,815/-

Amount in words: Twenty Thousand Eight Hundred And Fifteen Rupees Only.

Sign: 



## Allowance for Consumables

G.Ganapathi  
Mallapur,  
Hyderabad.

Date: 01.09.22

**In favor of:** MRMLLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** Scoffolding at F-Block  
**Towards:** Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Scoffolding work at F-Block . Total Amount = 1,04,076/- Work done from date 01.08.22 to date 31.08.22	Rs.20,815/-

Amount in words: Twenty Thousand Eight Hundred And Fifteen Rupees Only.

Sign: \_\_\_\_\_

