


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		684		Date - site bills Register		2/9/22		
Company Name:		GVRC		Site:		Innapolis.		
Name of Contractor		VCD.						
Nature of work		Brickwork & plastering						
Work done		From Date		To Date		2/10/22		
		10/7/22						
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no		
1.	ETP/STP							
1.	Brickwork for steps b/w ETP/STP	96.00	16.00	sft	1,536.00			
2.	Brickwork for mid sump	80.00	13.00	sft	1,040.00			
3.	plastering for steps	54.00	16.00	sft	864.00			
4.	plastering mid sump	50.00	15.00	sft	750.00			
5.	Hard yard/Brickwork	18.00	16.00	sft	288.00			
7.	plastering below	54.00	60.00	sft	3,240.00			
8.	fencing	Only labour rates included and Add 20% as site.						
9.		is far away from city						
10.								
11.	Total:							11,062.00
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.		
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed		
PO/WO no.				PO/WO date:				
Remarks : 								
Approved by Project Manager		Approved by Design Team		Approved by M.D.				
Date:		Date:		Date:				
Sign:		Sign:		Sign:				

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Sravan Cont. - ETP-STP Brickwork.xlsx
Estimate sheet

DATE SHEET									
Company Name:		GVRC		Approved by:		T Madhu			
Project:		Imopolis		Sign:		-			
Work Description :		Brickwork & Plastering		Work start date:		10-07-2022			
Contractor:		Vasanthi Construction and Developers		Work end date:		21-07-2022			
Prepared By:		Abdul Rahman		Date :		01-09-2022			
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item head total		
1	ETP/STP	Brickwork for steps b/w Etp and Stp	96.00	sft	16.00	1,536.00			
		Brickwork for Mud Sump	80.00	sft	13.00	1,040.00			
		Plastering for steps b/w Etp and Stp	54.00	sft	16.00	864.00			
		Plastering for Mud Sump and Stp rcc slab	50.00	sft	45.00	2,250.00			
2	HSD Yard	Brickwork below fencing	18.00	sft	16.00	288.00			
		Plastering below fencing	54.00	sft	60.00	3,240.00			
Note: only labor rates included and brickwork & plastering done with contractor materials						Amount	9,218		
Add 20% as the site is faraway from city				20%		Amount	1,843.60		
						Total Amount	11,062		

(Handwritten Signature)

(Handwritten Mark)

Object:	Imopolis	Approved by:	T Madhu								
Work Description:	Brickwork & Plastering	Sign:									
Contractor:	Vasanthi Construction and Developers	Work start date:	10-07-2022								
Prepared By:	Abdul Rahman	Work end date:	21-07-2022								
		Date:	01-09-2022								
		A	B	C	D	E=AxBxCxD	F				
S No.	Item Head	Item Description			Length	width	Height	Nos	Quantity	Units	Item Head Total
1	ETP/STP	Brickwork for steps b/w Etp and Stp			6.00	1.00	4.00	4.00	96	Sft	
		Brickwork for Mud Sump			5.00	1.00	4.00	4.00	80	Sft	
		Plastering for steps b/w Etp and Stp			6.00	1.00	3.00	3.00	54	Sft	
		Plastering for Mud Sump and Stp rcc slab			5.00	1.00	2.00	5.00	50	Sft	
		Brickwork below fencing			18.00	1.00	1.00	1.00	18	Sft	
2	HSD Yard	Plastering below fencing			18.00	1.00	1.00	3.00	54	Sft	

