

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register	1458	Date - site bills Register				
Company Name:	MRMLP	Site:	GMR			
Name of Contractor	Janardhan Prasad					
Nature of work	Granite and Tile work at Amphitheatre (Pavement)					
Work done	From Date	15-08-2022	To Date 25-08-2022			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	Amphitheatre -	598	18	sqft	10,764	
2.	Granite work					
3.	Plank and step					
4.	Chamfering	580	25	sqft	14,500	
5.	Stage - Granite	102	18	sqft	1836	
6.	Coping (Steps)	85	38	sqft	3,230	
7.	chamfering	250	25	sqft	6250	
8.	Tiles at stage	378	15	sqft	5670	
9.	skirting	29	15	sqft	435	
10.	Pavers	900	10	sqft	9000	
11.	Total:		10% for material chippy		57,206	
Bill required	<input type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required	<input type="checkbox"/> YES <input type="checkbox"/> NO.		
Measurement & estimate sheet:	<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:	<input type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed		
PO/WO no.			PO/WO date:			
Remarks :						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date:		Date:		Date:		
Sign:		Sign:		Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET						
Company Name:	GNR	Approved by:	Ram prasad			
Project:	MRMLLP	Sign:				
Work Description :	Granite and Tile work at Amphitheatre	Work start date:	15-08-2022			
Contractor:	Janardhan Prasad	Work end date:	25-08-2022			
Prepared By:	Md. Suifan Rabbani.	Date :	05-09-2022			
S No.	Item Head	A Length	B width	C Height	D Nos	E=AxBxCxD Quantity
1	Amphitheatre (Granite)	174	1	1	1	174
	Granite Planter box beside steps	3.20	4.00	1.00	16.00	204.80
	Granite Planter box outside	220.00	11.00	1.00	1.00	220.00
	Chamfering	290.00	11.00	1.00	2.00	580.00
	Stage					
	Top granite	53.00	11.00	1.00	1.00	53.00
	Granite strips	85.00	11.00	1.00	1.00	85.00
	Thread for stage	6.00	11.50	1.00	2.00	18.00
	Fiser for stage	8.00	11.00	1.00	4.00	32.00
	Chamfering	250.00	11.00	1.00	1.00	250.00
	Tiles					
	Tiles at stage	27	14	1	1	378
	skirting	29	1	1	1	29
	Pavers					
	Pavers	27	10	1	1	270
		30	14	1	1	420
		30	7	1	1	210
						900.00

Bill for Labour Charges
Janardhan Prasad
Mallapur
Hyderabad

Date: 05.09.22

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Granite and Tile work at Ampitheatre

Towards: Allowance for labour charges.

S No.	Description	Amount
1.	Granite and Tile work at Ampitheatre Total Amount = 57206 /- Work done from date 15.8.22 to date 25.08.22.	Rs. 22882 -/-

Amount in words: fifty seven thousand rupees only.

Sign: Janardhan

Bill for Labour Charges
Janardhan Prasad
Mallapur
Hyderabad

Date: 05.09.22

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Granite and Tile work at Ampitheatre

Towards: Allowance for consumable charges.

S No.	Description	Amount
1.	Granite and Tile work at Ampitheatre Total Amount = 57206 /- Work done from date 15.8.22 to date 25.08.22.	Rs. 22882 -/-

Amount in words: fifty seven thousand rupees only.

Bill for Equipment Charges

Janardhan Prasad
Mallapur
Hyderabad

Date: 05.09.22

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Granite and Tile work at Ampitheatre
Towards: Allowance for equipment charges.

S No.	Description	Amount
1.	Granite and Tile work at Ampitheatre Total Amount = 57206 /- Work done from date 15.8.22 to date 25.08.22.	Rs.11441 -/-

Amount in words: fifty seven thousand rupees only.

Sign: Janardhan