


**Construction division.**  
**Advice for giving credit to contractors/suppliers.**

Sl. No. - site bills register	1466	Date - site bills Register	9/09/2022			
Company Name:	MAMLLP	Site:	GMP			
Name of Contractor	Binita Das					
Nature of work	Pointing sample, planter and brickwork, boundary wall.					
Work done	From Date	To Date				
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	Brickwork	306	13	sqft	3985	
2.	Sample for Pointing	226	13	sqft	3624	
3.	Brickwork at open duct, children's park	725	13	sqft	9425	
4.						
5.						
6.	Amphitheatre	204	16	sqft	3280	
7.	Boundary Wall	480	16	sqft	7680	
8.	PCC	246	6	sqft	1476	
9.	Add		Total		29470	
10.		Add 5% extra for		=	1473	
11.	Total:			=	30943	
Bill required	<input type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required	<input type="checkbox"/> YES <input type="checkbox"/> NO.		
Measurement & estimate sheet:	<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:	<input type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed		
PO/WO no.			PO/WO date:			
Remarks :						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date: 09/09/2022		Date:		Date:		
Sign: 		Sign:		Sign:		

**Notes:** 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Whenever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.



ESTIMATE SHEET

Company Name: MRMalapattilLP  
 Project: Ghatolbar Residency  
 Work Description: Amphitheatre and childrens park brickwork and plastering  
 Contractor: BANATA DAS  
 Prepared By: SUFYAN  
 Date: 09-09-2022

Approved by: \_\_\_\_\_  
 Sign: \_\_\_\_\_  
 Ram prasad

S No.	Item Description	Quantity	Units	Rate	Amount
1	Brickwork sample for pointing near amphitheatre, c block	306		13	3985
	Plaster below C block				
	Brickwork sample for pointing	226		13	3624
2	Planter boxes at childrens park, open duct	725.00	sft	13.00	9425.00
3	Amphitheatre	205.00	sft	16.00	3280.00
4	Boundary	480.00	sft	16.00	7680.00
5	PCC	246.00	sft	6.00	1476.00
	Total				29470.00
	Added 5% extra for shifting of material				1473.45
	Grand Total				30,943



MEASUREMENT SHEET

Company Name: NIRMALAPUR LLP

Project: Gulmohar Residency

Work Description: BRICKWORK, PLASTERING AT AMPHITHEATRE, POINTING

Contractor: Banita Das

Prepared By: Sufjan

Date: 09-09-2022

Approved by:  
Sign:

Ram prasad

S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E=ABXCXD Quantity	F Units
1		Brickwork sample for pointing near amphitheatre	17	1	6.5	1	110.5	sft
		Brickwork sample for pointing near amphitheatre	20	1	4	1	80	sft
		Plaster below C block	58	1	2	1	116	sft
	(PLASTERING) Plaster below C block		58	1	2	1	116	sft
	(PLASTERING) Brickwork sample for pointing		17	1	6.5	1	110.5	sft
2		Plaster boxes at childrens park Brick Work	80.00	1.00	2.00	1.00	160.00	sft
		Brickwork below open duct for steps	10.58	1.00	2.66	2.00	56.29	sft
			15.00	1.00	4.00	2.00	120.00	sft
						<b>336.29</b>		
4		Brickwall Plastering below open duct	15.00	1.00	4.00	2.00	120.00	sft
			15.00	1.00	1.41	2.00	42.30	sft
			10.58	1.00	2.66	1.00	28.14	sft
			10.58	1.00	1.41	1.00	14.92	sft
						<b>205.36</b>		
5	Boundary Wall Plaster (childrens park)		16.00	1.00	5.00	6.00	480.00	sft
						<b>480.00</b>		
6	PCC		246.00	1.00	1.00	1.00	246.00	sft



**Bill for Labour Charge**  
**Banita Das**  
Mallapur  
Hyderabad

Date: 05.09.22

**In favor of:** MR Mallapur LLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** BRICKWORK, PLASTERING AT AMPITHEATRE, POINTING  
**Towards:** Allowance for labour charges.

S No.	Description	Amount
1.	BRICKWORK, PLASTERING AT AMPITHEATRE, POINTING Total Amount = 30943 /- Work done from date 01.8.22 to date 23.08.22.	Rs. 12377/-

Amount in words: Thirty thousand nine hundred and forty three rupees only.

Sign: \_\_\_\_\_

*Banita Das*



**Bill for Equipment Charges**  
**Banita Das**  
Mallapur  
Hyderabad

Date: 05.09.22

**In favor of:** MR Mallapur LLP  
**Project / Site:** **Gulmohar Residency**  
**Location:** **Mallapur**  
**Type of Work:** BRICKWORK, PLASTERING AT AMPITHEATRE,  
POINTING  
**Towards:** Allowance for equipment charges.

S No.	Description	Amount
1.	BRICKWORK, PLASTERING AT AMPITHEATRE, POINTING . Total Amount = 30943 /- Work done from date 01.8.22 to date 23.08.22.	Rs.6188-/-

Amount in words: Thirty thousand nine hundred and forty three rupees only.

Sign: Banita Das



**Bill for consumables**

**Banita Das**  
Mallapur  
Hyderabad

Date: 05.09.22

**In favor of:** MR Mallapur LLP  
**Project / Site:** **Gulmohar Residency**  
**Location:** **Mallapur**  
**Type of Work:** BRICKWORK, PLASTERING AT AMPITHEATRE,  
POINTING  
**Towards:** Allowance for equipment charges.

S No.	Description	Amount
1.	BRICKWORK, PLASTERING AT AMPITHEATRE, POINTING . Total Amount = 30943 /- Work done from date 01.8.22 to date 23.08.22.	Rs.6188/-

Amount in words: Thirty thousand nine hundred and forty three rupees only.

Sign: Banita Das