


**Construction division.**  
**Advice for giving credit to contractors/suppliers.**

Sl No. - site bills register		1461	Date - site bills Register		6/9/22		
Company Name:		MRMLLP	Site:		GMR		
Name of Contractor SBM Centring contractor							
Nature of work RCC							
Work done		From Date	4/7/22	To Date	25/8/22		
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	C block						
2.	Tie beams 2	1286	40	sft	51448		
3.	Column 2	756	40	sft	30240		
4.	Lifting charges 2 floor 16%				13070		
5.	Column 3	630	40	sft	25200		
6.	E block						
7.	driveway Column	1440	40	sft	57600		
8.	Lifting charges 3 floor 24%				19872		
9.							
10.							
11.	Total:				197430		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input type="checkbox"/> Required <input checked="" type="checkbox"/> Not required		Measurement & estimate sheet:		<input type="checkbox"/> Enclosed <input checked="" type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks: All works done							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 6/9/22		Date:		Date:			
Sign: 		Sign:		Sign:			

Note: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, masonry civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for masonry jobs where guideline rates are clearly given.







## ESTIMATE SHEET

ESTIMATE SHEET		MR Mallapur LLP		Approved by		Ramprasad		
Company Name:		Gulmohar Residency		Sign:				
Project:		RCC						
Work Description:		SBM Centring contractors						
Contractor Name:		D. Nagendar						
Prepared By		6.09.22						
Date:								
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total	
1	C block driveway west side	Tie Beams 2 Column2	1286 756	sft sft	40.00 40.00	51,448 30,240		
		For two floor 16%				13,070		
		Column3	630	sft	40.00	25,200		
		Column3	1440	sft	40.00	57,600		
		Adding Lifting charges 8% per floor				82,800		
		For three floor 24%				19,872		
		Total				1,97,430		
	In words	One lakh ninety seven thousand four hundred thirty rupees only						



## Allowance for Labour charges

SBM centring contractors  
Chekripuram  
Hyderabad

Date: 06.9.2022

**In favor of:** MR Mallapur LLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** RCC  
**Towards:** Allowance for labour charges.

S No.	Description	Amount
1.	Brief description of work done: Towards RCC work at west side of C block driveway columns and tie beams . Total Amount = 197430/- Work done from date 04.7.2022 to date 25.08.2022	Rs.78972/-

Amount in words: Seventy eight thousand nine hundred seventy two Rupees Only.

Sign: Ch. Mallesh Kumar



## Allowance for Equipment

SBM centring contractors  
Chekripuram  
Hyderabad

Date: 06.9.2022

**In favor of:** MR Mallapur LLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** RCC  
**Towards:** Allowance for equipment.

S No.	Description	Amount
1.	Brief description of work done: Towards RCC work at west side of C block driveway columns and tie beams . Total Amount = 197430/- Work done from date 04.7.2022 to date 25.08.2022	Rs.78972/-

Amount in words: Seventy eight thousand nine hundred seventy two Rupees Only.

Sign: Ch Mallapur



**Allowance for Consumables**

SBM centring contractors  
Chekripuram  
Hyderabad

Date: 06.9.2022

**In favor of:** MR Mallapur LLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** RCC  
**Towards:** Allowance for consumables.

S No.	Description	Amount
1.	Brief description of work done: Towards RCC work at west side of C block driveway columns and tie beams . Total Amount = 197430/- Work done from date 04.7.2022 to date 25.08.2022	Rs.39486/-

Amount in words: thirty nine thousand four hundred eighty six Rupees Only.

Sign: De. Mallapur