



Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		10480		Date - site bills Register		14/09/2022	
Company Name:		MORRUP		Site:		GHT	
Name of Contractor Ompakrishna Singh							
Nature of work tile work							
Work done		From Date		01/09/2022		To Date	
						13/09/2022	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	A-405	01	38,483	NO	38,483		
2.	A-414	01	42,207	NO	42,207		
3.							
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				80,690		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		—		PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 14/09/2022		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be given within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.



Measurement Sheet										
Company Name:		MMR Kowkur LLP								
Project:		GHT								
Description :		Flooring work done Flats details								
Prepared By:		A Suresh								
Date :		13 September 2022								
Name of the Contractor :		Om Praksh Singh								
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total	Remarks
1	Flat no A-414	Large Tile	1,303	1	1	1	1,303	Sft		
		SUBA 67%					-			
		Skerting	350	1	1	1	350	Rft	1,653	
		Toilets	200	1	1	3	600	Sft	600	
2	Flat no A-405	Largettile	1,149	1	1	1	1,149	Sft		
		SUBA 67%					-			
		Skerting	308	1	1	1	308	Rft	1,457	
		Toilets	200	1	1	2	400	Sft	400	

(Handwritten Signature)

RECEIVED BY
14 SEP 2022
 A. SURESH
 PROJECT MANAGER

Bill For Consumable Charges

Om Praksh Singh
Flat no 39/1, Rajiv Gruha kalpa,
Nizampet
Bachpalli, medchal, Malkajigiri
,Telegana 500072

Date:13-09-2022

In favor of: MMR KOWKUR LLP
Project / Site: GHT
Location: Kawkur

Type of Work: Tile work
Towards: Allowance for Consumable Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:- :- A Block Flat no 414 & 405 tiles laying work done Total Amount is Rs : 80,690/- Work Done from date:01-09-2022 To Date: 13-09-2022	Rs : 16,138/-

Amount in words: Sixteen Thousand One hundred thirty eight Only/-

Sign: _____



Bill For Hire Equipment Charges

Om Praksh Singh
Flat no 39/1, Rajiv Gruha kalpa,
Nizampet
Bachpalli, medchal, Malkajigiri
,Telegana 500072


Date:13-09-2022

In favor of: MMR KOWKUR LLP
Project / Site: GHT
Location: Kawkur

Type of Work: Tile work
Towards: Allowance for hire equipment Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:- :- A Block Flat no 414 & 405 tiles laying work done Total Amount is Rs : 80,690/- Work Done from date:01-09-2022 To Date: 13-09-2022	Rs : 32,276/-

Amount in words: Thirty Two Thousand Two hundred seventy Six Hire Only/-



Sign: _____



Bill For Labour Charges

Om Praksh Singh
Flat no 39/1, Rajiv Gruha kalpa,
Nizampet
Bachpalli, medchal, Malkajigiri
,Telegana 500072

Date:13-09-2022

In favor of: MMR KOWKUR LLP
Project / Site: GHT
Location: Kawkur

Type of Work: Tile work
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:- - A Block Flat no 414 & 405 tiles laying work done Total Amount is Rs : 80,690/- Work Done from date:01-09-2022 To Date: 13-09-2022	Rs : 32,276/-

Amount in words: Thirty Two Thousand Two hundred seventy Six Only/-



Sign: _____

