

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		1486.	Date - site bills Register		15/09/2022.		
Company Name:		MRMLLP	Site:		GMR.		
Name of Contractor							
Tahaddhan Plafad.							
Nature of work							
Tiled laying work done at F-Block							
Work done		From Date	01.07.2022	To Date	20.08.2022.		
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Toward F-Block.						
2.	Flat no: 602,						
3.	tiled laying work						
4.	done.						
5.	2'x2' flooring	911	16.	Sft	14,576		
6.							
7.	2'x2' skirting	245	16.	Rft	3,920.		
8.							
9.	Toilet	400.	18	Sft	7,200		
10.	Kitchen & vanity.	80.	15	Sft	1,200		
11.	Total:				26,896		
Bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks : All works done.							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		Date:		Date:			
Sign:		Sign:		Sign:			

Note: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for lift charges, earth work, tanking civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for masonry jobs where guideline rates are clearly given.

MEASUREMENT SHEET

Company Name: MRMLLP
 Project: Gulmohar Residency
 Work Description: Flooring and Bathroom tiles in F-602 flat
 Contractor Name: Janardhan Prasad
 Prepared By: G.Rajesh
 Date: 15.09.22

Approved by: Ramprasad
 Sign:

S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E= AxBxCxD Quantity	F Units
1	F-602 Flat							
	2'x2' flooring	SBUA 1360sft(67%)	911	1.00	1.00	1.00	911.00	Sft
	2'x2' Skirting	Skirting 18%	245	1.00	1.00	1.00	245.00	Rft
		(200 sft per toilet)	200	1.00	1.00	2.00	400.00	Sft
	Kitchen&Utility	(80 sft per flat)	80	1.00	1.00	1.00	80.00	Sft

ESTIMATE SHEET

Company Name:	MRMLLP					Approved by:	Ramprasad	
Project:	Gulmohar Residency					Sign:		
Work Description:	Flooring and Bathroom tiles in F-602 flat							
Contractor Name:	Janardha							
Prepared By	G.Rajesh							
Date:	15.09.22							

S No.	Item Head	Item Description	Quantity	Units	Rate	Amount
1	Vetrified tiles	SBUA 1360sft(67%)	911.00	Sft	16.00	14576.00
		Skirting 18%	245.00	Rft	16.00	3920.00
		(200 sft per toilet)	400.00	Sft	18.00	7200.00
		(80 sft per flat)	80.00	Sft	15.00	1200.00
						26896

Bill for Equipment Allowance

Janardhan Prasad,
Plot-no-42, Vinobha Nagar,
Hyderabad.

Date: 15.09.22

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur

Type of Work: Tiles Laying Work at F-Block
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards Tiles Laying Work at F-Block flat.no:602 Total Amount = 26,896/- Work done from date 01.07.22 to date 20.08.22	Rs.10,758/-

Amount in words: Ten Thousand Seven Hundred And Fifty Eight Rupces Only.

Sign: Janardhan Prasad

Allowance for Consumables

Janardhan Prasad,
Plot-no-42, Vinobha Nagar,
Hyderabad.

Date: 15.09.22

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur

Type of Work: Tiles Laying Work at F-Block
Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Tiles Laying Work at F-Block flat.no:602 Total Amount = 26,896/- Work done from date 01.07.22 to date 30.08.22	Rs.10,758/-

Amount in words: Ten Thousand Seven Hundred And Fifty Eight Rupees Only.

Sign: Janardhan Prasad

Bill for Labour Charges

Janardhan Prasad,
Plot-no-42, Vinobha Nagar,
Hyderabad.

Date: 15.09.22

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur

Type of Work: Tiles Laying Work at F-Block
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Tiles Laying Work at F-Block flat.no:602 Total Amount = 26,896/- Work done from date 01.07.22 to date 20.08.22	Rs.5,379 /-

Amount in words: Five Thousand Three Hundred And Seventy Nine Rupees Only.

Sign: Janardhan Prasad