


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		81	Date - site bills Register		15-09-22	
Company Name:		MR PLLP	Site:		N96	
Name of Contractor		T. KVAMANNA				
Nature of work		Earth work				
Work done		From Date	1-08-22	To Date	15-09-22	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	Excavation work.	66248	2.75/-	cft	1,82,182/-	
2.						
3.		7875	2.25/-	cft	17,742/-	
4.						
5.	Dressing work.	440	01	sqft	440/-	
6.		256	01	sqft	256/-	
7.		225	01	sqft	225/-	
8.						
9.						
10.						
11.	Total:				200845/-	
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.
Measurement & estimate sheet:		<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.		—		PO/WO date:		—
Remarks : work completed.						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date: 15-09-2022		Date:		Date:		
Sign: 		Sign:		Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Bill for Labour charges

T. Kurmanna
Address: H.no-45, Bank colony, Mallapur
Hyderabad

Date: 15.09.2022

In favor of: Nilgiri Heights
Project / Site: Nilgiri Heights
Location: Rampally
Type of Work: Earth work
Towards: Allowance for Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards completion of Excavation of Flat no-04 for footings purpose Total Amount = 200845/- Work done from date: 01-08-22 to date: 15-09-2022	Rs.80338/-

Amount in words: Eighty thousand three hundred and thirty eight rupees only.

Sign: _____

Bill for Equipment charges

T. Kurmanna
Address: H.no-45, Bank colony, Mallapur
Hyderabad

Date: 15.09.2022

In favor of: Nilgiri Heights
Project / Site: Nilgiri Heights
Location: Rampally
Type of Work: Earth work
Towards: Allowance for Equipment Charges

S No.	Description	Amount
1.	Brief description of work done: Towards completion of Excavation of Flat no-04 for footings purpose Total Amount = 200845/- Work done from date: 01-08-22 to date: 15-09-2022	Rs.80338/-

Amount in words: Eighty thousand three hundred and thirty eight rupees only.

Sign: _____

Bill for Consumable charges

T. Kurmanna
Address: H.no-45, Bank colony, Mallapur
Hyderabad

Date: 15.09.2022

In favor of: Nilgiri Heights
Project / Site: Nilgiri Heights
Location: Rampally

Type of Work: Earth work
Towards: Allowance for Consumable Charges

S No.	Description	Amount
1.	Brief description of work done: Towards completion of Excavation of Flat no-04 for footings purpose Total Amount = 200845/- Work done from date: 01-08-22 to date: 15-09-2022	Rs.40169/-

Amount in words: Forty thousand one hundred and sixty nine rupees only.

Sign: _____

CEMENT SHEET

Company Name:		MRP LLP		Approved by: Vijayraj					
Project:		Nilgiri Heights							
Contractor:		Earthwork							
Prepared By:		T. Kurumana							
Date:		15.09.2022							
Prepared By:		Anil M							
Date:		15.09.2022							
S No.	Item Head	Item Description	Length	Width	Height	No's	Quantity	Units	Item Head Total
1	Excavation	Excavation at south west side for flat 4 footings purpose	52.0	52.0	24.5	1.0	66,248.0	CN	
		Excavation for ramp purpose	42.0	25.0	7.5	1.0	7,875.0	CN	
3	Dressing work	Dressing work for footing marking and laying pec bed	22.0	5.0	1.0	4.0	440.0	SH	
			8.0	8.0	1.0	4.0	256.0	SH	
			15.0	5.0	1.0	3.0	225.0	SH	

ESTIMATE SHEET

Company Name	MCHLP	Approved by: Vijayraj					
Project	Silpuri Heights						
Work Description	Earthwork						
Contractor	T. Karananna						
Prepared By	Amal M						
Date	13.09.2023						
S. No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	Excavation	Excavation at south west side for flat & footing purpose	66248.0	Cu	2.75	1,82,182.00	
		Excavation for ramp purpose	7875.0	Cu	2.25	17,722.58	
3	Dressing work	Dressing work for footing marking and laying pcc bed purpose	440.0	Sq	1.00	440.0	
			256.0	Sq	1.00	256.0	
			225.0	Sq	1.00	225.00	
Total amount:							2,00,345.58

Handwritten mark resembling a stylized 'H' or '4'.