

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		84		Date - site bills Register		16-09-22	
Company Name:		MRPLLD		Site:		N9h	
Name of Contractor Choudary Prasad							
Nature of work CIVIL							
Work done		From Date		To Date			
		10-8-22		12-09-22			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	labour Squares	6,975	13/-	Sft	90,675/-		
2.	Cement Jali	19	100/-	No's	1900/-		
3.	Door frame + Bed	19	150/-	No's	2,850/-		
4.	Shabad stone	1900	10/-	Sft	19,000/-		
5.	Material shifting	9000	2/-	Sft	18,000/-		
6.	Septic tank	432	13/-	Sft	5,616/-		
7.	water Proofing	150	22/-	Sft	3,300/-		
8.							
9.							
10.							
11.	Total:				1,41,341/-		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		—		PO/WO date:		—	
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		Date:		Date:			
Sign:		Sign:		Sign:			
16/9/22							

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Bill for Labour Charges

Choudary prasad,
Address:H.no-325, Balaji nagar
HYderabad

Date.16.09.2022

In favor of: Nilgiri Heights
Project / Site: Nilgiri Heights
Location: Pocharam
Type of Work: CIVIL work
Towards: Allowance for Labour Charges

S No.	Description	Amount
1.	Brief description of work done:Towards completion of Making brick work labour quarters and shabad stone laying work purpose. Total Amount =141341/- Work done from date: 10-8-22 to date: 12-09-2022	Rs.56536/-

Amount in words: Fifty six thousand five hundred and thirty six rupees only.

Sign: _____

Bill for Equipment Charges

Choudary prasad,
Address:H.no-325, Balaji nagar
HYderabad

Date.16.09.2022

In favor of: Nilgiri Heights
Project / Site: Nilgiri Heights
Location: Pocharam

Type of Work: CIVIL work
Towards: Allowance for Equipment Charges

S No.	Description	Amount
1.	Brief description of work done:Towards completion of Making brick work labour quarters and shabad stone laying work purpose. Total Amount =141341/- Work done from date: 10-8-22 to date: 12-09-2022	Rs.56536/-

Amount in words: Fifty six thousand five hundred and thirty six rupees only.

Sign: _____

Bill for Consumable Charges

Choudary prasad,
Address:H.no-325, Balaji nagar
HYderabad

Date.16.09.2022

In favor of: Nilgiri Heights
Project / Site: Nilgiri Heights
Location: Pocharam

Type of Work: CIVIL work
Towards: Allowance for Consumable Charges

S No.	Description	Amount
1.	Brief description of work done:Towards completion of Making brick work labour quarters and shabad stone laying work purpose. Total Amount =141341/- Work done from date: 10-8-22 to date: 12-09-2022	Rs.28268/-

Amount in words: Twenty eight Thousand two hundred and sixty eight rupees only.

Sign: _____

MEASUREMENT SHEET

Company Name: MRPLLP
 Project: Nilgiri Heights
 Work Description: Civil work
 Contractor: Choudary prasad
 Prepared By: Anil.M
 Date: 16.09.2022

Approved by: Vijay raj

S No.	Item Head	Item Description	Length	Width	Height	No's	Quantity	Units	Item Head Total
Labour quarter rooms									
1	Labour quarter	Making of labour quarters at upperberment slab	30.0	1.0	10.5	13.0	4,095.0	Sft	
			30.0	1.0	12.5	6.0	2,250.0	Sft	
		Making bathrooms for labour use purpose	10.5	1.0	10.0	6.0	630.0	Sft	
2	Fixing of cement jaali	Fixing of cement jaali	1.0	1.0	1.0	19.0	19.0	No/s	
3	Fixing of Door frame with bed	Fixing of door frame with bed	1.0	1.0	1.0	19.0	19.0	No/s	
4	Shabad stone laying	Shabad stone laying in all rooms	10.0	10.0	1.0	19.0	1,900.0	Sft	
5	Material shifting	Material shifting from block-c to block-a upperberment slab	6000.00	1.00	1.00	1.00	6000.00	Sft	
			3000.00	1.00	1.00	1.00	3000.00	Sft	
6	Making septic tank	Making septic tank for labour quarters retaining wall backside	3.0	12.0	12.0	1.0	432.0	Sft	
7	Water proofing	Water proofing work in labour quarter toilet	20.0	3.0	1.0	1.0	60.0	Sft	
			30.0	3.0	1.0	1.0	90.0	Sft	

16/9/22

ESTIMATE SHEET						
Company Name:		MRPLLP		Approved by: Vijay raj		
Project:		Nilgiri Heights				
Work Description:		Civil work				
Contractor:		Choudary prasad				
Prepared By:		Anil.M				
Date:		16.09.2022				
S No.	Item Head	Item Description	Quantity	Units	Rate	Item Head Total
1	Labour quarter	Making of labour quarters at upperbasement slab	4095.0	Sft	13.00	53,235.00
			2250.0	Sft	13.00	29,250.00
		Making bathrooms for labour use purpose	630.0	Sft	13.00	8,190.00
2	Fixing of cement jaali	Fixing of cement jaali	19.0	No's	100.00	1,900.00
3	Fixing of Door frame with bed	Fixing of door frame with bed	19.0	No's	150.00	2,850.00
4	Shabad stone laying	Shabad stone laying in all rooms	1900.0	Sft	10.00	19,000.00
5	Material shifting	Material shifting from block-c to block-a upperbasement slab	6000.0	Sft	2.00	12,000.00
			3000.0	Sft	2.00	6,000.00
6	Making septic tank	Making septic tank for labour quarters retaining wall backside	432.0	Sft	13.00	5,616.00
7	Water proofing	Water proofing work in labour quarter toilet	60.0	Sft	22.00	1,320.00
			90.0	Sft	22.00	1,980.00
Total Amount:						1,41,341.00

Handwritten signature and date: 16/9/22