


Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		1346		Date - site bills Register		19/09/2022	
Company Name:		MPL		Site:		MFP	
Name of Contractor		K. Rami					
Nature of work							
Work done		From Date		12/03/2022		To Date	
						10/08/2022	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
①	Floor chipping for						
2.	leveling work.						
3.	@ A-203, B-106, 201, C-804	6,000.00	2.00	Sft-	12,000.00		
④	@ B-204, C-106, 205,						
5.	206, 806 fdbn.	9,000.00	2.00	Sft-	18,000.00		
⑥	Earth shifting @ A-203,						
7.	B-101, 201, C-204	6,000.00	2.20	Sft-	13,200.00		
⑧	@ B-204, C-106, 205,						
9.	206, 806 fdbn	9,000.00	2.20	Sft-	19,800.00		
10.							
11.	Total:				63,000.00		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 17/9/2022		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Bill for Labour Charges

K.Rani,  
Mallapur,Malkagiri  
Hyderabad.

Date: 17.09.2022.

**In favor of:** MPL.  
**Project / Site:** MFP.  
**Location:** 82/1.Mallapur.  
**Type of Work:** Scaffolding Works.  
**Towards:** Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards floor chipping and dust shifting for A,B & C-Blocks flats work. Total Amount = 63,000.00/- Work done from date 12.08.2022 to 10.08.2022.	Rs.25,200.00/-

Amount in words: Twenty Five Thousand Two Hundred Rupees Only.

Sign: \_\_\_\_\_

## Bill for Equipment Allowance

K.Rani,  
Mallapur, Malkagiri  
Hyderabad.

Date: 17.09.2022.

**In favor of:** MPL.  
**Project / Site:** MFP  
**Location:** 82/1.Mallapur.  
**Type of Work:** Scaffolding Work.  
**Towards:** Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards floor chipping and dust shifting for A,B & C-Blocks flats work. Total Amount = 63,000.00/- Work done from date 12.08.2022 to 10.08.2022.	Rs.25,200.00/-

Amount in words: Twenty Five Thousand Two Hundred Rupees Only.

Sign: \_\_\_\_\_

**Bill for Consumables**

K.Rani,  
Mallapur,Malkagiri  
Hyderabad.

Date: 17.09.2022.

**In favor of:** MPL.  
**Project / Site:** MFP.  
**Location:** 82/1.Mallapur.  
**Type of Work:** Scaffolding Work.  
**Towards:** Consumables

<b>S No.</b>	<b>Description</b>	<b>Amount</b>
1.	Brief description of work done: Towards floor chipping and dust shifting for A,B & C-Blocks flats work. Total Amount = 63,000.00/- Work done from date 12.08.2022 to 10.08.2022.	Rs.12,600.00/-

Amount in words: Twelve Thousand Six Hundred Rupees Only.

Sign: \_\_\_\_\_

**ESTIMATE SHEET**

Company Name:	MPL								
Project:	May Flower Platinum								
Work Descri	Floor chipping and Dust shifting for A-203,B-101,201,204,C-106,204,206,806								
Name of the Contractor	K. Rani								
Prepared By	K. Narendar Reddy								
Date:	17.09.2022								
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total		
1	Floor chipping for levelling	Floor chipping for levelling - A-203,B-101,201,C-204 flats 1500 sft	6,000.00	sft	2.00	12,000.00			
2	Floor chipping for levelling	Floor chipping for levelling -B-204,C-106,205,206,806 flats 1800 sft	9,000.00	sft	2.00	18,000.00			
4	Dust shifting for flooring	Dust shifting for flooring, bathrooms,utility, balcony for A-203,B-101,201,C-204 Flats 1500 sft	6,000.00	sft	2.20	13,200.00			
5	Dust shifting for flooring	Dust shifting for flooring, bathrooms,utility, balcony for B-204,C-106,205,206,806 Flats 1800 sft	9,000.00	sft	2.20	19,800.00			
		<b>Grand Total</b>							
		Amount in words - Sixty Three Thousand Rupees Only							63,000.00

MEASUREMENT SHEET									
Company Name:		MPL							
Project:		May Flower Platinum							
Work Description:		Floor chipping and Dust shifting for A-203,B-101,201,204,C-106,204,206,806							
Name of the Contractor		K. Rani							
Prepared By		K. Narendar Reddy							
Date:		17.09.2022							
S No.	Item Head	Item Description	A	B	C	D	E=AxBxCxD	F	G=Sum of E
		<b>Floor chipping and Dust shifting for A-203,B-101,201,204,C-106,204,206,806</b>							
1	Floor chipping for levelling	Floor chipping for levelling - A-203,B-101,201,C-204 flats 1500 sft	1.00	1.00	1.00	4.00	1500.00	sft	6000.00
2	Floor chipping for levelling	Floor chipping for levelling -B-204,C-106,205,206,806 Flats 1800 sft	1.00	1.00	1.00	5.00	1800.00	sft	9000.00
4	Dust shifting for flooring	Dust shifting for flooring, bathrooms, utility, balcony for A-203,B-101,201,C-204 flats 1500 sft	1.00	1.00	1.00	4.00	1500.00	sft	6000.00
5	Dust shifting for flooring	Dust shifting for flooring, bathrooms, utility, balcony for B-204,C-106,205,206,806 Flats 1800 sft	1.00	1.00	1.00	5.00	1800.00	sft	9000.00