

**Construction division.**  
**Advice for giving credit to contractors/suppliers.**

|                               |                                   |                            |           |
|-------------------------------|-----------------------------------|----------------------------|-----------|
| Sl. No. - site bills register | 1506.                             | Date - site bills Register | 19/9/2022 |
| Company Name:                 | MRMLLP                            | Site:                      | G.M.R     |
| Name of Contractor            | Mahendes Kumar Gujjar             |                            |           |
| Nature of work                | Tile laying work done at F-Block. |                            |           |
| Work done                     | From Date                         | To Date                    |           |
|                               | 10/8/22                           | 10/9/22.                   |           |

| Sl. No. | Villa/Flat/block no.  | Qty. | Rate | Units | Amount   | Contractors bill no |
|---------|-----------------------|------|------|-------|----------|---------------------|
| 1.      | Towards F-103         |      |      |       |          |                     |
| 2.      | Tile fixing work done |      |      |       |          |                     |
| 3.      |                       |      |      |       |          |                     |
| 4.      | SBOA (67%)            | 911  | 20/- | sft   | 18,220/- |                     |
| 5.      | skirting (18%)        | 245  | 20/- | sft   | 4,900/-  |                     |
| 6.      | 200 sft per Toilet    | 400  | 18/- | sft   | 7,200/-  |                     |
| 7.      | kitchen 80 sft        | 80   | 18/- | sft   | 1,440/-  |                     |
| 8.      |                       |      |      |       |          |                     |
| 9.      |                       |      |      |       |          |                     |
| 10.     |                       |      |      |       |          |                     |
| 11.     | Total:                |      |      |       | 31,760/- |                     |

|                               |  |                               |   |
|-------------------------------|--|-------------------------------|---|
| Bill required                 | <input checked="" type="checkbox"/> YES <input checked="" type="checkbox"/> NO.    | GST bill required             | <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.    |
| Measurement & estimate sheet: | <input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required | Measurement & estimate sheet: | <input type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed |
| PO/WO no.                     |  | PO/WO date:                   |   |

Remarks : All works completed.

|                             |                         |                  |
|-----------------------------|-------------------------|------------------|
| Approved by Project Manager | Approved by Design Team | Approved by M.D. |
| Date:                       | Date:                   | Date:            |
| Sign:                       | Sign:                   | Sign:            |

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

| ESTIMATE SHEET    |   |                      |          |       |       |                       |
|-------------------|---|----------------------|----------|-------|-------|-----------------------|
| Company Name:     | MRMLLP                                    |                      |          |       |       | Approved by Ramprasad |
| Project:          | Gulmohar Residency                        |                      |          |       |       | Sign:                 |
| Work Description: | Flooring and Bathroom tiles in F-103 flat |                      |          |       |       |                       |
| Contractor Name:  | Mahendra kumar Gujjar                     |                      |          |       |       |                       |
| Prepared By       | G.Rajesh                                  |                      |          |       |       |                       |
| Date:             | 19.09.22                                  |                      |          |       |       |                       |
|                   |   |                      |          |       |       |                       |
| S No.             | Item Head                                 | Item Description     | Quantity | Units | Rate  | Amount                |
| 1                 | Vetrified tiles                           | SBUA 1360sft(67%)    | 911.00   | Sft   | 16.00 | 14576.00              |
|                   | 2'x4'                                     | Skirting 18%         | 245.00   | Rft   | 16.00 | 3920.00               |
|                   |   | (200 sft per toilet) | 400.00   | Sft   | 18.00 | 7200.00               |
|                   |   | (80 sft per flat)    | 80.00    | Sft   | 18.00 | 1440.00               |
|                   |   | SBUA 1360sft(67%)    | 911.00   | Sft   | 4.00  | 3644.00               |
|                   |   | Skirting 18%         | 245.00   | Rft   | 4.00  | 980.00                |
|                   |   |                      |          |       |       |                       |
|                   |   |                      |          |       |       | 31760.00              |
|                   |   |                      |          |       |       |                       |

## MEASUREMENT SHEET

|                   |   |                      |        |       |        |      |            |           |
|-------------------|---|----------------------|--------|-------|--------|------|------------|-----------|
| Company Name:     | MRMLLP                                    |                      |        |       |        |      | Approv     | Ramprasad |
| Project:          | Gulmohar Residency                        |                      |        |       |        |      | Sign:      |           |
| Work Description: | Flooring and Bathroom tiles in F-103 flat |                      |        |       |        |      |            |           |
| Contractor Name:  | Mahendra kumar Gujjar                     |                      |        |       |        |      |            |           |
| Prepared By       | K.Srikanth                                |                      |        |       |        |      |            |           |
| Date:             | 19.09.22                                  |                      |        |       |        |      |            |           |
|                   |   |                      | A      | B     | C      | D    | E= AxBxCxD | F         |
| S No.             | Item Head                                 | Item Description     | Length | Width | Height | Nos  | Quantity   | Units     |
| 1                 | F-103 Flat                                |                      |        |       |        |      |            |           |
|                   | 2'x2' flooring                            | SBUA 1360sft(67%)    | 911    | 1.00  | 1.00   | 1.00 | 911.00     | Sft       |
|                   | 2'x2' Skirting                            | Skirting 18%         | 245    | 1.00  | 1.00   | 1.00 | 245.00     | Rft       |
|                   |   | (200 sft per toilet) | 200    | 1.00  | 1.00   | 2.00 | 400.00     | Sft       |
|                   | Kitchen&Utility                           | (80 sft per flat)    | 80     | 1.00  | 1.00   | 1.00 | 80.00      | Sft       |
|                   | 2'x4'                                     | SBUA 1360sft(67%)    | 911    | 1.00  | 1.00   | 1.00 | 911.00     | Sft       |
|                   |   | Skirting 18%         | 245    | 1.00  | 1.00   | 1.00 | 245.00     | Rft       |

## Allowance for Consumables

Mahendra kumar Gujjar,  
Mallapur,  
Hyderabad.

Date: 19.09.22

**In favor of:** MRMLLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur

**Type of Work:** Tile laying work at F-Block  
**Towards:** Allowance for Consumables.

| S No. | Description   | Amount     |
|-------|---|------------|
| 1.    | Brief description of work done: Tile Fixing work at F-Block flat.no:103<br>Total Amount = 31,760/-<br>Work done from date 10.08.22 to date 10.09.22 | Rs.6,352/- |

Amount in words: Six Thousand Three Hundred Fifty Rupees Only.

Sign 

## Bill for Equipment Allowance

Mahendra kumar Gujjar  
mallapur,  
Hyderabad..

Date: 19.09.22

**In favor of:** MRMLLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur

**Type of Work:** Tile laying work at F-Block  
**Towards:** Allowance for Equipment

| S No. | Description   | Amount       |
|-------|---|--------------|
| 1.    | Brief description of work done: Tile Laying work at F-Block flat.no:103<br>Total Amount = 31,760/-<br>Work done from date 10.08.22 to date 10.09.22 | Rs.12,704 /- |

Amount in words: Twelve Thousand Seven Hundred Four Rupees Only.

Sign





Bill for Labour Charges

Mahendra kumar Gujjar  
mallapur  
Hyderabad.

Date: 19.09.22

**In favor of:** MRMLLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur

**Type of Work:** Tile laying Fixing at F-Block  
**Towards:** Labour Charges

| S No. | Description   | Amount      |
|-------|---|-------------|
| 1.    | Brief description of work done: Tile Fixing work at F-Block flat.no:103<br>Total Amount = 31,760/-<br>Work done from date 10.08.22 to date 10.09.22 | Rs.12,704/- |

Amount in words: Twelve Thousand Seven Hundread Four Rupees Only.

Sign: \_\_\_\_\_

